

19<sup>th</sup> January 2026



Department of Planning, Housing and Infrastructure  
The Planning Secretary  
GPO Box 39  
Sydney NSW 2001

Dear Department of Planning, Housing and Infrastructure,

**Subject: Uungula Wind Farm SSD-6687 – Cl. C15 – Independent Environmental Audit (IA2) – Report and Response to IA2**

Uungula Wind Farm Pty Ltd (UWF) is writing to the Department of Planning, Housing and Infrastructure (DPHI) to provide a copy of the second Independent Environmental Audit of the project against the Conditions of Approval of SSD-6687 Uungula Wind Farm and site inspection carried out on the 18 November 2025, in accordance with Condition of Approval C15.

The Auditor found:

- 1 Non-compliance
- 1 Opportunities for Improvement

The Auditor stated “a high level of compliance with the Project Approval and associated post-approval documents” was observed.

Also provided in Appendix A to this letter, is UWF’s Response to the Independent Environmental Audit, for your consideration.

If you require additional information or to further discuss this request, please contact either Vince Chaplin on 0417 495 589 (vince.chaplin@squadronenergy.com) or Candice Somerville on 0432 323 919 (candice.somerville@squadronenergy.com).

Yours sincerely,

A handwritten signature in blue ink, appearing to read "Mark Hunt", with a long horizontal line extending to the right.

Mark Hunt  
**General Manager Contracts and Controls  
Development and Delivery**  
For and behalf of Squadron Energy

cc – Candice Somerville – Environmental Manager

Proponent Response to Audit Findings:						
Item	Finding ID : Condition Number	Compliance Requirement	Independent Audit Finding	Independent Audit Recommendation	Proponent's Proposed Action / Action taken / Response (as applicable)	Proposed Action Due Date
1	NC-1: CoA B16	The Applicant must take all reasonable steps to: (a) minimise the off-site dust, fume and blast emissions of the development; and (b) minimise the surface disturbance of the site.	During the site inspection, Downer Group's Rock crushing activities were observed being conducted for an extended period without active dust suppression (no water sprays, mist cannon or equivalent controls operating), resulting in significant visible dust generation. Subsequent information and photographic evidence provided by the Proponent confirms that standard practice includes the use of a water mist cannon and sprinklers at the conveyor discharge point, and that the absence of suppression on the day of the audit was due to a temporary disconnection / reconnection of the water system while crushing continued. While the large site area (approx. 2.2 km from the crusher to the nearest downwind boundary), absence of community	<ul style="list-style-type: none"> <li>• Avoid dry crushing unless alternative equivalent or better controls are in place and formally approved.</li> <li>• Review and update the Air Quality and Dust Management procedures to mandate dust suppression during crushing and include trigger-action response protocols.</li> </ul>	Transgrid have provided: 1) Revised SWMS – addressing use of sprays and ceasing works when water unavailable 2) Toolbox records demonstrating communication of this new SWMS	<p><b>Complete</b></p> <p><b>Complete</b></p>

Proponent Response to Audit Findings:						
Item	Finding ID : Condition Number	Compliance Requirement	Independent Audit Finding	Independent Audit Recommendation	Proponent's Proposed Action / Action taken / Response (as applicable)	Proposed Action Due Date
			<p>complaints, and lack of visible dust beyond the boundary indicate that offsite migration was unlikely on this occasion, the continued operation of the crusher without active suppression does not meet the proactive obligation to take "all reasonable steps" to minimise off-site dust emissions and constitutes noncompliance with SSD B16(a).</p> <p>The non-compliance was notified to DPHI on 17 Dec 2025, acknowledged and notified on 14 Jan 2026 Ref SSD-6687-PA-47 of no further action.</p>			
2	OFI	Condition B16	<p>Significant visible dust was observed being generated from vehicle movements on internal access tracks and haul roads. Water carts were actively in use and observed applying water during the audit. It was not possible to conclusively determine whether dust was migrating beyond the site boundary. No dust-related complaints have been received in the past six months. The presence and active use of water carts demonstrated that reasonable and practicable measures were being</p>	<p>Nacap (the civil construction contractor) is recommended to evaluate the use of soil binders, dust suppressants or emulsion products on high-traffic sections of internal access tracks as a longer-term dust control measure to supplement water cart application and further reduce dust generation.</p>	<p>NACAP have proposed the following actions:</p> <ol style="list-style-type: none"> <li>1) Install dust suppression devices on its crushing equipment</li> <li>2) Update dust control procedures within the CEMP</li> <li>3) Provide Toolbox record showing communication of CEMP update</li> <li>4) Evaluate dust suppression products</li> </ol>	<ol style="list-style-type: none"> <li>1) <b>Existing crushers complete</b></li> <li>2) <b>7<sup>th</sup> Feb 2026</b></li> <li>3) <b>14<sup>th</sup> Feb 2026</b></li> <li>4) <b>Complete</b></li> </ol>



Proponent Response to Audit Findings:						
Item	Finding ID : Condition Number	Compliance Requirement	Independent Audit Finding	Independent Audit Recommendation	Proponent's Proposed Action / Action taken / Response (as applicable)	Proposed Action Due Date
			implemented to suppress dust from haul roads and access tracks.			





HBI

Healthy Buildings International

# INDEPENDENT AUDIT NO. 2 (IA2)

## AUDIT REPORT


---

**Uungula Wind Farm**

**SSD 6687**

**November 2025**

## Authorisation

<b>Author name</b>	Maulik Bapodara
<b>Author position</b>	Lead Auditor
<b>Author signature</b>	
<b>Date</b>	19/12/2025

## Document Revision History

Revision	Date	Details
Draft	04/12/2025	Draft for issue to Squadron Energy
1.0	11/12/2025	Revised following Squadron Energy comments/Internal HBI quality review
2.0	15/12/2025	Minor amendments to Appendix A – Audit Table
3.0	19/12/2025	Revised following Squadron Energy comments

**Report Name:** Independent Audit No. 2 – Audit Report, Ungula Wind Farm

**Project No.:** 251008

### Prepared for:

Squadron Energy

Wiradjuri Country

16-18 Maughan Street

Wellington NSW 2820

### Prepared by:

Maulik Bapodara

Healthy Buildings International Pty Ltd  
Suite 2.06, Level 2, 29-31 Solent Circuit  
Norwest NSW 2153

### Disclaimer

This document is issued for the party which commissioned it and for specific purposes connected with the above-captioned project only. It should not be relied upon by any other party or used for any other purpose.

We accept no responsibility for the consequences of this document being relied upon by any other party, or being used for any other purpose, or containing any error or omission which is due to an error or omission in data supplied to us by other parties.

This document contains confidential information and proprietary intellectual property. It should not be shown to other parties without consent from us and from the party which commissioned it.



## Contents

EXECUTIVE SUMMARY .....	5
1. INTRODUCTION .....	6
1.1 The Project .....	6
1.1.1 Overview .....	6
1.1.2 Changes to the Project .....	7
1.1.3 Staging .....	9
1.1.4 Works conducted during the audit period .....	9
1.2 Audit team .....	12
1.3 Audit objectives .....	13
1.4 Audit scope .....	13
1.5 Audit period .....	14
2. AUDIT METHODOLOGY .....	15
2.1 Audit process .....	15
2.2 Audit process detail .....	15
2.2.1 Audit initiation and scope development .....	15
2.2.2 Preparing audit activities .....	18
2.2.3 Personnel involvement .....	18
2.2.4 Meetings .....	21
2.2.5 Site inspection .....	21
2.2.6 Document review and interviews .....	21
2.2.7 Generating audit findings .....	22
2.2.8 Compliance evaluation .....	22
2.2.9 Evaluation of post audit approval documentation .....	23
2.2.10 Completing the audit .....	23
3. AUDIT FINDINGS .....	24
3.1 Approvals and documents audited, and evidence sighted .....	24
3.2 Non-compliances and Observations .....	26
3.3 Adequacy of CEMP and post approval documents .....	30
3.4 Summary of notices from agencies .....	31
3.5 Other matters considered relevant by the Auditor or DPHI .....	31
3.6 Environmental Performance .....	38
3.6.1 Actual versus Predicted Impacts .....	38



3.6.2	Physical extent of the development .....	44
3.6.3	Incidents and non-compliance.....	44
3.6.4	Complaints .....	44
3.6.5	Compliance .....	44
3.6.6	Adequacy of CEMP and sub-plans .....	44
4.	CONCLUSION .....	46
5.	LIMITATIONS .....	47
	APPENDIX A – SSD 6687 CONDITIONS OF APPROVAL AUDIT TABLE.....	48
	APPENDIX B – AGREEMENT OF INDEPENDENT AUDITORS .....	49
	APPENDIX C – AUDIT PLAN AND ATTENDANCE RECORDS .....	51
	APPENDIX D – CONSULTATION RECORDS .....	58
	APPENDIX E – SITE INSPECTION OBSERVATIONS, NOTES AND PHOTOS.....	83
	APPENDIX F – AUDIT REPORT DECLARATIONS.....	107



## EXECUTIVE SUMMARY

This report presents the findings of the Independent Audit conducted by Healthy Buildings International Pty Ltd (HBI) commencing with an audit site inspection on 18 November 2025 of the Uungula Wind Farm – SSD 6687.

This audit is the Second Independent Audit (IA2) conducted for the Project; the temporal period covered by the audit is from the date of the first audit site inspection on 20 June 2025 to the date of the second audit site inspection on 18 November 2025 and as described within this report.

The purpose of this audit was to undertake the necessary assessment and review of compliance with SSD 6687 Conditions of Approval, and the implementation and effectiveness of environmental management and mitigation measures in the Construction Environmental Management Plan, sub-plans and associated Procedures. Specifically, this audit was required to satisfy Condition C15 of SSD 6687 which requires Independent Audits of the development to be carried out in accordance with the Independent Audit Post Approval Requirements (IAPARs) dated May 2020 (DPIE, 2020).

In summary, a total of **87 conditions** were assessed, one non-compliance was raised, and one observation (opportunity for improvement) was identified during this Audit.

Overall, the Auditees demonstrated a high level of compliance with the Project Approval and associated post-approval documents relevant to construction that formed a part of the Audit Scope. The level of implementation of these requirements was also observed as high.

The Auditors would like to thank the Auditees from Squadron Energy (the Proponent), Nacap Pty Ltd, CPP, Transgrid, and Downer Pty Ltd for their organisation, cooperation and support during the conduct of the audit.

## 1. INTRODUCTION

This report presents the findings of the Independent Audit conducted by Healthy Buildings International Pty Ltd (HBI) commencing with a site inspection on 18 November 2025 of the Uungula Wind Farm Project under State Significant Development (SSD) 6687.

This audit is the second independent audit conducted for the Project and has been conducted in accordance with the Independent Audit Post Approval Requirements (IAPARs) dated May 2020 (DPIE, 2020).

### 1.1 The Project

#### 1.1.1 Overview

Uungula Wind Farm Pty Ltd submitted a State Significant Development (SSD) application to construct and operate the Uungula Wind Farm project under Section 4.38 of the *Environmental Planning and Assessment Act 1979* (EP&A Act). Minister's Conditions of Approval (MCoAs) were issued for the State Significant Development (SSD) Project No 6687 Uungula Wind Farm on 7 May 2021 (UWF Planning Approval).

The Project is located in the Dubbo Regional Council Local Government Area (LGA), within the Central West and Orana region of NSW. Refer Figure 1 for Project location and context.

The key features of the Project include:

- 69 wind turbines (as modified; the Approval), associated infrastructure and associated turbine hardstands and crane hardstand areas
- Battery Energy Storage System of up to 150 MW / 150 MWh (being developed in the Stage 2)
- Connection to TransGrid's existing 330 kV Transmission line that traverses the northern part of the project site and up to 3 substations
- Electrical infrastructure including 12km of 330kv high-voltage transmission lines from the Switching Station adjacent to Transmission Line (TL) 79 and across Twelve Mile Road, down to the Main Substation, two operations and maintenance compounds
- Temporary and permanent ancillary infrastructure on site to facilitate the construction and operation of the turbines
- Temporary facilities, including site offices and compounds, rock crushing and concrete batching plant, stockpiles and materials
- Upgrades to several local and regional roads and intersections to cater for construction
- Traffic and enable turbines to be delivered to the site using over dimensional vehicles and delivery of oversize and over mass (OSOM) components
- Utility services and signage
- Substation
- Switching Station



### 1.1.2 *Changes to the Project*

Project Approval SSD 6687 for the Project was issued on 7 May 2021.

#### Modifications

The Project Approval has been modified (2 modifications were outside this audit period and 1 modification was within the audit period) with the details of modifications summarised below:

- **Modification 1 (SSD 6687 Mod 1) determined on 21 April 2022:** The modification included removal of turbines and changes to site layout.
- **Modification 2 (SSD 6687 Mod 2) determined on 2 December 2022:** The modification included update to subdivision plans.
- **Modification 3 (SSD 6687 Mod 3) determined on 4 September 2025:** The modification included approval of minor additional road upgrades. Condition B11(a) was included as part of this modification.

Further detail on the approved modifications are available on the NSW planning portal.

#### Consistency Assessments

There were no Consistency Assessments determined and approved by the Proponent within this audit period.








Figure 1: Project Location and Context (Source: UWF Final Layout Plan Rev 2, UWF NSW Planning Portal)





### 1.1.3 Staging

The Project's staging is detailed in Section 1.2 of the Environmental Management Strategy (Revision 005, dated 17 March 2025), which states below:

*"The Project will be developed in two stages:*

- Stage 1: Wind Farm and associated infrastructure with the exception of the 'Battery Energy Storage System (BESS)'.
- Stage 2: Battery Energy Storage System (BESS).

*In accordance with Condition C3 of SSD-6687, the Planning Secretary has agreed that the Fire Hazard Analysis (condition B38) and Fire Safety Study (condition B39) are only required for Stage 2."*

Stage 1 is the subject of this audit.

### 1.1.4 Works conducted during the audit period

As per the notification letter to DPHI from the Proponent (dated 28 March 2025), and DPHI's response to the Proponent (dated 1 April 2025), the construction commencement date for the Project is 31 March 2025. Construction related activities completed during the audit period are summarised below as detailed in the Proponent's Monthly Project Reports:

- June 2025
  - Commencement of Civil Area 1 (CG7) excavation works
  - Completion of Twelve Mile Road upgrade works
  - Completion of site compound relocation
  - Completion of workshop establishment
  - Continuation of access track construction
  - Transgrid assets works/Substation works
  - Installation of overhead wiring towers
- July 2025
  - Civil Area 1 (CG7) excavation works continued
  - Rehabilitation commenced of areas around access tracks
  - Formation of Track number 1-1 towards Uungula Road
  - Topsoil removal and advancements in cut to fill activities in Civil Area 3 around Wind turbine 30 and 32 with clearing works and track benching
  - Track benching towards Civil Area 02
  - Continuation of access track construction
  - Transgrid assets works/Substation works



- Installation of transmission overhead wiring towers commenced for towers T2 and T5
- Transgrid / Lumea Switching Station: – Reinforced Concrete Pipe (RCP) completed
- PVC DN3 300 (Plastic drainage piping) 80% complete
- Footings works 90% complete
- Earthing installation commenced
- Conduit installation commenced
- Transgrid / Lumea Transmission Line: – Tower foundations 3, 4 and 5 excavations complete
- Stub leg, Reo Cage and Formwork completed for tower foundations 1, 3, 4 and 5
- Concrete pouring works for tower foundations 1, 3, 4 and 5
- Transmission Line tower foundation drilling and pours completed for towers 1, 3 and 5
- Pre-drilling at Cut-in Tower 245A location commenced
- August 2025
  - Civil Area 1 (CG7) excavation works continued
  - Formation of Track number 1-1 towards Ungula Road
  - Topsoil removal and advancements in cut to fill activities in Civil Area 3 around Wind turbine 30 and 32 with clearing works and track benching
  - Continuation of access track construction
  - Transgrid assets works/Substation works
  - Switching station works
  - Installation of overhead wiring towers
- September 2025
  - Civil Area 01 – advancement in cut to fill activities
  - Civil Area 02 (CG6) – excavation, concrete blinding pours and backfilling continued
  - Civil Area 03 (CG2) – excavation, concrete blinding pours and backfilling continued
  - Rehabilitation of completed access track areas
  - Continuation of access track construction
  - Transgrid assets works/Substation works
  - Installation of overhead wiring towers
  - Switching station works
  - Transgrid / Lumea Switching Station: PVC DN3 300 (Plastic drainage piping) 100% complete
  - Earthing installation ongoing
  - Conduit installation ongoing
  - Road curbing and v-drain works commenced
  - Transgrid / Lumea Transmission Line
  - Tower foundations Towers 17-21, 24-25, 245A drilled



- Stub leg, Reo Cage and Formwork completed for tower foundations Towers 16-21, 24-25 and 245A
- Concrete poured for tower foundations Towers 16-21, 24-25 and 245A. Vegetation clearing 100% complete
- Transmission Line tower erection completed for towers 3, 6, 9 and 10
- Vegetation clearing commenced
- October 2025
  - Civil Area 01 (CG7) – advancement in cut to fill activities
  - Civil Area 02 (CG6) – excavation, concrete blinding pours and backfilling continued
  - Civil Area 03 (CG2) – excavation, concrete blinding pours and backfilling continued
  - Rehabilitation works of completed areas
  - Continuation of access track construction
  - Transgrid assets works/Substation works
  - Installation of overhead wiring towers
  - Switching station works
  - Transgrid / Lumea Switching Station Earthing installation ongoing
  - Conduit installation ongoing
  - Road curbing and v-drain works ongoing
  - Transgrid / Lumea Transmission Line
  - Tower foundations – 28/28 completed
  - Tower erection to base – 22/28 completed
  - Tower erection completed – 17/28 completed
  - Transgrid / Lumea Substation: Erosion sediment control and temporary fencing work ongoing
  - Bulk earthworks and crushing operations commenced
  - Twelve Mile Road / Goolma Road Intersection Construction
  - Temporary Met Mast Installation
  - Wind Farm Substation Compound - Civil Works
  - Wind Farm Substation Compound - Facilities Establishment and Commissioning
  - Internal Access Tracks/Roads - Vegetation Clearing and Topsoil Strip
  - Access Roads and Hardstand Blasting
  - Internal Access Tracks/Roads - Cut / Fill, Subgrade and Compact Road
  - Internal Access Tracks/Roads - Pavement / Capping
  - Hardstand and Laydown - Cut / Fill, Subgrade and Compact
  - Hardstand and Laydown - Pavement / Capping



- Drainage Works
  - Foundation Excavation Works
  - Foundation Trim/Conduit/Inspect
  - Blinding, reinforcement, and concrete pouring for foundations
- November 2025
    - Civil Area 01 (CG7) – advancement in cut to fill activities
    - Civil Area 02 (CG6) – excavation, concrete blinding pours and backfilling continued
    - Civil Area 03 (CG2) – excavation, concrete blinding pours and backfilling continued
    - Rehabilitation works of completed areas
    - Continuation of access track construction
    - Transgrid assets works/Substation works
    - Installation of overhead wiring towers
    - Switching station works

## 1.2 Audit team

In accordance with Condition of Approval (CoA) C15 of SSD 6687, and Section 3.1 of the Independent Audit Post Approval Requirements (IAPAR), independent audits must only be undertaken by a suitably qualified, experienced and independent auditor; with the appointment of the auditor agreed in writing by the Planning Secretary before each audit is commissioned.

Endorsement of the audit team was provided by the NSW Department of Planning, Housing and Infrastructure (DPHI) on 16 October 2025. The endorsement is presented in **Appendix B**. Table below presents the audit team endorsed for this Independent Audit on the Project and the Lead Auditor's declaration is presented in **Appendix F**.

Table 1 Audit Team

Name and Position	Company	Audit Role	Certification
Maulik Bapodara	Healthy Buildings International Pty Ltd (HBI)	Lead Auditor	Exemplar Global Certified, Lead Auditor, Environmental Management Systems Auditor (Certificate No. C-462181)
Swathi Gowda	Healthy Buildings International Pty Ltd (HBI)	Audit Support	Exemplar Global Certified, Lead Auditor, Environmental Management Systems Auditor (Certificate No. C-442234)



### 1.3 Audit objectives

This second independent audit is to satisfy CoA C15 (refer below) of the State Significant Development (SSD) 6687 planning approval for the Project, which states:

*Independent Audits of the development must be conducted and carried out at the frequency described and in accordance with the Independent Audit Post Approval Requirements (2020), unless otherwise agreed or directed by the Planning Secretary.*

This second Independent Audit (IA2) aims to meet the minimum requirements of the Independent Audit Post Approval Requirements (IAPARs), which sets out the audit methodology and reporting requirements for the Independent Audit.

The audits would be conducted at least as frequently as specified in Table below:

Table 2 Construction Audit Frequency (IAPARs, May 2020)

Phase	Initial Independent Audit	Ongoing Independent Audit Intervals
Construction	Within 12 weeks of the commencement of construction	At intervals, no greater than 26 weeks from the date of the initial Independent audit or as otherwise agreed by the Secretary

In order to meet the above, the audit site inspection commenced on 18 November 2025.

### 1.4 Audit scope

The second Independent Audit comprises of four main parts: Document Review, Verification of Compliance, Assessment of Environmental Performance and Reporting. The scope of the second Independent Audit is as follows and has been prepared in consideration of Section 3.3 of the IAPARs:

- an assessment of compliance with SSD 6687 (as modified; the Approval) Schedule 1, Parts A, B, C and Appendices 1 to 9, in particular those conditions and requirements which are applicable to the stage of the Project (i.e. since construction commencement on 31 March 2025)
- an assessment of compliance with post approval documents prepared to satisfy the conditions of consent, including an assessment of the implementation of Construction Environmental Management Plans and Sub-plans established in relation to construction
- a review of the environmental performance of the development, including but not necessarily limited to, an assessment of:
  - actual impacts compared to predicted impacts documented in the environmental impact assessment
  - the physical extent of the development in comparison with the approved boundary
  - incidents, non-compliances and complaints that occurred or were made during the audit period



- the performance of the development having regard to agency policy and any particular environmental issues identified through consultation carried out when developing the scope of the audit
- feedback received from the Department, and other agencies and stakeholders on the environmental performance of the Project during the audit period
- the status of implementation of previous Independent Audit findings, recommendations and actions (if any)
- a high-level assessment of whether Environmental Management Plans and Sub-plans established in relation to construction are adequate and
- any other matters considered relevant by the auditor or the Department considering relevant regulatory requirements and legislation and knowledge of the development's past performance.

## 1.5 Audit period

The temporal period covered by the audit is from the previous audit site inspection on 20 June 2025 to the date of the second audit site inspection on 18 November 2025.



## 2. AUDIT METHODOLOGY

### 2.1 Audit process

The second Independent Audit was conducted in a manner consistent with the below reference documents and evidence submitted for review during the audit:

- Independent Audit Post Approval Requirements (DPIE, 2020)
- ISO 14001: 2015 Environmental Management Systems
- AS/NZS ISO 19011.2019 – Guidelines for Auditing Management Systems

### 2.2 Audit process detail

#### 2.2.1 Audit initiation and scope development

The Auditee organisations (together referred to as the Auditee/s or construction team) were identified as follows:

- Squadron Energy (the Proponent); and
- Nacap Pty Ltd (Construction Contractor)
- Consolidated Power Projects (CPP)
- Transgrid
- Downer

Personnel representing the Auditees are identified in Section 2.2.3 of this second Independent Audit Report. Prior to the commencement of the audit the following tasks were completed:

- Confirmation with DPHI on agreed audit team;
- Consultation with DPHI on the audit scope; and
- Development of an Audit Plan detailing the audit objectives, scope, audit period and indicative audit program.

The Lead Auditor consulted with DPHI on 20 October 2025 to obtain inputs to the scope of this second Independent Audit in accordance with Section 3.2 of the IAPARs.

DPHI responded on 21 October 2025 with key issues, focus areas and further requests to consult with other agencies. A summary of the key issues and areas of focus raised by DPHI and other agencies is presented in Table 3. Consultation records are presented in **Appendix D**.





Table 3 Key issues and areas of focus raised during stakeholder consultation

Stakeholder Consulted	Key Issues and Areas of Focus	How Addressed including Reference
DPHI	<p>Scope consultation correspondence sent to DPHI on 20 October 2025. DPHI responded on 21 October 2025 with the following:</p> <ul style="list-style-type: none"> <li>• <i>“Ensure you assess compliance with all conditions of consent applicable to the phase of the development that is being audited and all post approval and compliance documents prepared to satisfy the conditions of consent, including management plans.</i></li> <li>• <i>Review the environmental performance of the development including actual impacts compared to predicted impacts, incidents, non-compliances, complaints, the physical extent of the development in comparison with the approved boundary.</i></li> <li>• <i>A high-level assessment and review of Environmental Management Plans and Sub-plans and whether they are adequate.</i></li> <li>• <i>Ensuring all notifications have been carried out for out of hours, incident/non-compliance reporting, commencement of construction/operation, plans etc.</i></li> <li>• <i>Ensuring all environmental controls have been installed, maintained, and are being used in a fit and proper manner.</i></li> <li>• <i>Erosion and sediment management and maintenance across the Project is being undertaken and adequate.</i></li> <li>• <i>Compliance with all commitments/actions/monitoring in all management plans, including evidence of the management plans being reviewed and revised as needed.</i></li> <li>• <i>Records are being kept monitoring the restrictions on clearing and habitat, specifically to ensure compliance with the limits of Condition B20</i></li> <li>• <i>Records are being kept monitoring compliance with the designated heavy and over-dimensional vehicle routes.</i></li> <li>• <i>Complaints are being recorded, investigated and dealt with in an appropriate and timely manner</i></li> <li>• <i>Review the project is managing and implementing the requirements for:</i> <ul style="list-style-type: none"> <li>○ <i>Traffic and Road impacts</i></li> <li>○ <i>Pre-clearance works, especially in relation to exclusions zones regarding biodiversity and heritage impacts</i></li> <li>○ <i>Out of Hours impacts</i></li> <li>○ <i>Noise and Vibration impacts</i></li> <li>○ <i>Visual and Lighting Impacts</i></li> </ul> </li> </ul>	<p>The details of the specific elements of DPHI’s requests are provided in Table 8 of this Audit Report. Refer consultation records in <b>Appendix D</b>.</p>





Stakeholder Consulted	Key Issues and Areas of Focus	How Addressed including Reference
	<ul style="list-style-type: none"> <li>○ <i>Storage and Handling of Dangerous Goods</i></li> </ul> <p><i>Regarding consultation with other agencies, please consult with the following:</i></p> <ul style="list-style-type: none"> <li>• <i>Local Council - Dubbo Regional Council</i></li> <li>• <i>Environment Protection Authority</i></li> <li>• <i>NSW DCCEEW CPHR (previously known as BCS)</i></li> <li>• <i>Transport for NSW</i></li> <li>• <i>Heritage NSW - Heritage NSW Group within NSW DCCEEW</i></li> </ul> <p><i>This email is to be appended to the Audit Report.</i></p> <p><i>The Proponent should review the Audit Report prior to submission to NSW Planning, to ensure all the requirements of the Consent relating to Independent Environmental Audits have been met.</i></p> <p><i>Lastly, it is the expectation that the lead auditor attends audit site inspections and interviews. The Independent Audit Post Approval Requirements 2020 (IA PAR) requires the proponent to provide the auditor with reasonable access to all requested development areas and activities; thus, the NSW Plannings expectation is the auditor is to attend the site inspection. The IA PARs do not differentiate between a "lead auditor" and an "auditor" - so all references to "the auditor" in the PARS includes all approved auditors (lead and otherwise)."</i></p>	
Heritage NSW	<p>Scope consultation correspondence sent to Heritage NSW on 22 October 2025. Heritage NSW responded on 17 November 2025 with the following:</p> <p><i>"Please consider as a part of your audit scope any conditions relating to heritage within the Conditions of Consent for the project and any approved Management Plans. It is recommended that the Department of Planning Housing and Infrastructure Compliance Team be contacted via <a href="mailto:compliance@planning.nsw.gov.au">compliance@planning.nsw.gov.au</a> to determine if there is any non-compliance with Conditions of Consent for the project."</i></p>	The details of the specific elements of Heritage NSW requests are provided in Table 8 of this Audit Report. Refer consultation records in <b>Appendix D</b> .
Dubbo Regional Council (DRC)	Scope consultation correspondence sent to Dubbo Regional Council on 22 October 2025. DRC provided no specific focus areas and positive feedback on Project compliance.	Not Applicable. Refer consultation records in <b>Appendix D</b> .
Transport for New South Wales (TfNSW)	Scope consultation correspondence sent to TfNSW on 22 October 2025. No response was provided by TfNSW prior to the second independent audit site inspection.	Not Applicable
New South Wales Environmental Protection	Scope consultation correspondence sent to NSW EPA on 22 October 2025 and 3 November 2025. No response was provided by NSW EPA prior to the second independent audit site inspection.	Not Applicable



Stakeholder Consulted	Key Issues and Areas of Focus	How Addressed including Reference
Authority (NSW EPA)		
New South Wales Department of Climate Change Energy Environment and Water (DCCEEW) Conservation Programs, Heritage and Regulation Group (CPHR)	<p>Scope consultation correspondence sent to NSW DCCEEW CPHR on 15 April 2025.</p> <p>NSW DCCEEW CPHR responded on 23 October 2025 noting the brief for the second Independent Audit and stated that they had no further issues to be addressed.</p>	Not Applicable. Refer consultation records in <b>Appendix D</b> .

### 2.2.2 *Preparing audit activities*

The Lead Auditor performed a document review, prepared an Audit Plan with an indicative program and prepared an Audit Table (refer **Appendix A**) for this Independent Audit. The proposed audit plan was provided to the Proponent on 22/10/2025 (refer **Appendix C**), in preparation for the Audit. The Audit Plans were updated following feedback from the stakeholders and were provided to the Proponent on 29/10/2025 and 17/11/2025.

### 2.2.3 *Personnel involvement*

Table 4 presents the involvement of key personnel representing the Auditees in this second Independent Audit.

Opening and closing meeting attendance is presented separately in **Appendix C**.



Table 4 Key personnel involved

Organisation	Project Stage	Position Title	Name	Involvement
Consolidated Power Projects	Stage 1	Environment Manager	Ben Bennett	Opening/closing meetings (refer <b>Appendix C</b> Attendance)
Consolidated Power Projects	Stage 1	Reticulation Manager	Jack Walsh	Opening meeting (refer <b>Appendix C</b> Attendance)
Squadron Energy	Stage 1	Senior Environmental Advisor	Vince Chaplin	Opening/closing meetings (refer <b>Appendix C</b> Attendance), audit interview, site inspection and document review
Squadron Energy	Stage 1	Corporate Environment Manager	Candice Somerville	Opening/closing meetings (refer <b>Appendix C</b> Attendance)
Squadron Energy	Stage 1	Site Representative	Malcolm Moore	Opening/closing meetings (refer <b>Appendix C</b> Attendance), audit interview
Downer	Stage 1	Project Manager	James Renwick	Opening meeting (refer <b>Appendix C</b> Attendance)
Downer	Stage 1	Environment Advisor	Brittany Goss	Opening/closing meetings (refer <b>Appendix C</b> Attendance), and site inspection
Transgrid	Stage 1	Environment Business Partner	Jose Nascimento	Opening/closing meetings (refer <b>Appendix C</b> Attendance), and site inspection
Transgrid	Stage 1	Environment Advisor	Melody Mohammadi	Opening/closing meetings (refer <b>Appendix C</b> Attendance), and site inspection
Transgrid	Stage 1	Environment Business Partner	Brad Parker	Closing meeting (refer <b>Appendix C</b> Attendance)



Organisation	Project Stage	Position Title	Name	Involvement
Nacap Pty Ltd	Stage 1	Land Environment and Cultural Heritage Manager	Shaun Smith	Opening/closing meetings (refer <b>Appendix C Attendance</b> ), audit interview, site inspection and document review
Nacap Pty Ltd	Stage 1	Construction Manager	Andrew Fan	Opening/closing meetings (refer <b>Appendix C Attendance</b> )
Nacap Pty Ltd	Stage 1	Superintendent	Matt Thompson	Opening/closing meetings (refer <b>Appendix C Attendance</b> ), and site inspection



#### 2.2.4 Meetings

Opening and closing audit meetings were held, as follows:

- Opening meeting: 18 November 2025
- Closing meeting: 18 November 2025

Opening and closing meeting attendance is presented in **Appendix C**.

#### 2.2.5 Site inspection

An audit site inspection was conducted on 18 November 2025 as part of this second Independent Audit by the Lead Auditor. During the site inspection the weather conditions were generally hot and sunny, with the daytime temperature ranging from approx. 6.8°C to 30°C. No rainfall was recorded in the week prior to the site inspection. The following sites were visited during the audit site inspection:

- Civil Area 1 (CG7)
- Civil Area 2 (CG6)
- Civil Area 3 (CG2)
- Civil Area 4 (CG1)
- Civil Area 5 (CG5)
- Civil Area 6 (CG4)
- Civil Area 7 (CG3)
- Workshop Areas
- Batching Plant
- Main Site compound including carparking for light vehicles
- Switching Yard (Downer/Transgrid)
- Substation (Downer/Transgrid)

Site inspection observations and photographs are presented in **Appendix E**.

#### 2.2.6 Document review and interviews

The second Independent Audit included investigation and review of documents, reports and records to evaluate compliance. Interviews with key Project personnel were conducted and further documentary evidence was also sought to verify responses provided by Auditees during the course of the audit.

Refer to Section 2.2.3 for details on the personnel interviewed. Audit interviews and document review sessions were conducted with the Auditees as follows:



- Auditees: 18 November 2025 (face-to-face)

The documents sighted are included in the **Appendix A**.

In addition to the above, the Auditors requested further information to obtain evidence that was not accessible or available during the audit interviews and document reviews. These requests were provided promptly by the Auditees within required timeframes.

### 2.2.7 *Generating audit findings*

Independent Audit findings were based on verifiable evidence collected and reviewed. The evidence typically included:

- Relevant correspondence from DPHI and any other stakeholders
- Review of relevant records, documents and specialist reports
- Interviews with relevant personnel
- Figures, plans and photographs
- Site inspections of relevant locations, activities and processes
- Monitoring data and/or analysis
- Other applicable approvals, permits, records or Project-specific environmental requirements (as documented within the Audit Table in **Appendix A**).

### 2.2.8 *Compliance evaluation*

Evaluation of compliance has been carried out in accordance with Section 3.7 of the IAPARs and documented in an Audit Table, which includes the conditions of SSD 6687. The compliance status of each compliance requirement in the Audit Table has been determined using the relevant descriptors in Section 3.8, Table 2 of the IAPARs, as listed in Table, below:

*Table 5 Compliance descriptors from Table 2 of the IAPAR*

Status	Description
<b>Compliant</b>	The auditor has collected sufficient verifiable evidence to demonstrate that all elements of the requirement have been complied with within the scope of the audit.
<b>Non-compliant</b>	The auditor has determined that one or more specific elements of the conditions or requirements have not been complied with within the scope of the audit.
<b>Not Triggered</b>	A requirement has an activation or timing trigger that has not been met during the temporal scope of the audit being undertaken (may be a retrospective or future requirement), therefore an assessment of compliance is not relevant.

As part of this second Independent Audit evaluation, the Lead Auditor has made observations and notes to provide context, identify any opportunities for improvement (OFI) in relation to any compliance requirement or any other aspect of the Project. This includes any positive observations where the project has applied initiatives beyond compliance requirements.



The compliance status has been attained by assessing a representative sample of documents, records and data for each requirement in the audit period prescribed. Observations on-site during the audit site inspections are based on current activities and assumed to be representative of the auditee's performance across the Project.

#### **2.2.9      *Evaluation of post audit approval documentation***

The Lead Auditor reviewed and assessed whether post approval documents relevant to the applicable Stage:

- have been developed in accordance with the conditions of consent and approvals applicable to the Project (if any) and their content is adequate and
- have been implemented in accordance with the conditions of consent for the Project

The adequacy of post approval documents was determined on the basis of whether:

- there are any non-compliances resulting from the implementation of the document or
- whether there are any opportunities for improvement.

#### **2.2.10      *Completing the audit***

A draft of the second Independent Audit Report was distributed to the Auditees for review to ensure content is factual and representative. The audit findings have been determined independent of the Auditees, DPHI and any other parties, based on the evidence assessed during the audit.





### 3. AUDIT FINDINGS

#### 3.1 Approvals and documents audited, and evidence sighted

Key documentation reviewed as part of the audit are listed below. This list is not exhaustive. The full set of documents and relevant evidence sighted against each requirement is detailed within the Audit Table (refer **Appendix A**).

- Environmental Impact Statement, prepared by Eco Logical Australia Pty Ltd Final - RevA dated 20/05/2020
- Response to Submissions v01 dated 09/11/2020
- Modification Report 1 dated 17/03/2022
- Modification Report 2 dated 06/10/2022
- Modification Report 3 dated 04/09/2025
- DPHI letter to the Proponent dated 15/03/2022 of approval to submit the plans on a staged basis per the request.
- Notification of commencement of construction – letter from the Proponent to DPHI dated 28/03/2025 and DPHI response to the Proponent dated 1/4/2025
- Final Layout Plan v2 dated 7/11/2023
- UWF Environmental Management Strategy rev 005 dated 17/03/2025, Rev004 was approved by DPHI on 27/06/2023
- Biodiversity Management Plan rev 005 dated 31/08/2023, DPHI approval on 22/09/2023
- Areas of Sensitive Vegetation Maps
- Project Monthly Report – June 2025
- Project Monthly Report – July 2025
- Project Monthly Report – August 2025
- Project Monthly Report – September 2025
- Project Monthly Report – October 2025
- Project Monthly Report – November 2025
- UWF Bird and Bat Adaptive Management Plan rev 6a dated 26/02/2024
- UWF Emergency Management Plan v02 dated 16/12/2024, DPHI approval of rev 01 on 22/06/2022
- UWF Heritage Management Plan v005 dated 19/07/2024, DPHI approval on 06/09/2024
- UWF Traffic Management Plan v005a dated 27/03/2025, DPHI approval on 28/03/2025
- UWF Accommodation and Employment Strategy rev0 dated 09/06/2023
- Overarching construction program as of 18 November 2025
- Details of works undertaken dated 16/10/2025





- UWF-NACAP-EHS-PLN-0006 EMP Rev3 - NACAP Environmental Management Plan dated 13/11/2025
- UWF-NACAP-CIV-PLN-0010 - Environmental Management Plan - Pre-Construction Works and Public Road Upgrades (3) rev 01 dated 31/10/2024
- UWF-NACAP-CIV-PLN-0027 - Clearing and Measurement Plan - rev 7 dated 18/03/2025
- UWF-NACAP-EHS-PLN-0011 - Drill and Blast Management Plan dated 23/03/2025
- UWF-NACAP-MAN-PLN-0004 - Construction Traffic and Access Management Plan dated 29/10/2024
- NACAP Field Emergency Response Guide 2064-HS-004-2 Rev 1.4 dated 11/11/2025
- Email correspondence between NACAP and RainStorm regarding procurement of road pavement stabiliser dated 29/10/2025
- Email correspondence between NACAP and Vital Chemicals regarding supply of emulsion products dated 22/10/2025
- NACAP attended Noise Monitoring Record for blasting activity dated 13/10/2025
- NACAP attended Noise Monitoring Record for batch plant operations dated 23/10/2025
- NACAP attended Noise Monitoring Record for Goolma Rd OOHW dated 11/11/2025
- Voluntary planning agreement – Dubbo Regional Council dated 20/12/2021
- Pre-Construction Road Dilapidation Report v1 dated 17/11/2022
- Complaints register 2024-2025 as of 18/11/2025
- Community Consultative Committee (CCC) Meeting Minutes between 21 August 2025 and 20 November 2025
- Community Newsletters dated September 2025, December 2025
- Erosion and sediment control plans prepared and implemented by the construction contractor as evident during the site inspection on 18 November 2025
- Biodiversity Conservation Trust - Statement confirming payment into the Biodiversity Conservation Fund for an offset obligation dated 20/12/2024
- GDA2020\_UWF\_RegionalVegMapping\_v2 – updated Baseline Vegetation Mapping dated 16/10/2025
- Weekly Inspection Checklist – NACAP dated 11/11/2025
- Toolbox Talk records dated OOHW dated 27/09/2025, and Rehabilitation works dated 22/10/2025
- Weekly Staff Meeting dated 26/05/2025
- IVMS Road Use – geofencing data map
- Downer Construction Environmental Management Plan Uungula Wind Farm Connection Works, UWFC-DOW-PLN-GEN-0011 dated 18/11/2025
- Downer Environment and Sustainability Inspection dated 28/04/2025
- Downer Environment and Sustainability Inspection dated 27/05/2025
- Downer Environment and Sustainability Inspection dated 11/06/2025



- Downer Environment and Sustainability Inspection dated 27/06/2025
- Downer Environment and Sustainability Inspection dated 05/07/2025
- Downer Unauthorised Clearing Inspection dated 25/07/2025
- Downer Environment and Sustainability Inspection dated 27/08/2025
- Downer Environment and Sustainability Inspection dated 12/09/2025
- Downer Environment and Sustainability Inspection dated 24/10/2025
- Downer Environment and Sustainability Inspection dated 22/10/2025
- Downer Environment and Sustainability Inspection dated 12/11/2025
- Downer Environmental Compliance Obligations Register dated April 2025
- Downer Environmental Compliance Obligations Register dated June 2025
- Downer Environmental Compliance Obligations Register dated August 2025
- Downer Environmental Compliance Obligations Register dated October 2025
- Downer OOHW Permit 1 – Power Outage requirements related to Transmission Line 79
- Downer OOHW Permit 2 – Power Outage requirements related to Transmission Line 79
- Downer Dewatering Permits Register dated 22/09/2025
- Downer DG-ZH-FM064.1 Switching Station Water Release Permit 05-08-2025 (signed) dated 05/08/2025
- DG-ZH-FM064.1 Switching Station Water Release Permit 05-08-2025 (signed) dated 19/08/2025
- DG-ZH-FM064.1 Switching Station Water Release Permit 05-08-2025 (signed) dated 20/08/2025
- DG-ZH-FM064.1 Switching Station Water Release Permit 05-08-2025 (signed) dated 24/07/2025
- DG-ZH-FM064.1 Switching Station Water Release Permit 05-08-2025 (signed) dated 27/06/2025
- Downer ESCPs Overhead Transmission Line Towers 1 to 5, 6 to 13, 14 to 21 and 22 to 28
- Downer Substation Disturbance Permit dated 02/09/2025
- Downer Switching Station Disturbance Permit dated 10/04/2025
- Downer Substation and Switching Station Flood Modelling dated 5/06/2024
- Downer Water Take Records/Invoices dated 21/11/2025

### 3.2 Non-compliances and Observations

This Section presents findings from the second Independent Audit. A summary of conditions assessed and compliance status from the second Independent Audit is presented in Table 6. Detailed audit findings and evidence against each requirement is presented in the Audit Table (refer **Appendix A**).



Table 6 Summary of conditions assessed and compliance status from the second Independent Audit

Part of the Project Approval	No. of conditions assessed	Compliance status		
		Compliant	Non-compliant	Not triggered
Part A	22	16	0	6
Part B	49	33	1 (recorded against CoA B16)	15
Part C	16	12	0	4
<b>Total</b>	<b>87</b>	<b>61</b>	<b>1</b>	<b>25</b>

**With respect to this second Independent Audit:**

- **87** conditions were assessed.
- **One non-compliance** was identified during the audit period
- **61** conditions were considered to be compliant.
- **25** conditions were considered not triggered.

In addition to the above, **one observation (opportunity for improvement)** was identified as detailed in **Table 7**.





Table 7 Initial Independent Audit Findings

Item	Ref	Type	Requirement (relevant excerpts)	Audit Finding – also refer Audit Table (Appendix A) for further detail	Recommended or completed action, by Whom and When (including Auditees Response, where applicable)	Status
1	NC	Non-Compliance	<i>CoA B16 - The Applicant must take all reasonable steps to:</i>  <i>(a) minimise the off-site dust, fume and blast emissions of the development; and</i>  <i>(b) minimise the surface disturbance of the site.</i>	During the site inspection, Downer Group's Rock crushing activities were observed being conducted for an extended period without active dust suppression (no water sprays, mist cannon or equivalent controls operating), resulting in significant visible dust generation. Subsequent information and photographic evidence provided by the Proponent confirms that standard practice includes the use of a water mist cannon and sprinklers at the conveyor discharge point, and that the absence of suppression on the day of the audit was due to a temporary disconnection/reconnection of the water system while crushing continued. While the large site area (approx. 2.2 km from the crusher to the nearest downwind boundary), absence of community complaints, and lack of visible dust beyond the boundary indicate that off-site migration was unlikely on this occasion, the continued operation of the	<ul style="list-style-type: none"><li>• Avoid dry crushing unless alternative equivalent or better controls are in place and formally approved.</li><li>• Review and update the Air Quality and Dust Management procedures to mandate dust suppression during crushing and include trigger-action response protocols.</li></ul>	<b>OPEN</b>





Item	Ref	Type	Requirement (relevant excerpts)	Audit Finding – also refer Audit Table (Appendix A) for further detail	Recommended or completed action, by Whom and When (including Auditees Response, where applicable)	Status
				crusher without active suppression does not meet the proactive obligation to take “all reasonable steps” to minimise off-site dust emissions and constitutes non-compliance with SSD B16(a).		
2	OFI	Observation (Opportunity for Improvement)	<i>Condition B16</i>	<p>Significant visible dust was observed being generated from vehicle movements on internal access tracks and haul roads. Water carts were actively in use and observed applying water during the audit. It was not possible to conclusively determine whether dust was migrating beyond the site boundary. No dust-related complaints have been received in the past six months.</p> <p>The presence and active use of water carts demonstrated that reasonable and practicable measures were being implemented to suppress dust from haul roads and access tracks.</p>	<ul style="list-style-type: none"> <li>Nacap (the civil construction contractor) is recommended to evaluate the use of soil binders, dust suppressants or emulsion products on high-traffic sections of internal access tracks as a longer-term dust control measure to supplement water cart application and further reduce dust generation.</li> </ul>	<b>OPEN</b>



### 3.3 Adequacy of CEMP and post approval documents

As part of the Audit, the Lead Auditor reviewed the Construction Environmental Management Plan and sub-plans (refer Section 3.1 for references) and conducted a high-level assessment of whether the above documents:

- have been developed in accordance with the conditions of consent and approvals applicable to the Project (if any) and their content is adequate; and
- have been implemented in accordance with the conditions of consent for the Project.

**The Lead Auditor also assessed the adequacy of post approval documents (on the basis of whether):**

- there are any non-compliances resulting from the implementation of the document; or
- whether there are any opportunities for improvement.

The evidence reviewed and/or sighted during this second Independent Audit indicates that these documents are being implemented; with one (1) non-compliance raised against CoA B16 during the audit period, and one observation (opportunity for improvement) identified (refer Table 7).



### 3.4 Summary of notices from agencies

During the conduct of the second Independent Audit and interviews, the Auditees have confirmed that there were no notices from agencies during the Audit Period.

### 3.5 Other matters considered relevant by the Auditor or DPHI

As requested by DPHI, the below presents a review of key DPHI scope consultation issues and areas of concerns reviewed as part of this second Independent Audit and summarised below:

Table 8 Key issues and areas of focus raised by DPHI and other stakeholders

Authority	Key Issues and Areas of Focus	Assessment and commentary
DPHI	<i>Ensure you assess compliance with all conditions of consent applicable to the phase of the development that is being audited and all post approval and compliance documents prepared to satisfy the conditions of consent, including management plans.</i>	<p>This audit was conducted in accordance with CoA C15 and the IAPARs.</p> <p>Consideration and commentary for DPHI matters are provided separately in this Section 3.5 and Table 8 (this table).</p> <p>Assessment of compliance with SSD 6687 Conditions, as applicable to the relevant stage of the Project (Stage -1, as noted in Section 1.4). Refer Audit Table within <b>Appendix A</b>.</p> <p>Environmental performance assessment (including but not limited to actual versus predicted impacts) is included in Section 3.6.</p> <p>A high-level assessment of the environmental management plans and sub- plans as related to construction is included in Sections 3.3 and 3.6</p> <p>DPHI scope is summarised in this Table, with a detailed review of all applicable Conditions relevant to the stage being assessed as part of the audit to address DPHI's request and included in the Audit Table against these specific conditions, as relevant (refer <b>Appendix A</b>). Where these specific conditions may have interactions with other CoAs, an assessment of those requirements have been included as audit evidence and findings in the Audit Table (refer <b>Appendix A</b>).</p>





	<i>Review the environmental performance of the development including actual impacts compared to predicted impacts, incidents, non-compliances, complaints, the physical extent of the development in comparison with the approved boundary.</i>	The environmental performance of the development was reviewed including; actual impacts compared to predicted impacts (refer Section 3.6.1), incidents and non-compliances (refer Section 3.6.3), complaints (refer Section 3.6.4), the physical extent of the development in comparison with the approved boundary (refer Section 3.6.2).
	<i>A high-level assessment and review of Environmental Management Plans and Sub-plans and whether they are adequate.</i>	<p>The management plans, sub-plans, contractor documentation, and other documents were prepared in accordance with the conditions of consent and have been reviewed by the Proponent and approved by DPHI where relevant.</p> <p>A high-level assessment and review of Environmental Management Plans and Sub-plans was undertaken, and details are provided in Sections 3.3 and 3.6.6 of this Audit Report.</p> <p>One non-compliance was raised during the audit site inspection in relation to CoA B16. Including recommendations made to review the Environment Management Strategy/Air Quality Procedure, refer to Table 7, Section 3.6.5 and <b>Appendix A</b> CoA B16 for details.</p>
	<i>Ensuring all notifications have been carried out for out of hours, incident/non-compliance reporting, commencement of construction/operation, plans etc.</i>	<p>Monthly reports for the project were sighted by the Lead Auditor which include incidents and non-compliance. No reportable incidents were noted during the review of these documents by the Lead Auditor. No non-compliances were noted in the monthly reports.</p> <p>The Proponent has notified DPHI regarding commencement of construction via a letter dated 28 March 2025.</p> <p>One non-compliance was raised during the audit site inspection in relation to CoA B16. Refer to Table 7, Section 3.6.5 and <b>Appendix A</b> CoA B16 for details.</p>
	<i>Ensuring all environmental controls have been installed, maintained, and are being used in a fit and proper manner.</i>	Approved CEMP, subplans, Environment Management Strategy, mitigation measures listed in the management plans were observed to be implemented during the audit site inspection as relevant including environmental controls in relation to soil, water, noise and dust management.
	<i>Erosion and sediment management and maintenance across the Project is being undertaken and adequate.</i>	During the audit site inspection on 18 November 2025, the Lead Auditor reviewed the erosion and sediment control plans and their





		implementation on site. It was evident that the controls were installed in accordance with the requirements of Managing Urban Stormwater: Soils and Construction (Landcom, 2004) and the relevant management plans and the approved EMS.
	<i>Compliance with all commitments/actions/monitoring in all management plans, including evidence of the management plans being reviewed and revised as needed.</i>	The Lead Auditor has sighted the updated NACAP CEMP v3 dated 13/11/2025. As noted within the <b>Appendix A</b> , the Lead Auditor has sighted documents in relation to environmental management and their implementation on site.
	<i>Records are being kept monitoring the restrictions on clearing and habitat, specifically to ensure compliance with the limits of Condition B20</i>	<p>The Lead Auditor has sighted the following documents related to biodiversity management and implementation of measures listed including pre-clearance checklists, hold point release, pre-construction commencement checklists, no-go zones established, Switching Station Disturbance Permit, Substation Disturbance Permit as sighted during the site inspection on 18 November 2025:</p> <ul style="list-style-type: none"> <li>• Environmental Management Strategy EMS v5, dated 17/03/2025</li> <li>• Biodiversity Management Plan v5 dated 31/08/2023, approved by DPHI dated 22/09/2023</li> <li>• Bird and Bat Adaptive Management Plan v6a, dated 22/01/2024, approved by DPHI dated 22/02/2024</li> <li>• Pre-clearance checklist dated 29/05/2025 for Civil Area 2 prepared by the construction contractor</li> <li>• Pre-construction commencement checklist (hold point release) dated 29/04/2025 prepared and released by the Construction Contractor</li> <li>• Revised offsets liability request was made by the Proponent to DPHI on 19/05/2023 and was accepted by DPHI on 15/06/2023</li> <li>• Biodiversity Conservation Trust - Statement confirming payment into the Biodiversity Conservation Fund for an offset obligation dated 20/12/2024</li> <li>• Downer Substation Disturbance Permit dated 02/09/2025</li> <li>• Downer Switching Station Disturbance Permit dated 10/04/2025</li> </ul> <p>The proponent submitted a Baseline Mapping request to DPHI dated 30/08/2021 providing</p>



		<p>details on the additional targeted survey effort undertaken for the Eastern Pygmy Possum and Squirrel Glider, in accordance with Condition B21(a). DPHI approval of the Baseline Mapping request was issued on 30/09/2021.</p> <p>The updated impacts based on the last Vegetation Mapping undertaken on 14 June 2024, include a maximum impact to BC Act listed vegetation = 20.57 ha and maximum impact to EPBC Act listed vegetation = 10.9 ha.</p> <p>Clearing Impacts are currently being tracked throughout construction period as evident through the implementation of pre-clearance checklists and post-clearing surveys sighted by the Lead Auditor.</p> <p>No non-compliance, incidents were raised as evident in the project monthly reports sighted by the Lead Auditor.</p>
	<i>Records are being kept monitoring compliance with the designated heavy and over-dimensional vehicle routes.</i>	<p>The Lead Auditor sighted sample records regarding deliveries of transmission lines tower related over size/over mass deliveries using the designated roads/vehicle routes. The Proponent reported that there have been no other over size/over mass deliveries related to WTGs.</p>
	<i>Complaints are being recorded, investigated and dealt with in an appropriate and timely manner</i>	<p>Community complaints register (up to 18 November 2025) was sighted during the audit and details are provided in section 3.6.4 and in the Audit Table in <b>Appendix A</b>.</p> <p>In line with the CoA C16, the Lead Auditor has sighted the Complaints Register on Squadron Energy - UWF website '<a href="https://www.squadronenergy.com/our-projects/Uungula-wind-farm">https://www.squadronenergy.com/our-projects/Uungula-wind-farm</a>'</p>
	<p>Review the project is managing and implementing the requirements for:</p> <ul style="list-style-type: none"> <li>• Traffic and Road impacts</li> <li>• Pre-clearance works, especially in relation to exclusions zones regarding biodiversity and heritage impacts</li> <li>• Out of Hours impacts</li> <li>• Noise and Vibration impacts</li> <li>• Visual and Lighting Impacts</li> <li>• Storage and Handling of Dangerous Goods</li> </ul>	<p>Traffic and Road Impacts are managed by implementation of Construction Traffic Management Plan. During the audit site inspection on 18 November 2025, the Lead Auditor observed presence of traffic control on roads, signage and speed limits. Refer example photographs in <b>Appendix E</b>.</p> <p>During the audit site inspection on 18 November 2025, the Lead Auditor observed the presence of exclusion zones or no-go zones around cultural heritage sensitive areas, and around the vegetation to be retained including hollow bearing trees. Refer example photographic evidence in <b>Appendix E</b>.</p>



		<p>Compliance documentation regarding Out Of Hours Works Approvals related to intersection upgrade works and transmission tower/line isolation were sighted during the audit interviews. The Lead Auditor also sighted the noise monitoring records related to OOHW undertaken which confirmed no exceedance of the relevant adopted criteria. Two OOHW noise related complaints were observed in the updated complaints register which were responded to appropriately by the Proponent and closed out in a timely manner.</p> <p>Regarding Visual and Lighting impacts, no issues were noted during the audit site inspection and documentation review. Wind turbine construction has not commenced as of 18/11/2025. The Lead Auditor has sighted the below documents in relation to CoA B4:</p> <ul style="list-style-type: none"> <li>• 106901-01_Uungula_WF_Obstacle Lighting Risk Assessment_v1.1_230505</li> <li>• 106901-01.1_Uungula_WF_Lighting Design Plan_v2.0_230613</li> <li>• CASA Approval of the above documents dated 20 June 2023.</li> </ul> <p>With regards to Storage and Handling of Dangerous Goods, the Lead Auditor observed appropriate storage of two large fuel tanks (70,000L) at the workshop area during the audit site inspection, adequate and fully stocked spill kits, self-bunded generators with secondary bunding. No other issues were noted on site. The Lead Auditor noted six minor incidents within the project monthly reports and no reportable incidents were noted during the documentation review.</p>
	<p><i>Regarding consultation with other agencies, please consult with the following:</i></p> <ul style="list-style-type: none"> <li>• Local Council – Dubbo Regional Council</li> <li>• Environment Protection Authority</li> <li>• Transport for NSW</li> <li>• NSW DCCEEW CPHR (Previously known as BCS)</li> <li>• Heritage NSW – Heritage NSW Group within NSW DCCEEW</li> </ul>	<p>Consultation with other agencies has been undertaken and records are provided in the <b>Appendix D</b>. No responses have been received from NSW EPA, and Transport for NSW. Responses received from DRC, NSW DCCEEW CPHR and Heritage NSW are provided within this Table 8.</p>



	<p><i>This email is to be appended to the Audit Report.</i></p> <p><i>The Proponent should review the Audit Report prior to submission to NSW Planning, to ensure all the requirements of the Consent relating to Independent Environmental Audits have been met.</i></p>	<p>The final audit report includes all consultation records (<b>Appendix D</b>).</p> <p>The Proponent has been given a copy of this Audit Report for comment (refer Section 2.2.10). It is the responsibility of the Proponent to submit the final audit report to DPHI and meet relevant requirements of the Consent.</p>
	<p><i>Lastly, it is the expectation that the lead auditor attends audit site inspections and interviews. The Independent Audit Post Approval Requirements 2020 (IA PAR) requires the proponent to provide the auditor with reasonable access to all requested development areas and activities; thus, the NSW Plannings expectation is the auditor is to attend the site inspection. The IA PARs do not differentiate between a "lead auditor" and an "auditor" - so all references to "the auditor" in the PARS includes all approved auditors (lead and otherwise).</i></p>	<p>The Lead Auditor conducted a site inspection on 18 November 2025. A review of documentation including CEMP and subplans, other management plans, complaints, incidents was undertaken via face-to-face interview with Squadron Energy, CPP, Transgrid and the construction contractors Downer, and Nacap Pty Ltd as part of the site inspection and audit interviews on 18 November 2025.</p>
Heritage NSW (DCCEEW)	<p>Heritage NSW (DCCEEW) provided the following feedback in relation to the audit scope:</p> <p><i>"Please consider as a part of your audit scope any conditions relating to heritage within the Conditions of Consent for the project and any approved Management Plans. It is recommended that the Department of Planning Housing and Infrastructure Compliance Team be contacted via <a href="mailto:compliance@planning.nsw.gov.au">compliance@planning.nsw.gov.au</a> to determine if there is any non-compliance with Conditions of Consent for the project.</i></p> <p><i>If you have any questions regarding these comments, please contact <a href="mailto:heritagemailbox@environment.nsw.gov.au">heritagemailbox@environment.nsw.gov.au</a>."</i></p>	<p>No-go zones related to heritage areas were in place as evident during the audit site inspection on 18 November 2025 (refer <b>Appendix E</b> for example photographs).</p> <p>Areas of Aboriginal Locales located outside the development footprints were marked on construction related maps (examples of sighted documents include Civil Area 02 Environmental Control Map, Sensitive Areas Map related to Transgrid/Downer works, and LECH Pre-Commencement Form 2) as sighted by the Lead Auditor during documentation review.</p> <p>The following additional evidence was sought and sighted by the Lead Auditor:</p> <ul style="list-style-type: none"> <li>• Rapid Global UWF Online Induction November 2025 (including the requirements of Aboriginal heritage and historical heritage)</li> <li>• Induction records of personnel trained</li> <li>• Unexpected finds register which included no unexpected finds during the audit period</li> <li>• No heritage related incidents noted during the audit period as sighted within the Project Monthly Reports and incidents register</li> </ul> <p>Aboriginal Site Impact Recording Forms (ASIRFs) were completed and included in the Final Aboriginal Cultural Heritage Salvage Report</p>





		<p>dated 24/01/2025. An observation (OFI) was raised during IA#1 which has since been closed as per the Proponent's response to IA#1.</p> <p>Consultation records (as of 22/07/2024) were sighted to be included within the HMP. The final Salvage report was provided to the Proponent by Ozark Environment and Heritage (dated 24/01/2025). An observation (OFI) was raised during IA#1 which has since been closed as per the Proponent's response to IA#1.</p> <p>No other issues related to heritage were raised during this audit.</p>
--	--	--



## 3.6 Environmental Performance

### 3.6.1 Actual versus Predicted Impacts

#### Actual versus Predicted Impacts

A qualitative assessment of actual impacts compared to predicted impacts documented in the Environmental Impact Statement (prepared by CWP Renewables, dated 20 May 2020) for the Project, was conducted as part of this Audit.

The overall actual impacts were found to consistent with the predicted impacts relevant to the construction phase of the development during the audit period.

Table 9 Actual versus Predicted Impacts

Aspect	Summary of predicted impacts	Summary of actual impacts observed during the audit site inspection and audit period	Consistent (Yes, No or Not Applicable)
<b>Landscape and Visual</b>	The Project is situated in a gently rolling landscape primarily used for agricultural grazing. Impacts to nearby receptors are noted.	<p>The construction activities undertaken during this audit period resulted in minimal landscape and visual impacts.</p> <p>The updated Site Final Layout v2 (dated 07/11/2023), approved by DPHI via an email to the Proponent on 17/11/2023 indicates a reduction in WTG numbers, from 93 to 69; with WTGs yet to be constructed.</p>	Yes
<b>Noise and Vibration</b>	The Project is situated in a primarily agricultural area with low ambient noise levels. Community consultation has highlighted concerns about noise generation.	<p>The Lead Auditor noted that there were two noise related complaints and no vibration complaints were recorded on the Complaints Register. Refer Section 3.6.4.</p> <p>The Lead Auditor sighted noise monitoring records dated 06/11/2025 in accordance with the approved EMS and CEMP. The audit confirmed the implementation of Construction Environmental Management Plan which includes Noise and Vibration Management measures.</p> <p>No non-compliances were recorded by the Proponent in the audit period as evident in the Project Monthly Report. No non-compliances related to noise and vibration were raised during this audit.</p>	Yes





<b>Biodiversity</b>	The Project will unavoidably impact approximately 639 ha of native vegetation within the Development Corridor based on the current Development Footprint.	<p>During the audit, documents were sighted including Squadron Energy internal audit dated October 2024, Micrositing exercises dated 17 May 2023, incorporating ecological assessments, which have been conducted to minimise the biodiversity impacts of the development footprint. Additional measures to further reduce impacts are being considered during construction as evident by the Site final Layout Plan v2 confirming the reduction in WTGs from 93 to 69 minimising additional clearing requirements.</p> <p>As per the review of the correspondence between the Proponent and BCS dated 25/06/2024, the latest Vegetation Mapping data was provided to BCS on 14 June 2024, the Squadron Energy internal audit reflects updated impacts, with a maximum impact of 20.57 ha on <i>Biodiversity Conservation Act</i>-listed vegetation and 10.9 ha on <i>Environmental Protection and Biodiversity Conservation Act</i>-listed vegetation. Clearing impacts are being actively monitored throughout the construction period as evident in the DPHI approval letter dated 17/01/2025.</p> <p>It is understood from the auditees that the civil design is advancing with refinements to further reduce impacts (not sighted or verified further by the Lead Auditor).</p>	Yes
<b>Traffic and Transport</b>	Traffic and transport impacts may result in various direct and indirect adverse effects, with concerns raised during community and stakeholder consultations.	Approved Traffic Management Plan implementation was evident during the audit site inspection. There were no complaints recorded regarding traffic and transport during the audit period. The Lead Auditor has sighted the complaints register dated 06/11/2025 which included no traffic related complaints in the audit period.	Yes
<b>Aviation</b>	Impacts to nearby airports and airports related aircraft activities. The findings of the Aviation assessment report identified Mudgee Airport and Dubbo Airport,	Actual impacts would be associated with the operation of the wind farm and therefore not included in this audit's scope.	Not Applicable





	<p>Wellington aerodrome (Bodangora aerodrome), and the Gulgong Aero Park are all located within 30 nautical miles (nm) to the Project site. There is also high probability for numerous other aviation activities associated with unlicensed private air strips, including one known grass runway within the site boundary and three known grass airstrips upon adjacent land.</p> <p>The Project is not expected to have any impact on civil air traffic operating under either Instrument Flight Rules (IFR) or Visual Flight Rules (VFR) but will rather act as a prominent feature which may assist in visual navigation.</p>		
<b>Telecommunications hazards and risks</b>	<p>The impact assessment evaluated existing radio, telecommunications, and communication systems in the region and assesses potential interference from the Project. Large structures, such as Wind Turbine Generators (WTGs), could cause interference if located near or within signal paths. The assessment concludes that the Project will not impact existing signals or communication systems. However, caution is advised during WTG installation, with adjustments to planned positions as needed, within consent parameters, to minimize interference with television and radio broadcasting.</p>	Actual impacts would be associated with the installation/operation of the wind farm and therefore not included in this audit's scope.	Not Applicable
<b>Electromagnetic fields</b>	<p>The Project has assessed the occurrence of Electromagnetic Fields (EMFs) and potential radiation impacts, in line with relevant guidelines, focusing on human health, safety, and potential disruptions to existing services across all Project stages. EMFs are expected to be indistinguishable from naturally occurring background levels at the site boundary, posing no risk to the public or nearby electrical devices.</p>	Actual impacts would be associated with the installation and operation of the electrical infrastructure and therefore not included in this audit's scope.	Not Applicable
<b>Low frequency noise and infrasound</b>	<p>Aerodynamic noise from Wind Turbine Generators (WTGs) includes low-frequency noise (20 Hz to 100 Hz) and infrasound (below 20 Hz), generated when WTG blades encounter air stream</p>	Actual impacts would be associated with the operation of the wind farm and therefore not included in this audit's scope.	Not Applicable



	disturbances from the tower. While WTGs produce some low-frequency noise and infrasound, sound levels at receptors over 200 meters away are imperceptible to the human ear. There is no evidence that infrasound below the hearing threshold causes physiological or psychological effects.		
<b>Shadow flicker and blade glint</b>	Shadow flicker, caused by intermittent shadows from Wind Turbine Generator (WTG) blades, and blade glint, the reflection of natural light off blade surfaces, may potentially disturb observers. Analysis of shadow flicker at dwellings near the Project, included in the visual impact assessment, indicates that no associated or non-associated dwellings are expected to exceed the recommended limit of 30 hours per year, as per the Draft National Guidelines. There is also negligible risk to passing motorists. Mitigation measures, standard for large-scale wind farms, incorporate design principles and advanced WTG technology to minimize these impacts. Shadow flicker at any dwelling must not exceed 30 hours annually unless prior agreements are made with affected landholders.	Actual impacts would be associated with the operation of the wind farm and therefore not included in this audit 's scope.	Not Applicable
<b>Energy Storage facilities (ESF)</b>	An assessment of the ESF and its associated risks was undertaken. The ESF, which will most likely be lithium-ion battery based, will allow the Project to store and dispatch scheduled and reliable energy to and from the Project. A preliminary hazard assessment and risk prioritisation considered lithium-ion batteries and found that not-insignificant but low-level hazards related to the Battery Energy Storage System (BESS) included electrocution, crushing and toxicity, whilst the medium level hazards included fire and explosion.	BESS is the Stage 2 of the development therefore has not been included in this audit's scope.	Not Applicable
<b>Bushfire and electrical fire</b>	The Project site encompasses areas ranging from low to high bushfire risk, as identified in the NSW Rural Fire Service bushfire-prone land mapping. The Bushfire Risk	Approved Biodiversity Management Plan is being implemented during construction which details bushfire and	Yes



	Assessment evaluates existing fire hazards and potential fire risks associated with the Project across its various development stages.	electrical fire management measures.	
<b>Aboriginal cultural heritage</b>	The Wiradjuri Aboriginal people have historically occupied the Study Area, using the land for hunting, fishing, and gathering, with extensive archaeological evidence, primarily stone artefacts, confirming their presence. Field surveys and searches of the Aboriginal Heritage Information Management System (AHIMS) identified 168 Aboriginal sites, with no declared Aboriginal places. Over 370 stone artefacts were recorded across 42 sites, with 10 within the Uungula Wind Farm Development Footprint and two nearby, though most sites are outside the footprint and unlikely to be impacted.	<p>Site salvage was completed on 24 January 2025 with the final report sighted by the Lead Auditor during documentation review in the previous independent audit.</p> <p>No-go zones related to heritage areas were in place as evident during the audit site inspection on 18 November 2025 (refer <b>Appendix E</b> for example photographs).</p> <p>There were no unexpected heritage finds or incidents identified during the audit period as per the project monthly reports and the project registers.</p>	Yes
<b>Historical Heritage</b>	A search of relevant databases revealed that there are no heritage items within the Project Site listed on the Australian Heritage Database. A search of the Wellington Local Environmental Plan 2012 revealed that while there are various items listed as historic heritage of local significance within 5 km of the Project Site, there are no heritage items currently listed within the Project Site.	<p>No-go zones related to heritage areas were in place as evident during the audit site inspection on 18 November 2025 (refer <b>Appendix E</b> for example photographs).</p> <p>There were no unexpected heritage finds identified during the audit period as per the project monthly reports.</p>	Yes
<b>Water and Soils</b>	Construction activities, including wind turbine generators (WTGs), roads, and cable crossings, pose risks of erosion and sediment runoff, which could impact water quality.	<p>The Lead Auditor sighted CPESC endorsed ERSED plans which were developed and implemented for road upgrade works, to minimise soil erosion. Water carts were in use to minimise dust generation (sighted during the audit site inspection).</p> <p>Water use licences in place as per the evidence sighted by the Lead Auditor.</p> <p>The weekly inspection records prepared by the construction contractors were sighted.</p> <p>ERSED controls were evident to be implemented during the site inspection on 18 November 2025.</p>	Yes



<b>Resource Requirements and Waste</b>	Project's resource requirements increasing pressure on local resources.	<p>During the audit site inspection, it was evident that waste management is being undertaken in accordance with approved EMS and NACAP CEMP Section 15.</p> <p>The auditees indicated that the resource requirements for the Project including the sourcing of cement, aggregate, sand, asphalt, water and road base material is undertaken locally where practical (records not sighted or verified further by the Lead Auditor).</p>	Yes
<b>Socio-Economic Factors</b>	The Project would have an overall positive impact on the local and wider economy during both the construction and operational period. The Project will also have a number of social benefits including the potential for the community to directly invest in the Project. Host landowner properties will also benefit from the Project through the construction of new internal roads which reduce bushfire risks and decrease the likelihood of loss of buildings, machinery, livestock and fencing.	Approved Environmental Management Strategy, CEMP and subplans are in place and being implemented. Community complaints generally being managed as evident during the review of the complaints register and auditee interviews.	Yes
<b>Cumulative Impacts</b>	<p>Cumulative impacts from other major and renewable energy projects within the vicinity. These projects include:</p> <ul style="list-style-type: none"> <li>• Bodangora Wind Farm (operating).</li> <li>• Crudine Ridge Wind Farm (operational).</li> <li>• Liverpool Range Wind Farm (approved); and</li> <li>• Flyers Creek Wind Farm (approved).</li> </ul>	<p>Approved Environmental Management Strategy and CEMP and subplans are in place and being implemented as evident during the audit site inspection and auditee interviews.</p> <p>As sighted in the Community Newsletters and discussions with the proponent, for all nearby projects and other identified projects, the combined effect of temporal and spatial separation between the Project and other developments occurring, or proposed to occur, in conjunction with project specific mitigation measures are considered appropriate to satisfactorily mitigate potential cumulative impacts.</p>	Yes



### **3.6.2**      *Physical extent of the development*

During the site inspection on 18 November 2025, an assessment of the physical extent of the development was limited to visual observations of sites inspected in relation to the approved project boundary. Property boundary agreements with the relevant landowners and details of no-go zones were sighted on site.

### **3.6.3**      *Incidents and non-compliance*

There was one non-compliance raised against CoA B16 during the audit site inspection (Refer to Table 7 for details), and six minor incidents recorded as per the monthly reports reviewed by the Lead Auditor. No reportable incidents were noted within the incident register and the project Monthly Reports. No non-compliances were recorded by the Proponent in the project Monthly Reports.

### **3.6.4**      *Complaints*

The complaints register was reviewed and recorded three complaints between 13 June 2025 and 18 November 2025: one related to interaction with project worker, one related to damage to Twelve Mile Road, and one related to OOHW on Twelve Mile Road (Ref: Complaints Register, November 2025). The Lead Auditor noted that all complaints were responded to appropriately by the Proponent and closed.

It is noted that at the time of this Audit, specific stakeholder engagement was being undertaken by the Proponent to minimise further complaints. It is the Lead Auditor's opinion that consultation with the affected third parties has been conducted in a timely and effective manner. In that context, the Lead Auditor is of the opinion that complaints within the audit period were adequately responded to and managed.

### **3.6.5**      *Compliance*

The Proponent regularly reviews compliance against the planning approval conditions in accordance with the compliance review process in the approved Environmental Management Strategy Rev 005 dated 17/03/2025.

One non-compliance with CoA B16 was identified during the audit site inspection on 18 November 2025, and one observation was raised during this audit as included in Table 7 of this Audit Report.

### **3.6.6**      *Adequacy of CEMP and sub-plans*

Refer Section 3.3 for a high -level assessment of the adequacy and implementation of the CEMP and sub-plans.



### Overall Environmental Performance

The environmental performance of the Project during the audit period is considered to be high, noting below:

- The Auditees demonstrated a high level of compliance with the Project Approval and associated post-approval documents relevant to construction that formed a part of this second Independent Audit's Scope.
- The implementation of the CEMP and subplans was further assessed on-site - with four observations (opportunities for improvement) raised during the audit period (refer Table 7 and Appendix E).
- As noted in this Audit Report, there was one non-compliance with CoA B16 within the audit period.
- The Auditees were organised and responded promptly to additional information requests during this audit.



## 4. CONCLUSION

This Audit Report presents the findings from the second Independent Audit of the Uungula Wind Farm Project. The temporal period covered by the audit is from the date of the first Independent Audit on 20 June 2025 to the date of the audit site inspection on 18 November 2025.

With respect to this second Independent Audit Independent Audit:

- **87 conditions** were assessed.
- **One non-compliance** was raised during the audit period.
- **61** conditions were considered to be **compliant**.
- **25** conditions were considered **not triggered**.

In addition to the above, **one observation (opportunity for improvement)** was identified.

Overall, the Auditees demonstrated a high level of compliance with the Project Approval and associated post-approval documents relevant to construction that formed a part of this second Audit's Scope. The implementation of these requirements on site was also observed as high.

The Lead Auditor would like to thank the Auditees from Squadron Energy, Nacap Pty Ltd, Downer, Consolidated Power Projects (CPP) and Transgrid for their organisation, cooperation and support during the conduct of this second Independent Audit.





## 5. LIMITATIONS

The audit has been prepared in accordance with the associated proposal and HBI's Terms and Conditions. This report is for the sole purposes of the Client. Except as required by law, no fourth party may use or rely on this Report unless otherwise agreed by HBI in writing.

The matters raised in this report are only those which came to our attention during the course of performing our assessment and are not necessarily a comprehensive statement of all the weaknesses that may exist or improvements that might be made. Our work is performed on a sample basis; we cannot, in practice, examine every activity and procedure, nor can we be a substitute for management's responsibility to maintain adequate controls over all levels of construction/operation and their responsibility to prevent and detect irregularities.

Recommendations and suggestions for improvement should be assessed by management for their full commercial impact before they are implemented. We have generally used and relied upon information supplied as being regarded as authoritative and reliable, but no warranty of completeness, accuracy, or reliability is given. The document review conducted during this assessment was limited to those documents and information supplied as part of the audit. The audit scope did not include the independent verification of these sources unless otherwise noted within the report. HBI will not accept any liability for inaccurate conclusions if the information provided was incomplete, inaccurate, withheld, misrepresented or otherwise not fully disclosed.

This Report does not purport to give legal advice; legal advice can only be given by qualified legal practitioners. To the extent permitted by law, HBI expressly disclaims and excludes liability for any loss, damage, cost or expenses suffered by any fourth party relating to or resulting from the use of, or reliance on, any information contained in this report (including without limitation matters arising from any negligent act or omission of HBI). HBI does not admit that any action, liability or claim may exist or be available to any fourth party. The scope of this audit does not cover a detailed verification of compliance with the conditions of the Deed, nor does it extend to the verification of items assessed by the Independent Certifier prior to issuing of a certificate for any stage.





HBI

Healthy Buildings International

## APPENDIX A – SSD 6687 CONDITIONS OF APPROVAL AUDIT TABLE



Item	Details
Project Name:	Uungula Wind Farm SSD 6687
Auditee/Client	Squadron Energy
Lead Auditor:	Maulik Bapodara
Auditor/Audit Team:	Swathi Gowda
Audit Details:	Second Independent Audit (Construction)
HBI Project No.:	241116 Squadron Energy Uungula Wind Farm

Result	Comment
NC	Non compliant
C	Compliant
NT	Not Triggered

Modification #	Date
Modification 1	21-Apr-22
Modification 2	2-Dec-22
Modification 3	4-Sep-25

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
OBLIGATION TO MINIMISE HARM TO THE ENVIRONMENT					
A1		In meeting the specific performance measures and criteria in this consent, all reasonable and feasible measures must be implemented to prevent, and if prevention is not reasonable and feasible, minimise, any material harm to the environment that may result from the construction, operation, rehabilitation or decommissioning of the development.	<p>The Proponent reported that no material harm has occurred to the environment. Management plans being prepared for the development contain reasonable and feasible measures.</p> <ul style="list-style-type: none"> <li>Interview with the Auditees, 18/11/2025.</li> <li>Site inspection, 18/11/2025</li> <li>Evidence referred to elsewhere within this Audit Table</li> </ul> <p>Current approved management plans are being implemented:</p> <ul style="list-style-type: none"> <li>EMS v4, dated 19/06/2023, approved 27/06/2023</li> <li>BMP v5 dated 31/08/2023, approved 22/09/2023</li> <li>BBAMP v6a, dated 22/01/2024, approved 22/02/2024</li> <li>HMP v5 dated 19/07/2024, approved 06/09/2024</li> <li>TMP v005A, dated 27/03/2025, approved 28/03/2025</li> <li>PIRMP v1, dated 23/9/2024</li> <li>CEMP v2, dated 30/05/2025 UWF-NACAP-EHS-PLN-006</li> </ul>	C	<p>The proponent reported that there has been no change in the documents except micrositing plan. UWF SSD-6687 Mod-3 was approved by DPHI on 04/09/2025.</p> <p>As per the findings from this Audit, including any Non-Compliances and Observations raised throughout. The Lead Auditor has sighted the following approved documents:</p> <ul style="list-style-type: none"> <li>EMS v4, dated 19/06/2023, approved 27/06/2023</li> <li>EMS v5, dated 17/03/2025</li> <li>BMP v5 dated 31/08/2023, approved 22/09/2023</li> <li>BBAMP v6a, dated 22/01/2024, approved 22/02/2024</li> <li>HMP v5 dated 19/07/2024, approved 06/09/2024</li> <li>TMP v005A, dated 27/03/2025, approved 28/03/2025</li> <li>PIRMP v1, dated 23/9/2024</li> <li>CEMP v2, dated 30/05/2025 UWF-NACAP-EHS-PLN-006</li> <li>CEMP v3, dated 13/11/2025 UWF-NACAP-EHS-PLN-006</li> </ul>
TERMS OF CONSENT					
A2		<div>The development may only be carried out:</div> <div>a in compliance with the conditions of this consent;</div> <div>b in accordance with all written directions of the Planning Secretary;</div> <div>c generally in accordance with the EIS; and</div> <div>d generally in accordance with the Development Layout in Appendix 2.</div>	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> <li>Evidence referred to elsewhere within this Audit Table.</li> <li>The EMS and other management plans identify the relevant environmental and social issues applicable to the wind farm. Each Management plan includes a table of the conditions of consent that are applicable to the management plan.</li> </ul>	C	<p>As per the findings from this Audit, including any Non-Compliances and Observations raised throughout.</p> <p>No non-compliances were raised between UWF Audit#1 and November 2025 (UWF Audit #2)</p> <p>The following non-compliance and observation/Opportunity for Improvement (OFI) were raised during the audit period:</p> <ul style="list-style-type: none"> <li>Non-compliance against CoA B16 - Absence of reasonable and feasible mitigation measures related to dust management at the substation site</li> <li>An observation regarding dust generation from haul roads or access tracks. The Lead Auditor noted the presence of water carts however significant amount of dust was observed being generated during light and heavy vehicle movements across site access tracks. Lead Auditor discussed use of emulsion products with the construction contractor.</li> </ul>

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
A3		The Applicant must comply with any requirement/s of the Planning Secretary arising from the Department’s assessment of:	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• Evidence referred to elsewhere within this Audit Table.</li> </ul>	C	<p>Where applicable during the audit period the Proponent complied with the written requirements or directions of the Planning Secretary as evident during the documentation review, refer example documents below.</p> <p>The Lead Auditor has sighted the following approved documents:</p> <ul style="list-style-type: none"> <li>• EMS v4, dated 19/06/2023, approved 27/06/2023</li> <li>• EMS v5, dated 17/03/2025</li> <li>• BMP v5 dated 31/08/2023, approved 22/09/2023</li> <li>• BBAMP v6a, dated 22/01/2024, approved 22/02/2024</li> <li>• HMP v5 dated 19/07/2024, approved 06/09/2024</li> <li>• TMP v005A, dated 27/03/2025, approved 28/03/2025</li> <li>• PIRMP v1, dated 23/9/2024</li> <li>• CEMP v2, dated 30/05/2025 UWF-NACAP-EHS-PLN-006</li> <li>• CEMP v3, dated 13/11/2025 UWF-NACAP-EHS-PLN-006</li> </ul>
	a	any strategies, plans or correspondence that are submitted in accordance with this consent			
	b	any reports, reviews or audits commissioned by the Department regarding compliance with this consent; and			
	c	the implementation of any actions or measures contained in these documents.			
A4		The conditions of this consent and directions of the Planning Secretary prevail to the extent of any inconsistency, ambiguity or conflict between them and a document listed in condition A2(c) or A2(d). In the event of an inconsistency, ambiguity or conflict between any of the documents listed in condition A2(c) or A2(d), the most recent document prevails to the extent of the inconsistency, ambiguity or conflict.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul>	C	Interview with the Proponent and the Construction Contractor confirmed no inconsistencies were identified during the audit period.
<b>LIMITS ON CONSENT</b>					
A5	Total Number of Wind Turbines	A maximum of <del>97</del> 93 wind turbines may be constructed and operated on the site. The turbines may be replaced or upgraded as necessary from time to time in accordance with the conditions of this consent.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>The following evidence was provided by the Proponent:</p> <ul style="list-style-type: none"> <li>• Final Layout plan is for 69 wind turbines only. Final Layout Plan dated 7/11/2023</li> </ul>	C	The Lead Auditor has sighted documents titled 'Final Layout Plan v2 date 7/11/2023' and 'UWF Micrositing register'. The Final Layout Plan v2 (Source SSD 6687 - Major Project Website), includes 69 WTGs. DPHI email to the Proponent dated 17/11/2023 regarding the Proponent's submission of the Final Layout Plan v2. The DPHI advised to the Proponent that it had no comments on the document at the time.
A6	Wind Turbine Height	The maximum permitted height of any wind turbine (measured from above ground level to the blade tip) is 250 metres.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>The following evidence was provided by the Proponent:</p> <ul style="list-style-type: none"> <li>• Final layout plan is for 69 wind turbines only. Final Layout Plan dated 7/11/2023</li> <li>• Construction contract is for 69 wind turbines at max height of 250 metres.</li> </ul>	C	The Lead Auditor has sighted documents titled 'Final Layout Plan v2 date 7/11/2023' and 'UWF Micrositing register'. The Final Layout Plan v2 (Source SSD 6687 - Major Project Website) includes 69 WTGs. The Lead Auditor sighted DPHI email to the Proponent dated 17/11/2023 regarding the Proponent's submission of the Final Layout Plan v2. The DPHI advised to the Proponent that it had no comments on the document at the time.

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
A7	Micro-siting Restrictions	Wind turbines and ancillary infrastructure may be micro-sited without further approval providing:	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• Micro-siting report prepared by the Proponent addressing compliance with each requirement of A7.</li></ul>	C	The Lead Auditor sighted the document titled 'Report on Compliance with Micrositing Restrictions (Condition A7)' dated 17/05/2023 in relation to CoA A7.  A document titled Uungula Wind Farm – Goolma Road and Twelve Mile Road Intersection - Aboriginal Cultural Heritage Salvage (dated 16 November 2023) was sighted which included a reference to setup of a temporary site compound and parking area within Lot 2/DP1141897 and that the proponent has sub-licence from DRC to use the land. The Proponent provided further evidence in the form of a document titled ‘Licence Agreement Under Delegated Authority’ dated 20 April 2021 which was sighted by the Lead Auditor.
	a	the surface disturbance remains within the development corridor (with the exception of wind monitoring masts) shown on the figure in Appendix 2;	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> The following evidence was provided by the Proponent: <ul style="list-style-type: none"><li>• Report on Compliance with Micrositing Restrictions (Condition A7) dated 17/05/2023 section 2 Appendix A</li></ul>		
	b	no wind turbine is moved more than 100 metres from the relevant GPS coordinates shown in Appendix 2;	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> The following evidence was provided by the Proponent: <ul style="list-style-type: none"><li>• QGIS mapping of final microstied WTGs (Rev 11 layout), and spreadsheet demonstrating the distance of the WTGs is still within 100m of the approved WTG location. Spreadsheet saved on file.</li><li>• Report on Compliance with Micrositing Restrictions (Condition A7) dated 17/05/2023 section 3 Appendix B</li></ul>		
	c	the revised location of the blade of a wind turbine is at least 50 metres from the canopy of existing hollow-bearing trees; or where the proposed location of the blade of a wind turbine is already within 50 metres of the canopy of existing hollow-bearing trees, the revised location is not any closer to the existing hollow-bearing trees;	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> The following evidence was provided by the Proponent: <ul style="list-style-type: none"><li>• Micrositing report prepared to detail the compliance with this condition. the Proponent has prepared a report to demonstrate the separation distance and compliance.</li><li>• Per current Contract plans, 1 x monitoring mast will be located outside development corridor. Located adjacent Turbine 23.</li><li>• Report on Compliance with Micrositing Restrictions (Condition A7) dated 17/05/2023 section 3 Appendix B</li></ul>		
	d	the revised location of the wind turbine and/or ancillary infrastructure would not result in any non- compliance with the conditions of this consent; and	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• Report on Compliance with Micrositing Restrictions (Condition A7) dated 17/05/2023 section 4</li></ul>		
	e	the wind monitoring masts are located within the development corridor where possible and their development would not result in any non-compliance with the conditions of this consent.	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• Report on Compliance with Micrositing Restrictions (Condition A7) dated 17/05/2023 section 5</li></ul>		
BATTERIES					
A8	Battery Storage Restriction	Unless the Planning Secretary agrees otherwise, the battery storage facility or system associated with the development must not exceed a total delivery capacity of 150 MW.	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• Battery Energy Storage System (BESS) is stage 2 of the development and has not commenced yet.</li></ul>	NT	Operations have not commenced yet. Construction phase commenced on 31 March 2025 as per a letter from the Proponent to DPHI dated 28 March 2025 and is ongoing with the first Independent Environmental Audit (this audit) site inspection undertaken on 18/11/2025. As per the approved Environmental Management Strategy section 1.2 and a letter titled 'Staging of Strategies, Plans and Programs Approval', the BESS (stage 2) of the development has not commenced.
		<i>Note: This condition does not prevent the Applicant from seeking to lodge a separate development application or modify this consent to increase the capacity of the battery storage facility or system in the future.</i>	<ul style="list-style-type: none"><li>• Operations have not commenced yet.</li></ul>		

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
EVIDENCE OF CONSULTATION					
A9	Evidence of Consultation	Where conditions of this consent require consultation with an identified party, the Applicant must:	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> <p>The following evidence was provided by the Proponent:</p> <ul style="list-style-type: none"><li>• B21a - Baseline mapping. Consultation with NSW Department of Planning and Environment’s Biodiversity, Conservation and Science Directorate (BCS).</li><li>• B21b - Credit liabilities. Consultation with BCS.</li><li>• B23 - Biodiversity Management Plan (BMP). Consultation with BCS.</li><li>• B24 - Bird and Bat Adaptive Management Plan (BBAMP). Consultation with BCS.</li><li>• B26 - Heritage Management Plan (HMP). Consultation with Heritage New South Wales (NSW).</li><li>• B31 - Repair of damaged roads</li><li>• B33 - Traffic Management Plan (TMP). Consultation with Dubbo Regional Council (DRC). and Transport for NSW.</li><li>• B38 - Fire Hazard Analysis (battery)</li><li>• B41 - Procedures to manage potential fires. Consultation with New South Wales Rural Fire Service (NSW RFS).</li><li>• B45 - Accommodation and Employment Strategy. DRC</li></ul>	C	<p>The Lead Auditor has sighted the evidence of consultation within the relevant management plans (further details are noted against each condition below):</p> <ul style="list-style-type: none"><li>• B21a - Baseline mapping. Consultation with BCS.</li><li>• B21b - Credit liabilities. Consultation with BCS.</li><li>• B23 - BMP. Consultation with BCS.</li><li>• B24 - BBAMP. Consultation with BCS.</li><li>• B26 - HMP. Consultation with Heritage NSW.</li><li>• B31 - Repair of damaged roads</li><li>• B33 - TMP. Consultation with DRC and TfNSW.</li><li>• B38 - Fire Hazard Analysis (battery)</li><li>• B41 - Procedures to manage potential fires. Consultation with RFS.</li><li>• B45 - Accommodation and Employment Strategy. DRC.</li></ul> <p>The following evidence was sighted by the Lead Auditor in addition to the above:</p> <ul style="list-style-type: none"><li>• Meeting minutes regarding meeting with DPHI on 15 May 2025</li><li>• Meeting minutes regarding meeting with EPA on 16 May 2025</li><li>• Meeting minutes regarding meeting with TfNSW on 19 May 2025</li></ul>
	a	consult with the relevant party prior to submitting the subject document to the Planning Secretary for approval; and			
	b	provide details of the consultation undertaken including: (i)the outcome of that consultation, matters resolved and unresolved; and (ii)details of any disagreement remaining between the party consulted and the Applicant and how the Applicant has addressed the matters not resolved.			
PROTECTION OF PUBLIC INFRASTRUCTURE					
A10		Unless the Applicant and the applicable authority agree otherwise, the Applicant must:	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• Construction contractor NACAP reported that there have been instances where repairs to Twelve Mile Road were required which are under maintenance agreement. Lead Auditor sighted the dilapidation reports.</li><li>• Service lines were discovered during road works along Twelve Mile Road in 2024. Relevant road authority (TfNSW) was notified. Service relocation was undertaken as part of the Goolma Road and Twelve Mile Road intersection works.</li></ul>	C	The Lead Auditor sighted document titled 'UWF-NACAP-CIV-RPT-0017_0 Dilapidation Report dated 17/11/2022 and DPHI approval of it dated 6/6/2023 in relation to CoA A10.
	a	repair, or pay the full costs associated with repairing, any public infrastructure that is damaged by the development; and			
	b	relocate, or pay the full costs associated with relocating, any public infrastructure that needs to be relocated as a result of the development.			
		<i>Note: This condition does not apply to any damage to roads caused as a result of general road usage or otherwise addressed by contributions required by condition A14 of this consent.</i>			
DEMOLITION					
A11		The Applicant must ensure that all demolition work on site is carried out in accordance with AS 2601- 2001: The Demolition of Structures (Standards Australia, 2001), or its latest version.	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• No demolition work undertaken to date.</li></ul>	NT	The Lead Auditor has sighted monthly reports between June 2025 and October 2025 which included works undertaken till date, no demolition works were included in the list of completed activities.

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
STRUCTURAL ADEQUACY					
A12		The Applicant must ensure that:	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• As of 18/11/2025, Wind turbine Generator (WTG) construction has not commenced yet. No other buildings or structures have been constructed.</li></ul>	NT	During the site inspection on 18/11/2025, visual observations were made by the Lead Auditor and it was evident that WTG construction was not commenced and no other buildings or structures have been constructed.
	a	the wind turbines are constructed in accordance with the relevant standards, including the structural design requirements of IEC 61400-1 Wind turbines – Part 1: Design Requirements (or equivalent); and			
	b	all new buildings and structures, and any alterations or additions to existing buildings and structures, are constructed in accordance with the relevant requirements of the BCA.			
		<i>Notes:</i> <ul style="list-style-type: none"><li>• Under Part 6 of the EP&amp;A Act, the Applicant is required to obtain construction and occupation certificates for the proposed building works.</li><li>• The EP&amp;A Development Certification Regulation sets out the requirements for the certification of the development.</li><li>• <del>Part 8 of the EP&amp;A Regulation sets out the requirements for the certification of the development.</del></li></ul>			
COMPLIANCE					
A13		The Applicant must ensure that all of its employees, contractors (and their sub-contractors) are made aware of, and are instructed to comply with, the conditions of this consent relevant to activities they carry out in respect of the development.	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> <p>The following evidence was provided by the Proponent:</p> <ul style="list-style-type: none"><li>• Memos and briefing has been provided to geotechnical contractors, the construction contractor (the Construction Contractor) to fulfil this requirement.</li><li>• the Construction Contractor site induction include reference to Approvals and talk to requirement to be aware, understand and comply with conditions.</li><li>• the Construction Contractor Induction Records and pre-start briefings.</li><li>• the Construction Contractor Induction updated to include information regarding EPL requirements.</li></ul>	C	The Lead Auditor has sighted the following induction and toolbox talk records (prepared by the construction contractor NACAP) in relation to CoA A13. <ul style="list-style-type: none"><li>• Rapid Global UWF Online Induction (including the requirements of SSD 6687)</li><li>• Toolbox Talk - 22.10.2025 - Rehabilitation</li><li>• Toolbox Talk - 27.09.2025 - OOHW</li><li>• UWF- Weekly staff meeting - 28.08.25</li><li>• UWF- Weekly staff meeting - 18.09.25</li><li>• UWF- Weekly staff meeting - 25.09.25</li><li>• Induction details and personnel sign-on documents</li><li>• CEMP v3, dated 13/11/2025 UWF-NACAP-EHS-PLN-006</li><li>• Downer induction details and sign-on documents</li></ul>
COMMUNITY ENHANCEMENT					
A14		Prior to commencing construction, or other timeframe agreed by the Planning Secretary, the Applicant must enter into a VPA with Council in accordance with:	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> <p>The following evidence was provided by the Proponent:</p> <ul style="list-style-type: none"><li>• Voluntary Planning Agreement (VPA), dated 20/12/2021, was executed by Ungula Wind Farm Pty Ltd and Dubbo Regional Council. Refer to Section 2 of the VPA. The executed VPA addresses the requirements from Appendix 3 of the Development Consent</li></ul>	C	The Lead Auditor has sighted the VPA between the Proponent and Dubbo Regional Council dated 20/12/2021.
	a	Division 7.1 of Part 7 of the EP&A Act; and			
	b	the terms of Council’s letter dated 26 March 2021, which are summarised in Appendix 3.			
OPERATION OF PLANT AND EQUIPMENT					
A15		All plant and equipment used on site, or in connection with the development, must be:	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> <p>The following evidence was provided by the Proponent:</p> <ul style="list-style-type: none"><li>• All equipment used on site to date has been maintained in a proper and efficient condition.</li><li>• the Construction Contractor maintains an inspection register for equipment</li><li>• All equipment used on site to date has been operated in a proper and efficient manner.</li><li>• the Construction Contractor maintains competency records</li></ul>	C	The Lead Auditor has sighted plant and equipment inspection register and competency records as of November 2025 during site inspection with the Construction Contractor. Plant and equipment was being used on site at the time of inspection.
	a	maintained in a proper and efficient condition; and			
	b	operated in a proper and efficient manner.			



Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
<b>SUBDIVISION</b>					
A16		The Applicant may subdivide the site comprising the site for the purposes of carrying out the development, in the following manner:	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• Subdivision has not yet occurred.</li> </ul>	NT	The Proponent reported that subdivision has not yet occurred however there was no evidence provided to the Lead Auditor to verify this.
	a	to create separate freehold titles for the purposes of the three substation options identified Appendix 4; and			
	b	to enable registration of leases on any title of the land comprising the site by: <ul style="list-style-type: none"> <li>• registration of plans of subdivision for lease purposes; or</li> <li>• such other manner as may be required under the Conveyancing Act 1919 (NSW), as shown by the lease areas contained in Appendix 5, in accordance with the EIS and the requirements of the EP&amp;A Act, EP&amp;A Regulation and Conveyancing Act 1919 (NSW).</li> </ul>			
A17		For the avoidance of doubt, other than as permitted by condition A16(a) of Schedule 2, this consent does not permit the creation of new individual freehold titles as a result of the subdivision of existing freehold titles.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• No individual freehold titles have been created.</li> </ul>	C	The Proponent reported that new individual freehold titles have not been created however there was no evidence provided to the Lead Auditor to verify this. Switching yards is 60% complete and still under construction. Subdivision of the Lot has not yet occurred.
A18		Any subdivision certificate issued in relation to a plan of subdivision registered in accordance with condition A16(b) of Schedule 2 must contain a statement that the subdivision is only for the purposes of registering leases as set out in condition A16(b) of Schedule 2.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• Subdivision has not yet occurred.</li> </ul>	NT	The Proponent reported that subdivision has not yet occurred however there was no evidence provided to the Lead Auditor to verify this. Switching yards is 60% complete and still under construction. Subdivision of the Lot has not yet occurred.
A19		The consent for subdivision for lease purposes under condition A16(b) of Schedule 2 expires on the date the Secretary is satisfied that the site has been rehabilitated in accordance with condition 35 of Schedule 3.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• No rehabilitation has commenced.</li> </ul>	NT	The Proponent reported that no rehabilitation has occurred till date however there was no evidence provided to the Lead Auditor to verify this. Switching yards is 60% complete and still under construction. Subdivision of the Lot has not yet occurred.
<b>COMMUNITY CONSULTATIVE COMMITTEE</b>					
A20		The Applicant must operate a Community Consultative Committee (CCC) for the development in accordance with the Department's Community Consultative Committee Guidelines: State Significant Projects (2016), or its latest version.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>• CCC has been established and chaired by Garry West. CCC minutes are posted on website.</li> <li>• 20/01/2025: DPHI appointed Keiyana Guihout as a community representative to the UWF CCC.</li> </ul>	C	CCC meeting minutes between 25 February 2013 and 20 November 2025 were sighted by the auditor, next CCC meeting to be held on 12 February 2026 as noted within the 20 November 2025 meeting minutes. Any enquiries or issues raised in the CCC meetings are resolved by the Proponent during or after each meeting as noted in the relevant minutes.
<b>APPLICABILITY OF GUIDELINES</b>					
A21		References in the conditions of this consent to any guideline, protocol, Australian Standard or policy are to such guidelines, protocols, Standards or policies in the form they are in as at the date of this consent.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• Evidence referred to elsewhere within this Audit Table.</li> </ul>	C	The Lead Auditor has sighted the approved Environmental Management Strategy v005 dated 17/03/2025 and v004 dated 19/06/2023 and the contractor CEMP v2 dated 30/05/2025 that include references to all applicable guideline, protocol, Australian Standard or policy within their relevant sections.
A22		However, consistent with the conditions of this consent and without altering any limits or criteria in this consent, the Planning Secretary may, when issuing directions under this consent in respect of ongoing monitoring and management obligations, require compliance with an updated or revised version of such a guideline, protocol, Standard or policy, or a replacement of them.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• Evidence referred to elsewhere within this Audit Table.</li> </ul>	C	The Lead Auditor has sighted the approved Environmental Management Strategy dated 19/06/2023 and the contractor CEMP v2 dated 30/05/2025 that include references to all applicable guideline, protocol, Australian Standard or policy within their relevant sections.
B1		<del>THIS CONDITION WAS DELETED IN MODIFICATION 1 OF THE CONSENT</del> <del>The Applicant must not construct the applicable wind turbines listed in Table 1 unless the Applicant has an agreement with the owner(s) of the relevant residence in regard to the visual impacts associated with the development, and the Applicant has advised the Department in writing of the terms of this agreement.</del>	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• As per the Modification 1 dated 21 April 2022, the CoA B1 was deleted from the consent.</li> </ul>	NT	As per the Modification 1 dated 21 April 2022, the CoA B1 was deleted from the consent.

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
VISUAL					
B2		<p>For a period of 5 years from the commencement of construction, the owner of any non-associated residence within 5 km of any turbine identified in the Final Layout Plan may ask the Applicant to implement visual impact mitigation measures on their land to minimise the visual impacts of the development on their residence (including its curtilage).</p> <p>Upon receiving such a written request from the owner of these residences, the Applicant must implement appropriate mitigation measures (such as landscaping and vegetation screening) in consultation with the owner. These mitigation measures must be reasonable and feasible, aimed at reducing the visibility of the wind turbines from the residence and its curtilage, and commensurate with the level of visual impact on the residence.</p> <p>All agreed mitigation measures must be implemented within 12 months of receiving the written request, unless the Planning Secretary agrees otherwise. If the Applicant and the owner cannot agree on the measures to be implemented, or there is a dispute about the implementation of these measures, then either party may refer the matter to the Planning Secretary for resolution.</p> <p>"Notes:</p> <ul style="list-style-type: none"><li>• To avoid any doubt, mitigation measures are not required to be implemented to reduce the visibility of wind turbines from any other locations on the property other than the residence and its curtilage.</li><li>• The identification of appropriate visual impact mitigation measures will be more effective following the construction of the wind turbines. While owners may ask for the implementation of visual impact mitigation measures shortly after the commencement of construction, it is recommended owners consider whether there is benefit in delaying such a request until the relevant wind turbines are visible from their residence or its curtilage."</li></ul>	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• 31/3/2025: Commencement of construction. 5 year period ends 31/3/2030</li></ul>	C	<p>The Lead Auditor has sighted a notification letter from the Proponent to DPHI dated 28 March 2025 advising DPHI of construction commencement date to be 31 March 2025 in accordance with CoA B2 available on Major Projects website, and a letter from DPHI to the Proponent dated 1 April 2025 confirming the commencement date of construction to be 31 March 2025.</p> <p>During the site inspection, no WTG construction was evident.</p>
B3		The Applicant must:	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• Construction contract specifies off white/grey in accordance with this condition. No WTGs are in place yet.</li><li>• All ancillary infrastructure including site offices was observed to be coloured off-white</li></ul>	NT	<p>During the site inspection, it was evident that no WTGs are in place yet.</p> <p>Site offices were observed during the site inspection. Site safety and communications (radio channels) signage was in place. No other advertising or signage was observed during the audit site inspection on 18/11/2025.</p>
	a	take all reasonable steps to minimise the off-site visual impacts of the development;			
	b	ensure the wind turbines are: <ul style="list-style-type: none"><li>• painted off white/grey, unless otherwise agreed by the Planning Secretary; and</li><li>• finished with a surface treatment that minimises the potential for glare and reflection;</li></ul>			
	c	ensure the visual appearance of all ancillary infrastructure (including paint colours, specifications and screening) blends in as far as possible with the surrounding landscape; and			
	d	not mount any advertising signs or logos on wind turbines or ancillary infrastructure (except where required for safety or emergency purposes).			

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
B4		The Applicant must:	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• Wind turbine construction has not commenced as of 18/11/2025.</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>• Obstacle lighting review and risk assessment prepared by Aviation Projects. Report was submitted to CASA on 8/05/2023 for further consultation on the need for aviation lighting. Meeting requested.</li> <li>• 23/05/2023: CASA have provided comments, advising that they still recommend aviation lighting for UWF.</li> <li>• 13/06/2023: Aviation lighting plan (v2) developed by Aviation Projects.</li> <li>• 16/06/2023: Lighting Plan (v2) submitted to CASA for review.</li> <li>• 20/06/2023: CASA approve/accept the aviation lighting plan (v2).</li> <li>• 17/04/2023: Requirement for aviation lighting is confirmed, per the note above in B4b.</li> <li>• SQE are investigating options to minimise the visual impacts of any aviation lighting.</li> <li>• 17/04/2023: Pending outcomes of consultation with CASA.</li> <li>• 20/06/2023: CASA approve/accept the aviation lighting plan (v2).</li> </ul>	NT	<p>Wind turbine construction has not commenced as of 18/11/2025. The Lead Auditor has sighted the below documents in relation to CoA B4:</p> <ul style="list-style-type: none"> <li>• 106901-01_Uungula_WF_Obstacle Lighting Risk Assessment_v1.1_230505</li> <li>• 106901-01.1_Uungula_WF_Lighting Design Plan_v2.0_230613</li> <li>• CASA Approval of the above documents dated 20 June 2023</li> </ul>
	a	take all reasonable steps to minimise the off-site lighting impacts of the development;			
	b	ensure that any aviation hazard lighting complies with CASA's recommendations;			
	c	<p>minimise the visual impacts of any aviation lighting by implementing measures including as appropriate in the circumstances:</p> <ul style="list-style-type: none"> <li>• partial shielding of lights;</li> <li>• operating the lights only at night or during times of reduced visibility; and</li> <li>• turning the lights on and off simultaneously; and</li> </ul>			
	d	<p>ensure that all external lighting associated with the development (apart from any aviation hazard lighting):</p> <ul style="list-style-type: none"> <li>• is installed as low intensity lighting (except where required for safety or emergency purposes);</li> <li>• does not shine above the horizontal;</li> <li>• uses best management practice for bat deterrence; and</li> <li>• complies with Australian/New Zealand Standard AS/NZS 4282:2019 – Control of Obtrusive Effects of Outdoor Lighting, or its latest version.</li> </ul>			
		If there is a dispute about the need for aviation hazard lighting under B4(b), including which turbines are to be lit, then either party may refer the matter to the Planning Secretary for resolution.			
B5		The Applicant must ensure that shadow flicker associated with wind turbines does not exceed 30 hours per annum at any non-associated residence.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• Wind turbine construction has not commenced as of 18/11/2025.</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>• 14/10/2022: Shadow Flicker Assessment prepared based on Rev 9.1 layout. Confirms shadow flicker exceeds 30 hrs/year at two receivers: Alma East (WUU 012) - estimated 112:12 hr/year Kulpana (Holland) (UUN005) - estimated 174:50 hr/yr.</li> <li>• 18/04/2023: Updated Shadow Flicker assessment prepared based on Rev 11 layout. Confirms shadow flicker exceeds 30 hrs/year at two receivers: Alma East (WUU012) - estimated 38:14 h/year. Kulpana (Holland) (UUN005) - estimated 174.5 h/year.</li> </ul>	C	<p>Wind turbine construction has not commenced as of 18/11/2025. The Lead Auditor has sighted the below documents in relation to CoA B5. The Lead Auditor has sighted the following documents:</p> <ul style="list-style-type: none"> <li>• Shadow Flicker Assessment prepared based on Rev 9.1 layout</li> <li>• Shadow Flicker assessment prepared based on Rev 11 layout.</li> </ul>

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
<b>NOISE AND VIBRATION</b>					
B6	a	Road upgrades, construction, demolition, upgrading or decommissioning activities (excluding blasting) may only be undertaken between: 7 am to 6 pm Monday to Friday;	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>11/03/2024: -Current Road Upgrade works are compliant with this condition.</li> <li>4/9/2024 - An OOH work request was submitted to DPHI to allow works along Twelve Mile Road to be conducted on Saturdays and Sundays</li> <li>20/9/2024: an RFI was received asking for clarification around the timing of these works</li> <li>23/9/2024: a response was resubmitted to DPHI</li> <li>7/11/2024: Approval received for Ilgingery Road and Twelve Mile Road works.</li> </ul>	C	<p>There were previous OOHW undertaken as per the below DPHI approval and in accordance with the Project EPL:</p> <ul style="list-style-type: none"> <li>Out of Hours Work Notification - Uungula Wind Farm – Twelve Mile Road and Ilgingery Road Upgrades - letter dated 22/11/2024</li> <li>DPHI approval of the Out of Hours Request for the Ilgingery Road Upgrade as part of Uungula Wind Farm (SSD-6687) - dated 6/11/2024</li> <li>DPHI approval of the Out of Hours Request for the Twelve Mile Road Upgrade as part of Uungula Wind Farm (SSD-6687) - dated 7/11/2024</li> </ul> <p>Mod-3 was approved for minor additional road upgrades on 4/09/2025 - Twelve Mile Road/Goolma Rd intersection is 70% complete. Mitchell Hwy/Goolma Rd intersection upgrade is yet to commence. OOHW undertaken for Twelve Mile Rd/Goolma Rd intersection upgrade and noise monitoring was undertaken by Nacap. The Lead Auditor has sighted the noise monitoring records noting no exceedance at the nearest sensitive receivers.</p> <p>The Proponent and construction contractor confirmed during audit interviews that all works are undertaken during hours mentioned in CoA B6, no noise complaints have been recorded in the complaints register.</p>
	b	8 am to 1 pm Saturdays; and			
	c	at no time on Sundays and NSW public holidays: unless the Planning Secretary agrees otherwise.			
B7	a	The following activities may be carried out outside the hours specified in condition B6 above: activities that are inaudible at non-associated residences;	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>11/12/2024: OOHW along Goolma Road for water and telecommunication relocations on the 12/12/2024 and 13/12/2024, as requested by the Correctional Centres. No emergency activities undertaken outside of the hours specified.</li> <li>Out of Hours Work Notification - Uungula Wind Farm – Twelve Mile Road and Ilgingery Road Upgrades - letter dated 22/11/2024</li> <li>DPHI approval of the Out of Hours Request for the Ilgingery Road Upgrade as part of Uungula Wind Farm (SSD-6687) - dated 6/11/2024</li> <li>DPHI approval of the Out of Hours Request for the Twelve Mile Road Upgrade as part of Uungula Wind Farm (SSD-6687) - dated 7/11/2024</li> </ul>	C	<p>Mod-3 was approved for minor additional road upgrades on 4/09/2025 - Twelve Mile Road/Goolma Rd intersection is 70% complete. Mitchell Hwy/Goolma Rd intersection upgrade is yet to commence. OOHW undertaken for Twelve Mile Rd/Goolma Rd intersection upgrade and noise monitoring was undertaken by Nacap. The Lead Auditor has sighted the noise monitoring records noting no exceedance at the nearest sensitive receivers.</p> <p>The Proponent and construction contractor confirmed during audit interviews that all works are undertaken during hours mentioned in CoA B6, no noise complaints have been recorded in the complaints register.</p>
	b	the delivery or dispatch of materials as requested by the NSW Police Force or other public authorities for safety reasons; or			
	c	emergency work to avoid the loss of life, property or to prevent material harm to the environment.			

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
B8		The Applicant must take all reasonable steps to minimise the construction or decommissioning noise of the development, including any associated traffic noise.	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>7/11/2024: An OOH approval received for Twelve Mile Road and Ilgingery Road upgrade works.</li> <li>22/01/2025: the Construction Contractor have a CNMP to manage and mitigate construction noise</li> </ul>	C	<p>There were previous OOHW undertaken as per the below DPHI approval and in accordance with the Project EPL:</p> <ul style="list-style-type: none"> <li>Out of Hours Work Notification - Uungula Wind Farm – Twelve Mile Road and Ilgingery Road Upgrades - letter dated 22/11/2024</li> <li>DPHI approval of the Out of Hours Request for the Ilgingery Road Upgrade as part of Uungula Wind Farm (SSD-6687) - dated 6/11/2024</li> <li>DPHI approval of the Out of Hours Request for the Twelve Mile Road Upgrade as part of Uungula Wind Farm (SSD-6687) - dated 7/11/2024</li> </ul> <p>Mod-3 was approved for minor additional road upgrades on 4/09/2025 - Twelve Mile Road/Goolma Rd intersection is 70% complete. Mitchell Hwy/Goolma Rd intersection upgrade is yet to commence. OOHW undertaken for Twelve Mile Rd/Goolma Rd intersection upgrade and noise monitoring was undertaken by Nacap. The Lead Auditor has sighted the noise monitoring records noting no exceedance at the nearest sensitive receivers.</p> <p>No non-compliance was raised against B8 as per the audit findings and documentation review.</p>
B9		The Applicant must ensure that the noise generated by any construction or decommissioning activities is managed in accordance with the requirements outlined in the Interim Construction Noise Guideline(DECC, 2009)	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>22/01/2025: the Construction Contractor has a CEMP to manage and mitigate construction noise</li> <li>29/01/2025: Notification made to DPHI of non compliance with this condition. OOHW along Twelve Mile Road did not monitor noise in compliance with ICNG</li> </ul>	C	<ul style="list-style-type: none"> <li>The Proponent identified a non-compliance outside the audit period in relation to CoA B9 on 28/01/2025 regarding the Construction Contractor not undertaking noise monitoring in accordance with ICNG. Non-compliance was reported to DPHI on 29/01/2025 and DPHI response to the Proponent via a letter dated 10 April 2025 was sighted by the Lead Auditor.</li> <li>CEMP v2, dated 30/05/2025 (the Construction Contractor CEMP - and subplans compliance - Twelve Mile Rd pre-construction work - UWF-the Construction Contractor-EHS-PLN-006 minor update was undertaken regarding noise monitoring related NCR and water monitoring.</li> </ul>
B10		Blasting may only be carried out on site between 9 am and 5 pm Monday to Friday and between 9 am to 1 pm on Saturday. No blasting is allowed on Sundays or public holidays.	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>Blasting activities undertaken on 6/6/2025 in accordance with B10. Noise monitoring undertaken.</li> </ul>	C	<p>The Lead Auditor sighted Drill and Blast Management Plan dated 23/03/2025.</p> <p>The Proponent and construction contractor confirmed during audit interviews that blasting occurred on 13/10/2025. Noise monitoring records were sighted by the lead auditor.</p>
B11		The Applicant must ensure that any blasting carried out on site does not exceed the criteria in Table 2. <b>[Note, incorrect reference to 'Table 2']</b>	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> </ul> <ul style="list-style-type: none"> <li>Blasting activities undertaken on 6/6/2025 in accordance with B10. Noise monitoring undertaken.</li> </ul>	C	The Proponent and construction contractor confirmed during audit interviews that blasting occurred on 13/10/2025. Noise monitoring records were sighted by the Lead Auditor.
<b>Road Upgrades - Vibration Limits</b>					
B11A		During road upgrades, the Applicant must comply with the requirements of the Construction Noise and Vibration Guideline (Roads) (TfNSW, 2024) including the minimum working distances, unless the Applicant has an agreement with the relevant owner/s of the buildings to work within these distances.	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> </ul>	C	The Proponent and construction contractor confirmed during audit interviews that the requirements of the Construction Noise and Vibration Guidelines (Roads) (TfNSW, 2024) were complied with. As reported by the Proponent, no damage was recorded during the road upgrade works undertaken.

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
B12		<p>The Applicant must ensure that the noise generated by the operation of wind turbines does not exceed the higher of 35 dB(A) or the existing background noise level (LA90 (10-minute)) plus 5 dB(A) for each integer wind speed, measured at hub height, from cut-in to rated turbine generator power, at any non-associated residence.</p> <p>Noise generated by the operation of the wind turbines is to be measured in accordance with the relevant requirements of the Department’s Wind Energy: Noise Assessment Bulletin (2016) (or its latest version). The noise generated by the operation of the wind turbines must also be adjusted for tonality and low frequency noise in accordance with the Department’s Wind Energy: Noise Assessment Bulletin (2016) (or its latest version).</p> <p>However, these criteria do not apply if the Applicant has an agreement with the relevant owner/s of these residences to generate higher noise levels, and the Applicant has advised the Department in writing of the terms of this agreement.</p>	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• WTGs not constructed yet.</li> </ul>	NT	Operations have not commenced yet. Construction phase commenced on 31 March 2025 and is ongoing with the first Independent Environmental Audit (this audit) site inspection undertaken on 18/11/2025.
B13		<p>The noise generated by the operation of ancillary infrastructure must not exceed 35 dB(A) LAeq(15 minute) at any non-associated residence.</p> <p>Noise generated by the operation of ancillary infrastructure is to be measured in accordance with the relevant requirements of the NSW Noise Policy for Industry (2017) (or its equivalent).</p>	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>• Current ancillary infrastructure built on site includes site offices and access tracks.</li> </ul> <p>Noise monitoring records including operation of ancillary infrastructure dated 8/6/2025</p>	C	The Lead Auditor made a visual observation regarding the current ancillary infrastructure on site which included site offices and access tracks. The Lead Auditor sighted noise monitoring records in relation to CoA B13, no exceedance was noted with the noise management criteria.
B14	a	Within 6 months of the commencement of operations (or the commencement of operation of a stage, if the development is to be staged), the Applicant must: undertake noise monitoring to determine whether the development is complying with the relevant conditions of this consent; and	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• Operation not commenced yet. Monitoring report preparation requirement is not triggered.</li> </ul>	NT	Operations not commenced yet therefore monitoring report requirement is not triggered.
	b	submit a copy of the monitoring results to the Department and the EPA.			
B15		The Applicant must undertake further noise monitoring of the development if required by the Planning Secretary.			

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
AIR					
B16		The Applicant must take all reasonable steps to:	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> <li>Controls in place to minimise dust generation from the construction activities.</li> <li>Complaints Register June 2025</li> </ul>	NC	<p>The Lead Auditor observed measures in place to control dust including sealed roads, sealed stockpiles and water cart presence on site during site inspection on 18/11/2025 - refer examples of photographic evidence in the audit report. The Lead Auditor has sighted the Complaints Register as of November 2025 which included dust complaints and management measures undertaken to address the complaints by the Proponent, refer section 3.6.4 of the Audit Report.</p> <p>During the site inspection, Downer Group’s Rock crushing activities were observed being conducted for an extended period without active dust suppression (no water sprays, mist cannon or equivalent controls operating), resulting in significant visible dust generation. Subsequent information and photographic evidence provided by the Proponent confirms that standard practice includes the use of a water mist cannon and sprinklers at the conveyor discharge point, and that the absence of suppression on the day of the audit was due to a temporary disconnection/reconnection of the water system while crushing continued. While the large site area (approx. 2.2 km from the crusher to the nearest downwind boundary), absence of community complaints, and lack of visible dust beyond the boundary indicate that off-site migration was unlikely on this occasion, the continued operation of the crusher without active suppression does not meet the proactive obligation to take “all reasonable steps” to minimise off-site dust emissions and constitutes non-compliance with SSD B16(a). A non compliance has been raised against CoA B16, refer audit report table 7.</p>
	a	minimise the off-site dust, fume and blast emissions of the development; and			
	b	minimise the surface disturbance of the site.			



Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
<b>SOIL AND WATER</b>					
B17		The Applicant must ensure that it has sufficient water for all stages of the development, and if necessary, adjust the scale of the development to match its available water supply.	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> <li>Water permits in place.</li> </ul>	C	<p>The Lead Auditor has sighted water access permits during the interviews with the auditees on 18/11/2025. in relation to CoA B17.</p> <p>The Audit has reviewed the works in accordance with the consent conditions B17 to B19. The relevant documents sighted including:</p> <ul style="list-style-type: none"> <li>Construction Environmental Management Plan Rev 02 dated 30/05/2025</li> <li>Erosion and sediment control plans prepared and implemented by the construction contractor as evident during the site inspection on 18/11/2025</li> <li>Water access licences (dated 05/06/2008, 1/12/2020, 10/09/2014, which were outside the audit period)</li> <li>Water meter records (dated 01/05/2025 and 06/06/2025)</li> <li>Water supply work and water use approval dated 01/07/2004 and expiry 28/03/2028 (outside the audit period)</li> <li>Pre and post rain inspection records prepared by the construction contractor (dated 15/05/2025)</li> </ul>
		<i>Note: Under the Water Act 1912 and/or the Water Management Act 2000, the Applicant is required to obtain the necessary water licences for the development.</i>			
B18		Unless an EPL authorises otherwise, the Applicant must comply with Section 120 of the POEO Act. Note: Section 120 of the POEO Act makes it an offence to pollute any waters.	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> <li>29/05/2024: Environmental Protection Licence (EPL) 21862 obtained and active for the site</li> </ul>	C	The Lead Auditor has sighted the Project EPL 21862.
B19		The Applicant must:	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>20/9/2024: All sections of road upgrades have had a Certified Professional of Erosion and Sediment Control (CPESC) endorsed Erosion and Sediment Control (ESC) Plan.</li> <li>22/01/2025: Contractors have CEMP detailing the Soil and Water Management Measures</li> <li>20/9/2024: All sections of road upgrades have had a CPESC endorsed ESC Plan.</li> <li>29/10/2024: culverts and road drainage along road upgrades are built in accordance with the relevant guidelines.</li> <li>29/10/2024: Spills have been cleaned up and Recorded in Archer</li> </ul>	C	The Lead Auditor has sighted approved CEMP which details soil and water measures and Erosion and Sediment Controls being implemented during site inspection on 18/11/2025, refer example photographs in Appendix E. Records of spill management have been sighted during the site inspection and documentation review.
	a	minimise erosion and control sediment generation;			
	b	ensure the wind turbine pads, ancillary infrastructure, access roads and any other land disturbances have appropriate drainage and erosion and sediment controls designed, installed and maintained in accordance with Managing Urban Stormwater - Soils and Construction Volume 1 (Landcom, 2004) and Managing Urban Stormwater – Soils and Construction Volume 2C Unsealed Roads (DECC, 2008), or their latest versions;			
	c	ensure all waterway crossings are constructed in accordance with the Water Guidelines for Controlled Activities on Waterfront Land (NRAR, 2018), unless the Water Group agrees otherwise;			
	d	ensure the concrete batching plants and substation are suitably bunded; and			
	e	minimise any spills of hazardous materials or hydrocarbons, and clean up any spills as soon as possible after they occur.			

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
BIODIVERSITY					
B20		The Applicant must:	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"><li>• 26/08/2022: email and spreadsheet with computations of vegetation clearing for Twelve mile road (Biodiversity Conservation (BC) Act &amp; Environment Protection and Biodiversity Conservation (EPBC) Act Threatened Environmental Communities (TECs) and threatened species).</li><li>• 17/04/2023: Contract schedule 21 contains calculations of vegetation clearing for whole of development.</li><li>• Max impact to BC Act listed vegetation = 19.94 ha.</li><li>• Max impact to EPBC Act listed vegetation = 10.27 ha.</li><li>• Clearing Impacts to be tracked through construction.</li><li>• 28/10/2024: Updated impacts based of last Veg Intersects provided to BCS (14 June 2024)</li><li>• Max impact to BC Act listed vegetation = 20.57 ha.</li><li>• Max impact to EPBC Act listed vegetation = 10.9 ha.</li><li>• Clearing Impacts to be tracked through construction.</li></ul>	C	The Lead Auditor has sighted document titled 'SQE UWF Internal Audit Report dated October 2024' in relation to CoA B20 detailing the updated impacts based on the last Vegetation Intersects provided to on 14 June 2024, include a maximum impact to BC Act listed vegetation = 20.57 ha and maximum impact to EPBC Act listed vegetation = 10.9 ha. Clearing Impacts are currently being tracked throughout construction period as sighted within the following documents: <ul style="list-style-type: none"><li>• Environmental Management Strategy EMS v4, dated 19/06/2023, approved by DPHI dated 27/06/2023</li><li>• Biodiversity Management Plan v5 dated 31/08/2023, approved by DPHI dated 22/09/2023</li><li>• Bird and Bat Adaptive Management Plan v6a, dated 22/01/2024, approved by DPHI dated 22/02/2024</li><li>• Pre-clearance checklist dated 29/05/2025 for Civil Area 2 prepared by the construction contractor</li><li>• Pre-construction commencement checklist (hold point release) dated 29/04/2025 prepared and released by the Construction Contractor</li><li>• Revised offsets liability request was made by the Proponent to DPHI on 19/05/2023 and was accepted by DPHI on 15/06/2023.</li><li>• Biodiversity Conservation Trust - Statement confirming payment into the Biodiversity Conservation Fund for an offset obligation dated 20/12/2024</li><li>• UWF-NACAP-CIV-PLN-0027_7 Clearing and Measurement Plan rev 7 dated 18/03/2025</li></ul>
	a	ensure that no more than: <ul style="list-style-type: none"><li>• <del>29-28.73</del> hectares (ha) of BC Act listed White-Box-Yellow Box-Blakely's Red Gum Woodland CEEC;</li><li>• <del>14-15</del> 13.88 ha of EPBC Act listed White Box-Yellow Box-Blakely's Red Gum Grassy Woodland and Derived Native Grassland CEEC; is cleared for the development; and</li></ul>			
	b	minimise: <ul style="list-style-type: none"><li>• the impacts of the development on hollow-bearing trees;</li><li>• the impacts of the development on threatened bird and bat populations; and</li><li>• the clearing of native vegetation and key habitat.</li></ul>			
B21		Unless the Planning Secretary agrees otherwise, prior to the commencement of construction, the Applicant must:	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"><li>• The updated baseline mapping was approved by the Planning Secretary in a letter dated 23/09/2021. There were no changes to the baseline vegetation mapping.</li><li>• The approved Baseline Vegetation Mapping file is "GDA2020_UWF_RegionalVegMapping_v2".</li><li>• Interim offset liabilities have been calculated based on the EIS Disturbance footprint. The liabilities will be further refined once the final disturbance footprint is locked in.</li><li>• 19/05/2023: Email sent to BCS (David Geering) outlining steps taken to date to calculate the final biodiversity offset credit liability for the development. Refer to email on file and attachments provided in email.</li><li>• 15/06/2023: A letter was received from BCS noting that "BCS is satisfied with the approach to recalculating the offset requirements for Uungula Wind Farm is sound".</li><li>• Liability not yet approved by the NSW Planning Secretary.</li><li>• 25/6/2024: Updated clearing calculation (revised disturbance footprint) spreadsheet was sent to BCS via email for acceptance.</li><li>• 04/07/2024: Revised Disturbance Footprint shapefiles were provided to BCS.</li><li>• 10/01/2025: Statement of reasonable equivalence received</li><li>• 13/1/2025: Submitted offset calculations, BCS consultation and Statement of Assessment of Reasonable Equivalence (SARE) to Department</li><li>• 17/01/2025: Secretary Approval received for the calculations of offset credit liability</li></ul>	C	The updated baseline mapping was approved by the Planning Secretary in a letter dated 23/09/2021. There were no changes to the baseline vegetation mapping. The approved Baseline Vegetation Mapping file was provided to the auditor during the site inspection "GDA2020_UWF_RegionalVegMapping_v2". The Lead Auditor has sighted the documentation related to the Approval of the calculations of offset credit liability dated 17/01/2025.
	a	update the baseline mapping of the vegetation and key habitat within the development corridor;			
	b	calculate the biodiversity offset credit liabilities for the development in accordance with the Framework for Biodiversity Assessment under the NSW Biodiversity Offset Policy for Major Projects, in consultation with <b>CPHR</b> , and to the satisfaction of the Planning Secretary.			

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
B22		Unless the Planning Secretary agrees otherwise, prior to the commencement of construction, the Applicant must retire the biodiversity credits. The retirement of the credits must be carried out in accordance with the NSW Biodiversity Offsets Policy for Major Projects, and can be achieved by:	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"> <li>• Credit Option Deed is in place to provide part of the credit liability.</li> <li>• Remaining credits to be obtained via payment into the BCF (below).</li> <li>• All credits have been retired/ payments made into the Fund according to the SARE approved in B21.</li> <li>• 'Making payments into an offset fund that has been established by the NSW Government' forms part of the intended offset strategy.</li> <li>• 'Funding a biodiversity conservation action that benefits the entity impacted and is listed in the ancillary rules of the biodiversity offset scheme' is not proposed to form part of the offset strategy.</li> </ul>	C	The Lead Auditor has sighted documentation related to Biodiversity Offset Credit Liability dated 17/01/2025.
	a	acquiring or retiring 'biodiversity credits' within the meaning of the Biodiversity Conservation Act 2016;			
	b	making payments into an offset fund that has been established by the NSW Government; or			
	c	funding a biodiversity conservation action that benefits the entity impacted and is listed in the ancillary rules of the biodiversity offset scheme.			
		<i>Note: Following repeal of the TSC Act on 25 August 2017, credits created under that Act are taken to be 'biodiversity credits' under the Biodiversity Conservation Act 2016, in accordance with clause 22 of the Biodiversity Conservation (Savings and Transitional) Regulation 2017.</i>			
B23		Prior to commencing construction, the Applicant must prepare a Biodiversity Management Plan for the development to the satisfaction of the Planning Secretary. This plan must:	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"> <li>• 23/11/2022: The Biodiversity Management Plan (BMP) (version 001) was submitted to the Planning Secretary for approval.</li> <li>• 17/04/2023: Comments were received from DPE in Feb 2023 and currently being addressed in BMP v002.</li> <li>• 31/05/2023: BMP v002 submitted.</li> <li>• 9/06/2023: Comments received from DPE on BMP v002.</li> <li>• 15/06/2023: BMP v003 submitted.</li> <li>• 24/07/2023: BMP v004 submitted.</li> <li>• 31/08/2023: BMP v005 submitted.</li> <li>• 22/09/2023: BMP v005 approved by Planning Secretary.</li> </ul>	C	The Lead Auditor has sighted the approved Biodiversity Management Plan v005 and its implementation during the site inspection.
	a	be prepared in consultation with <b>CPHR</b> ; and			
	b	include: <ul style="list-style-type: none"> <li>• description of the measures that would be implemented for: <ul style="list-style-type: none"> <li>- minimising the amount of native vegetation clearing within the approved development footprint;</li> <li>- minimising the loss of key fauna habitat, including tree hollows;</li> <li>- minimising the impacts on fauna on site, including undertaking pre-clearance surveys;</li> <li>- minimising the potential indirect impacts on threatened flora and fauna species, migratory species and 'at risk' species;</li> <li>- rehabilitating and revegetating temporary disturbance areas;</li> <li>- protecting native vegetation and key fauna habitat outside the approved disturbance area;</li> </ul> </li> <li>- maximising the salvage of resources within the approved disturbance area – including vegetative and soil resources – for beneficial reuse (such as fauna habitat enhancement) during the rehabilitation and revegetation of the site;</li> <li>- collecting and propagating seed (where relevant);</li> <li>- controlling weeds and feral pests;</li> <li>- controlling erosion; and</li> <li>- bushfire management;</li> <li>• a detailed program to monitor and report on the effectiveness of these measures.</li> </ul> <p>Following the Planning Secretary's approval, the Applicant must implement the Biodiversity Management Plan.</p>			

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
B24		Prior to the commissioning of any wind turbines, the Applicant must prepare a Bird and Bat Adaptive Management Plan for the development in consultation with <b>CPHR</b> , and to the satisfaction of the Planning Secretary. This plan must include:	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"><li>• 11/04/2023: BBAMP Draft v3 was submitted to BCS for consultation.</li><li>• 26/04/2023: BCS provided feedback.</li><li>• 20/09/2023: BBAMP Draft v5 submitted to BCS for review.</li><li>• 13/10/2023: BCS provided a letter stating that the BCS "are generally satisfied that the document is adequate".</li><li>• 26/10/2023: The two matters are being clarified via a minor update to the BBAMP. After this is complete, the BBAMP will be submitted to the Planning Secretary for approval.</li><li>• 30/10/2023: BBAMP v6 emailed to BCS for approval.</li><li>• 30/10/2023: BCS issued a letter approving BBAMP v6.</li><li>• 31/10/2023: BBAMP v6 submitted to DPE via Major Project Portal.</li><li>• 22/02/2024: BBAMP V6a Approved by DPE</li></ul>	C	The Lead Auditor has sighted approved Bird and Bat Adaptive Management Plan. WTG commissioning requirements haven’t triggered yet.
	a	at least 12 months’ worth of baseline data on threatened and ‘at risk’ bird and bat species and populations in the locality that could be affected by the development;			
	b	a detailed description of the measures that would be implemented on site for minimising bird and bat strike during operation of the development, including: minimising the availability of raptor perches on wind turbines; <ul style="list-style-type: none"><li>• prompt carcass removal;</li><li>• controlling pests; and</li><li>• using best practice methods for bat deterrence, including managing potential lighting impacts;</li></ul>			
	c	trigger levels for further investigation of the potential impacts of the project on particular bird or bat species or populations;			
	d	an adaptive management program that would be implemented if the development is having an adverse impact on a particular threatened or ‘at risk’ bird and/or bat species or populations; including the implementation of measures to: <ul style="list-style-type: none"><li>• reduce the mortality of those species or populations (including detailed consideration of favourable eucalyptus flowering events); or</li><li>• enhance and propagate those species</li></ul>			
	e	a detailed program to monitor and report on: <ul style="list-style-type: none"><li>• the effectiveness of these measures; and</li><li>• any bird and bat strikes on site;</li></ul>			
	f	provisions for a copy of the all raw data collected as part of the monitoring program to be submitted to <b>CPHR</b> and the Planning Secretary.  Following the Planning Secretary’s approval, the Applicant must implement the Bird and Bat Adaptive Management Plan.			
HERITAGE					
B25		The Applicant must ensure the development does not cause any direct or indirect impacts on the Aboriginal heritage items identified in Table 1 of Appendix 6 or any Aboriginal heritage items located outside the approved development footprint.  Prior to carrying out any development that could directly or indirectly impact the heritage items identified in Table 2 of Appendix 6, the Applicant must salvage and relocate the item/s that would be impacted to a suitable alternative location, in accordance with the Code of Practice for Archaeological Investigation of Aboriginal Objects in NSW (DECCW, 2010), or its latest version.	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"><li>• HMP details the measures to ensure no direct or indirect impacts to those Aboriginal Heritage items.</li><li>• A salvage program is described in Section 3.2 of the HMP.</li><li>• 16/02/24: A heritage salvage program current underway, with a planned completion date of 31/03/24</li><li>• 24/01/2025: Site Salvage Program Finished. Final Salvage report received.</li></ul>	C	The Lead Auditor has sighted approved Heritage Management Plan Rev005 being implemented for the development. Salvage related documents were sighted during the inspection and during audit documentation review.  The final Salvage report was provided to the Proponent by Ozark Environment and Heritage (dated 24/01/2025). There was no evidence available during the audit regarding submission of the Final Salvage Report to relevant agencies and the RAPs. An Observation was raised during IA#1 and since has been closed out by the proponent via response to IA#1.  ASIRFs were included in the Final Salvage Report however there was no evidence available regarding submission of ASIRFs to Heritage NSW. An Observation was raised during IA#1 and since has been closed out by the proponent via response to IA#1.
		<i>Note: The location of the Aboriginal heritage items referred to in this condition are shown in the figure in Appendix 6.</i>			

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
B26		Prior to carrying out any development that could directly or indirectly impact the heritage items identified in Appendix 6, the Applicant must prepare a Heritage Management Plan for the development to the satisfaction of the Planning Secretary. This plan must:	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</li> <li>• Heritage Management Plan dated 04/07/2022 (v004) was approved by the DPHI on 02/08/2022. Refer to plan and approval letter on file.</li> <li>• 06/09/2024: HMP Rev005 Approved by the Planning Secretary</li> <li>• 28/6/2021 - Request to DPIE seeking approval of NSW Archaeology to prepare HMP.</li> <li>• 5/07/2021 - DPIE letter approves NSW Archaeology to prepare HMP.</li> <li>• Refer to the Consultation Log, and the HMP (Section 1.2, Appendix B) for consultation details.</li> </ul>	C	The Lead Auditor has sighted approved Heritage Management Plan Rev005 being implemented for the development. Salvage related documents were sighted during the inspection and during documentation review.
	a	be prepared by a suitably qualified and experienced person whose appointment has been endorsed by the Planning Secretary;			
	b	be prepared in consultation with Heritage NSW and Aboriginal stakeholders;			
	c	include a description of the measures that would be implemented for: <ul style="list-style-type: none"> <li>• protecting the Aboriginal items identified in Table 1 in Appendix 6, including fencing off the items prior to carrying out any development that could directly or indirectly impact the heritage items identified in Appendix 6, and protecting any items located outside the approved development corridor;</li> <li>• minimising and managing the impacts of the development on Aboriginal heritage items within the development corridor, including:               <ul style="list-style-type: none"> <li>- undertaking test excavations and salvage (if required) at the landform units identified in Table 3 in Appendix 6, where impacts cannot be avoided;</li> <li>- a strategy for the long-term management of any Aboriginal and European heritage items or material collected during the test excavation or salvage works;</li> </ul> </li> <li>• a contingency plan and reporting procedure if:               <ul style="list-style-type: none"> <li>- Aboriginal heritage items outside the approved disturbance area are damaged;</li> <li>- previously unidentified Aboriginal heritage items are found; or</li> <li>- Aboriginal skeletal material is discovered;</li> </ul> </li> <li>• ensuring workers on site receive suitable heritage inductions prior to carrying out any development on site, and that records are kept of these inductions; and</li> <li>• ongoing consultation with Aboriginal stakeholders during the implementation of the plan;</li> </ul>			
	d	a program to monitor and report on the effectiveness of these measures and any heritage impacts of the project. Following the Planning Secretary’s approval, the Applicant must implement the Heritage Management Plan.			

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
TRANSPORT					
B27		All over-dimensional associated with the development must travel to and from the site via Golden Highway, Saxa Road, Mitchell Highway, Goolma Road, Twelve Mile Road and the approved site access point off Twelve Mile Road, as identified in the 'Indicative OSOM Route' and 'Project Access Route' in the figure in Appendix 8, unless the Planning Secretary agrees otherwise.	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> </ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"> <li>17/04/2023: No Over Size and Over Mass vehicles have travelled to the site to date.</li> <li>The approved TMP and the Contractor's plans reflect this requirement and provide measures, as sighted.</li> </ul>	C	<p>The Lead Auditor has sighted the approved Traffic Management Plan and geofence GPS data in relation to travel routes used by the project vehicles in accordance with the CoA B27.</p> <p>The Lead Auditor has sighted the updated TMP draft which has been submitted by the Proponent to DRC and TfNSW and awaiting feedback from DRC/TfNSW.</p>
		Notes: <ul style="list-style-type: none"> <li>The Applicant is required to obtain relevant permits under the Heavy Vehicle National Law (NSW) for the use of over dimensional vehicles on the road network.</li> <li>To avoid any doubt, this consent does not allow the use of Twelve Mile Road east of the approved site access point off Twelve Mile Road for over-dimensional access unless the Planning Secretary agrees otherwise.</li> </ul>			
B28		All heavy and light vehicles associated with the development must travel to and from the site via Twelve Mile Road (west) and the approved site access point off Twelve Mile Road, as identified by the 'Project Access Route' in the figure in Appendix 8, unless the Planning Secretary agrees otherwise.	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> </ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"> <li>29/10/21: DPHI approval granted for temporary use of alternate roads for pre construction activities. Letter dated 28/10/21.</li> <li>29/04/2022: Extension request #1 submitted to DPIE</li> <li>4/05/2022: DPHI issue a request for information (RFI)</li> <li>10/5/2022: UWF provides response to RFI.</li> <li>12/05/2022: Second RFI issued.</li> <li>18/05/2022: RFI response provided.</li> <li>20/06/2022: Approval granted by DPIE</li> <li>24/06/2022: Extension request #2 submitted</li> <li>06/07/2022: Approval granted by DPIE</li> <li>18/01/2023: Extension request #3 submitted</li> <li>29/03/2023: Approval granted by DPE</li> <li>26/10/2023: No non-compliance with this condition to date.</li> <li>24/11/2023: Extension request #4 submitted</li> <li>01/12/2023: Approval granted by DPE</li> <li>19/2/2024: Extension request #5 submitted</li> <li>01/03/2024: Approval granted by DPE</li> <li>29/05/2024: Extension request #6 submitted</li> <li>06/06/2024: Approval granted by DPHI</li> <li>19/11/2024: Extension request #7 submitted</li> <li>20/12/2024: Approval granted by DPHI</li> </ul>	C	The Lead Auditor has sighted documentation related to the approval of temporary use of alternate roads for pre-construction activities, DPHI letters to the Proponent on various dates.
		Note: To avoid any doubt, this consent does not allow the use of Twelve Mile Road east of the approved site access point off Twelve Mile Road for heavy or light vehicle access, unless the Planning Secretary agrees otherwise.			
B29	a	Uungula Road, Wuuluman Road and Ilgingery Road must only be used by over-dimensional, heavy and light vehicles at the following locations to allow access between portions of the site: <del>the secondary intersection on Uungula Road.</del> <del>the crossing points of the two secondary intersections on Uungula Road;</del>	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> </ul>	C	The Lead Auditor has sighted documentation related to the approval of temporary use of alternate roads for pre-construction activities, DPHI letters to the Proponent on various dates.
	b	the four secondary intersections on Ilgingery Road; and			
	c	between secondary intersection (A) and secondary intersection (C) on Ilgingery Road. In addition, heavy vehicles and light vehicles may use Uungula Road, Wuuluman Road and Ilgingery Road for the purposes of upgrading the intersections in B29(a) and B29(b) above.			



Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
B30		Unless the Planning Secretary agrees otherwise, prior to commencing construction the Applicant must implement the road upgrades identified in Appendix 7, <b>in accordance with the relevant</b> standard and <b>timing requirements in Appendix 7; and to the</b> satisfaction of the relevant roads authority. If there is a dispute about the road upgrades to be implemented, or the implementation of these upgrades, then either party may refer the matter to the Planning Secretary for resolution.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>• 17/04/2023: Road upgrades not yet implemented. Construction not commenced.</li> <li>• 26/10/2023: SQE sought Planning Secretary Agreement to complete the Goolma Rd / Twelve Mile Road intersection upgrade after commencing the construction of the wind farm.</li> <li>• 24/11/2023: DPE granted Approval with the following conditions <ul style="list-style-type: none"> <li>- As long the new intersection is constructed and the old intersection is removed and closed prior to the route being used for OSOM; and</li> <li>- Subject to the TMP being updated in consultation with TfNSW and Council, approved and implemented to safely manage construction traffic: <ul style="list-style-type: none"> <li>o prior to construction commencing (for construction stage prior to OSOM); and</li> <li>o further updated prior to SOM using the new intersection.</li> </ul> </li> </ul> </li> <li>• 17/01/2025: SQE submitted a request to DPHI seeking Planning Secondary agreement to commence some Transgrid construction activities prior to completing the TMR upgrades. RFI's were received and responded to.</li> <li>• 03/03/2025: DPHI granted an approval for particular Transgrid Construction works to commence prior to completing the Twelve Mile Road and site access road upgrades. Subject to Conditions.</li> <li>• 24/03/2025: Dubbo Regional Council and TfNSW provided email with acceptance of Twelve mile road and site access point being implemented to their satisfaction.</li> </ul>	C	The Lead Auditor has sighted the following approval documents in relation to CoA B30: <ul style="list-style-type: none"> <li>• Completion of Goolma Road and Twelve Mile Road intersection upgrade after commencing the construction of the wind farm.</li> <li>• Commencement of Transgrid construction activities prior to completing the Twelve Mile Road upgrades.</li> <li>• DRC and TfNSW acceptance letters of Twelve Mile Road and site access point implementation</li> </ul>
B31		The Applicant must: undertake an independent dilapidation survey to assess the: <ul style="list-style-type: none"> <li>• existing condition of Twelve Mile Road on the transport route, and the sections of Uungula Road, Wuuluman Road and Ilgingery Road described in condition B29, prior to construction, upgrading or decommissioning works; and</li> <li>a • condition of Twelve Mile Road on the transport route, and the sections of Uungula Road, Wuuluman Road and Ilgingery Road described in condition B29: <ul style="list-style-type: none"> <li>- within 1 month of the completion of any construction, upgrading or decommissioning works;</li> <li>- on an annual basis during construction works;</li> <li>- rehabilitate and/or make good any development-related damage</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>• An External Pre-Construction Road Dilapidation report was prepared by iCubed in Nov 2022 covering the following roads: Twelve Mile Road, Wuuluman Rd, Uungula Rd, Ilgingery Rd.</li> <li>• 17/05/2023: The pre-construction dilapidation survey report was submitted via the Major Project Portal. 14/06/2023: DPE provided letter approval of the Dilapidation Survey report.</li> <li>• Repairing of roads was not triggered during the reporting period.</li> </ul>	C	The Lead Auditor has sighted pre-construction road dilapidation survey titled '19-142-UWF-External Road Dilapidation Report-V1.0', and the DPHI approval of the Dilapidation Survey Report dated 14/06/2023.
	b	repair Twelve Mile Road, on the transport route, and the sections of Uungula Road, Wuuluman Road and Ilgingery Road described in condition B29, if dilapidation surveys identify that the road has been damaged during construction, upgrading or decommissioning works;			
		in consultation with the relevant roads authority, to the satisfaction of the Planning Secretary.			
B32		The Applicant must ensure any unformed Crown road reserves affected by the development are maintained for future use, unless otherwise agreed with the DPIE Crown Lands.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• 17/04/2023: No Crown road reserves will be impacted.</li> </ul>	C	The Proponent confirmed to the Lead Auditor that no Crown road reserves will be impacted. The Lead Auditor has sighted the Final Layout Plan v3 which shows no Crown Land Road Reserves impacted.



Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
B33	a	Prior to commencing road upgrades, the Applicant must prepare a Traffic Management Plan for the development in consultation with TfNSW and Council, and to the satisfaction of the Planning Secretary. This plan must include: details of the transport route to be used for all development-related traffic;	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>• Draft TMP was submitted to the Planning Secretary for approval on 27.04.2022.</li> <li>• The submission included a Consultation Log, indicating the consultation undertaken with DRC and TfNSW. The DRC and TfNSW comments are saved on file in B33.</li> <li>• 14/07/2022: After several RFI's, the TMP v003 was approved by the DPE - refer to letter dated 13.07.2022.</li> <li>• 22/08/2023 TMP v4 submitted to the TfNSW for consultation, including OSOM Management Plan updates</li> </ul>	C	The Lead Auditor has sighted the approved Traffic Management Plan and geofence GPS in relation to the CoA B27.
	b	details of the road upgrade works required by condition B30 of Schedule 2 of this consent;			
	c	<p>details of the measures that would be implemented to:</p> <ul style="list-style-type: none"> <li>• minimise traffic safety impacts of the development and disruptions to local road users during construction, upgrading or decommissioning works, including:</li> </ul> <ul style="list-style-type: none"> <li>- details of the dilapidation surveys required by condition B31 of Schedule 2 of this consent;</li> <li>- temporary traffic controls, including detours and signage;</li> <li>- notifying the local community about development-related traffic impacts;</li> <li>- procedures for receiving and addressing complaints from the community about development-related traffic;</li> <li>- minimising potential cumulative traffic impacts with other State significant development projects in the area;</li> <li>- minimising potential conflict between development-related traffic and rail services, stock movements and school buses, in consultation with local schools, including preventing queuing on the public road network;</li> <li>- implementing measures to minimise development-related traffic on the public road network outside of standard construction hours;</li> <li>- minimising dirt tracked onto the public road network from development-related traffic;</li> <li>- details of the employee shuttle bus service (if proposed), including pick-up and drop-off points and associated parking arrangements for construction workers, and measures to encourage employee use of this service;</li> <li>- encouraging car-pooling or ride sharing by employees;</li> <li>- scheduling of haulage vehicle movements to minimise convoy length or platoons;</li> <li>- responding to local climate conditions that may affect road safety such as fog, dust, wet weather and flooding;</li> <li>- ensuring loaded vehicles entering or leaving the site have their loads covered or contained;</li> <li>- responding to any emergency repair or maintenance requirements;</li> <li>- a traffic management system for managing over-dimensional vehicles; and</li> <li>- fatigue management.</li> <li>• comply with the traffic conditions in this consent;</li> </ul>			
	d	<p>include a drivers code of conduct that addresses:</p> <ul style="list-style-type: none"> <li>• travelling speeds;</li> <li>• procedures to ensure that drivers to and from the development adhere to the designated over dimensional and heavy vehicle routes;</li> <li>• procedures to ensure that drivers to and from the development implement safe driving practices; and</li> <li>• include a detailed program to monitor and report on the effectiveness of these measures and the code of conduct.</li> </ul> <p>Following the Planning Secretary's approval, the Applicant must implement the Traffic Management Plan.</p>			

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
AVIATION					
B34		The Applicant must carry out the development in accordance with the National Airports Safeguarding Framework Guideline D: Managing the Risk to Aviation Safety of Wind Turbine Installations (Wind Farms)/Wind Monitoring Towers, or its latest version, unless the Secretary agrees otherwise.	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"><li>• 17/04/2023: The development has been assessed in accordance with this requirement and will be carried out in accordance with this requirement.</li><li>• 18/11/2025 - Wind turbines have not been constructed yet.</li></ul>	NT	No WTGs have been constructed as evident during the site inspection on 18/11/2025.
B35	a	Prior to the construction of any wind turbine or wind monitoring mast, the Applicant must provide the following information to CASA, Airservices Australia, and the RAAF (together the authorities): co-ordinates in latitude and longitude of each wind turbine and mast;	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• 18/11/2025: No masts or wind turbines constructed to date.</li></ul>	NT	No WTGs have been constructed as evident during the site inspection on 18/11/2025.
	b	the final height of each wind turbine and mast in Australian Height Datum;			
	c	ground level at the base of each wind turbine and mast in Australian Height Datum;			
	d	confirmation of compliance with any OLS; and			
	e	details of any proposed aviation hazard lighting.			
B36	a	Within 30 days of the practical completion of any wind turbine or mast, the Applicant must: provide confirmation to the authorities that the information that was previously provided remains accurate; or	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• 18/11/2025: No masts or wind turbines constructed to date.</li></ul>	NT	No WTGs have been constructed as evident during the site inspection on 18/11/2025.
	b	update the information previously provided.			
RADIO COMMUNICATIONS					
B37		If the development results in the disruption to any radio communications services (including point-to-point microwave links) in the area, then the Applicant must make good any disruption to these services as soon as possible following the disruption, but no later than 1 month following the disruption of the service unless the relevant service provider or user or Planning Secretary agrees otherwise.  If there is a dispute about the mitigation measures to be implemented or the implementation of these mitigation measures, then either party may refer the matter to the Planning Secretary for resolution	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• 18/11/2025: No masts or wind turbines constructed to date.</li></ul>	NT	No WTGs have been constructed as evident during the site inspection on 18/11/2025.
HAZARDS					
B38	a	Prior to commencing construction of the battery storage facility, the Applicant must undertake a Final Hazard Analysis (FHA) for the battery storage facility in consultation with the Department and to the satisfaction of the Planning Secretary. The Final Hazard Analysis must: be prepared in accordance with the Department’s Hazardous Industry Planning Advisory Paper No. 6 – Hazard Analysis and Multi-Level Risk Assessment;	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• 18/11/2025: Battery not proposed for construction as yet.</li></ul>	NT	No WTGs or BESS have been constructed as evident during the site inspection on 18/11/2025.
	b	include blade throw risks from wind turbines;			
	c	consider recent developments in research and standards for battery energy storage systems; and			
	d	describe the final design of the battery storage facility.			
B39	a	Prior to commencing construction of the battery storage facility, the Applicant must prepare a Fire Safety Study for the development, to the satisfaction of FRNSW and the Planning Secretary. The study must: be consistent with the: <ul style="list-style-type: none"><li>• Department’s Hazardous Industry Planning Advisory Paper No. 2 ‘Fire Safety Study’ guideline;</li><li>• NSW Government’s Best Practice Guidelines for Contaminated Water Retention and Treatment Systems; and</li></ul>	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• 18/11/2025: Battery not proposed for construction as yet.</li></ul>	NT	No WTGs or BESS have been constructed as evident during the site inspection on 18/11/2025.
	b	describe the final design of the battery storage facility. Following the Planning Secretary’s approval, the Applicant must implement the measures described in the Fire Safety Study.			

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
B40	a	The Applicant must store and handle all chemicals, fuels and oils used on-site in accordance with: the requirements of all relevant Australian Standards; and	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> </ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"> <li>3/4/24: Temporary Site office constructed for Twelve Mile Road upgrade works. Chemical storage was inspected as part of a pre-construction site audit and found to be suitable. Only spray cans kept on site to-date.</li> <li>20/6/25: Site compound has been relocated to 1360 Twelve Mile Road. New workshop and site laydown area being constructed.</li> </ul>	C	The Lead Auditor observed all dangerous goods and chemicals with appropriate bunds and spill kits were available during site inspection. Document titled 'Workshop Laydown Fuel Storage Site Layout' was sighted by the Lead Auditor.
	b	the NSW EPA's Storing and Handling of Liquids: Environmental Protection – Participants Handbook if the chemicals are liquids. In the event of an inconsistency between the requirements listed from (a) to (b) above, the most stringent requirement must prevail to the extent of the inconsistency.			
B41	a	The Applicant must: minimise the fire risks of the development, including managing vegetation fuel loads on-site;	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> </ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"> <li>Refer to the Emergency Plan (Condition B42 below )which was developed in consultation with the RFS. To be revisited again prior to commencing 'construction' on the wind farm site.</li> <li>No fire in the vicinity to date</li> </ul>	C	The Lead Auditor has sighted the approved Emergency Plan in relation to B41. the Proponent confirmed that there has been no fire in the vicinity of the development till date.
	b	ensure that the development: <ul style="list-style-type: none"> <li>complies with the relevant asset protection requirements in the RFS's Planning for Bushfire Protection 2019 (or equivalent) and Standards for Asset Protection Zones;</li> <li>is suitably equipped to respond to any fires on site including provision of a 40,000 litre water supply tank fitted with a 65 mm Storz fitting and a FRNSW compatible suction connection located adjacent to an internal access road;</li> </ul>			
	c	develop procedures to manage potential fires on site, in consultation with the RFS;			
	d	assist the RFS and emergency services as much as practicable if there is a fire in the vicinity of the site; and			
	e	notify the relevant local emergency management committee following construction of the development, and prior to commencing operations.			

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
B42		Prior to commencing construction, the Applicant must develop and implement a comprehensive Emergency Plan and detailed emergency procedures for the development, and provide a copy of the plan to the local Fire Control Centre. The Applicant must keep two copies of the plan on-site in a prominent position adjacent to the site entry point at all times. The plan must:	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>• 02/08/2022: The Emergency Plan (EP) dated 22 June 2022, Version 1.0 was accepted by the Minister in a letter dated 02/08/2022. EP developed in consultation with the RFS.</li> <li>• 22/1/2025: EP updated and provided to RFS for consultation feedback. Awaiting response</li> <li>• Per the approved Emergency Plan - the battery forms a different stage of the development and therefore has not been addressed in the Plan. Refer also to Condition C3 regarding staging of the wind farm and battery facility.</li> </ul>	C	<p>The Lead Auditor has sighted the approved Emergency Plan in relation to B41. the Proponent confirmed that the battery forms a different stage of the development and therefore has not been addressed in the Plan. As per the approved Environmental Management Strategy section 1.2 and a letter titled 'Staging of Strategies, Plans and Programs Approval' the BESS (stage 2) of the development has not commenced.</p> <p>Nacap have developed a Field Emergency Response Guide for the field crews. The Lead Auditor has sighted the document reference: 2064-HS-004-2 Rev 1.4 dated 11/11/2025.</p>
	a	be consistent with the Department's Hazardous Industry Planning Advisory Paper No. 1, 'Emergency Planning' and RFS's Planning for Bushfire Protection 2019 (or equivalent);			
	b	identify the fire risks and hazards and detailed measures for the development to prevent or mitigate fires igniting;			
	c	include procedures that would be implemented if there is a fire on-site or in the vicinity of the site;			
	d	list works that should not be carried out during a total fire ban;			
	e	include availability of fire suppression equipment, access and water;			
	f	include procedures for the storage and maintenance of any flammable materials;			
	g	detail access provisions for emergency vehicles and contact details for both a primary and alternative site contact who may be reached 24/7 in the event of an emergency;			
	h	include a figure showing site infrastructure, any Asset Protection Zones and the on-site water supply tank;			
	i	include location of hazards (physical, chemical and electrical) that may impact on fire fighting operations and procedures to manage identified hazards during fire fighting operations;			
	j	include details of the location, management and maintenance of any Asset Protection Zone and who is responsible for the maintenance and management of the Asset Protection Zone;			
	k	include bushfire emergency management planning;			
	l	include details of the how RFS would be notified, and procedures that would be implemented, in the event that: <ul style="list-style-type: none"> <li>•there is a fire on-site or in the vicinity of the site;</li> <li>•there are any activities on site that would have the potential to ignite surrounding vegetation; or</li> <li>•there are any proposed activities to be carried out during a bushfire danger period; and</li> </ul>			
	m	include details on how the battery storage facility and sub-systems can be safely isolated in an emergency; Following approval, the Applicant must implement the Emergency Plan.			
B43	a	The Applicant must: prepare a Safety Management System for the development in accordance with the Department's Hazardous Industry Planning Advisory Paper No. 9, 'Safety Management' prior to commissioning any wind turbines on site or the battery storage facility; and	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>B43a requirement not triggered therefore Safety Management System has not been prepared yet, but will be prepared prior to commissioning.</p>	NT	The Proponent stated that the Safety Management System for the development will be prepared prior to commissioning of wind turbines on site.
	b	implement and, if necessary, update the system over the remaining life of the development.			

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
WASTE					
B44	a	The Applicant must: minimise the waste generated by the development;	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• CEMP including waste management being implemented for all activities on site by the Construction Contractor.</li></ul>	C	The Lead Auditor has sighted the approved CEMP and subplans including waste management measures being implemented for all activities on site by the Construction Contractor.
	b	classify all waste generated on site in accordance with the EPA’s Waste Classification Guidelines 2014 (or its latest version);			
	c	store and handle all waste generated on site in accordance with its classification;			
	d	not receive or dispose of any waste on site; and			
	e	remove all waste from the site as soon as practicable, and ensure it is reused, recycled or sent to an appropriately licensed waste facility for disposal.			
ACCOMMODATION AND EMPLOYMENT STRATEGY					
B45	a	Prior to commencing construction, the Applicant must prepare an Accommodation and Employment Strategy (AES) for the development in consultation with Council, and to the satisfaction of the Planning Secretary. This strategy must: propose measures to ensure there is sufficient accommodation for the workforce associated with the development;	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"><li>• AES was prepared in consultation with Dubbo Regional Council.</li><li>• 31/03/2023: DRC approved the AES Rev C.</li><li>• 03/04/2023: AEC Rev C submitted to the DPE along with the DRC consultation log &amp; evidence.</li><li>• 17/04/2023: Currently awaiting approval from DPE.</li><li>• 15/06/2023: AES Approval letter received from DPE.</li><li>• Refer to AES document.</li></ul>	C	The Lead Auditor has sighted the approved Accommodation and Employment Strategy Rev 0 dated 9/06/2023 in relation to CoA B45.
	b	consider the cumulative impacts associated with other State significant development projects in the area;			
	c	investigate options for prioritising the employment of local workers for the construction and operation of the development, where feasible; and			
	d	include a program to monitor and review the effectiveness of the strategy over the life of the development, including regular monitoring and review during construction. Following the Planning Secretary’s approval, the Applicant must implement the Accommodation and Employment Strategy.			
DECOMMISSIONING AND REHABILITATION					
B46		Within 18 months of the cessation of operations, unless the Planning Secretary agrees otherwise, the Applicant must rehabilitate the site to the satisfaction of the Planning Secretary. This rehabilitation must comply with the objectives in Table 3. <b>[Note, incorrect reference to Table 3].</b>	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul>	NT	As evident on site during the site inspection, operations have not commenced yet.
B47	a	The Applicant must: rehabilitate all areas of the site not proposed for future disturbance progressively, that is, as soon as reasonably practicable following construction or decommissioning;	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li></ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"><li>• Rehabilitation is not triggered yet.</li><li>• 30/09/2024: Staging of Road upgrade works has factored in exposure and been timed to minimise as much as possible.</li><li>• 30/09/2024: CPESC endorsed ERSED plans have been created and applied to road upgrade works, to minimise soil erosion.</li><li>• Water carts are used to minimise dust generation.</li><li>• Wind turbines have not been constructed yet</li><li>• Operations have not commenced yet</li></ul>	C	As evident on site during the site inspection, rehabilitation is not triggered, CPESC endorsed ERSED Plans were being implemented, water carts were in use for dust suppression, weed hygiene practices were implemented and operations have not commenced yet.
	b	minimise the total area exposed at any time; and			
	c	where it is not possible to carry out measures for permanent rehabilitation, employ interim rehabilitation strategies to minimise dust generation, soil erosion and weed incursion until such time that it is.			
B48		Any individual wind turbines which cease operating for more than 12 consecutive months must be dismantled within 18 months after that 12 month period, unless the Planning Secretary agrees otherwise.	<ul style="list-style-type: none"><li>• Auditee interviews and site inspection on 18/11/2025</li><li>• Operations have not commenced yet</li></ul>	NT	As evident on site during the site inspection, operations have not commenced yet.

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
<b>ENVIRONMENTAL MANAGEMENT</b>					
C1		a Prior to commencing construction, the Applicant must prepare an Environmental Management Strategy for the development to the satisfaction of the Planning Secretary. This strategy must: provide the strategic framework for environmental management of the development;	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <ul style="list-style-type: none"> <li>• 05/01/2023: The EMS (version 001) was submitted to the Planning Secretary for approval (PA-14). DPE provided comments in March 2023.</li> <li>• 03/04/2023: A revised EMS (version 002) was submitted to DPE along with responses to comments.</li> <li>• 17/04/2023: DPE approval pending.</li> <li>• 1/06/2023: DPE provided comments on EMS v002.</li> <li>• 8/06/2023: Updated EMS v003 submitted to DPE.</li> <li>• 15/06/2023: DPE provided comments on EMS v003.</li> <li>• 19/06/2023: EMS v004 submitted back to DPE for approval.</li> <li>• 27/06/2023: EMS v004 was approved by the NSW Planning Secretary. Refer to approval letter on file.</li> <li>• Refer to EMS, approved by Planning Secretary 27/06/2023.</li> </ul>	C	The Lead Auditor has sighted the approved EMS v004 in relation to the CoA C1.
		b identify the statutory approvals that apply to the development;			
		c describe the role, responsibility, authority and accountability of all key personnel involved in the environmental management of the development;			
		d set out the procedures that would be implemented to: (i) keep the local community and relevant agencies informed about the operation and environmental performance of the development; (ii) receive, handle, respond to, and record complaints; (iii) resolve any disputes that may arise; (iv) respond to any non-compliance; (v) respond to emergencies; and			
		e include: (i) reference to any strategies, plans and programs approved under the conditions of this consent; and (ii) a clear plan depicting all the monitoring to be carried out in relation to the development, including a table summarising all the monitoring and reporting obligations under the conditions of this consent.			
		Following the Planning Secretary's approval, the Applicant must implement the Environmental Management Strategy.			
C2		a The Applicant must: update the strategies, plans or programs required under this consent to the satisfaction of the Planning Secretary prior to carrying out any upgrading or decommissioning activities on site; and	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• 17/04/2023: No upgrading or decommissioning has occurred.</li> </ul>	C	<p>The Proponent has confirmed that there was no upgrading or decommissioning activities on site till date, Modification 1 and 2 were approved on 21/4/22 and 5/12/22, respectively. There was no revision to the approved plans required as a result of modifications.</p> <p>The Proponent identified a non-compliance in relation to CoA B9 on 28/01/2025 (outside the audit period) regarding the Construction Contractor not undertaking noise monitoring in accordance with ICNG. Non-compliance report, DPHI response to the Proponent via a letter dated 10 April 2025 was sighted by the Lead Auditor.</p>
		b review and, if necessary, revise the strategies, plans or programs required under this consent to the satisfaction of the Planning Secretary within 3 month of the: <ul style="list-style-type: none"> <li>• submission of an incident report under condition C10 of Schedule 2;</li> <li>• submission of an audit report under condition C15 of Schedule 2; or</li> <li>• any modification to the conditions of this consent.</li> </ul>	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> <li>• Modification 1 was approved on 21/04/2022. No management plans, strategies or programs had been approved at this time.</li> <li>• Modification 2 was approved on 5/12/2022. Approved management plans HMP, TMP, ERP reviewed on 03/01/2023 in accordance with Condition C2. No revision to the plans is required.</li> </ul>		



Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
<b>STAGING, COMBINING AND UPDATING STRATEGIES, PLANS OR PROGRAMS</b>					
C3	a	With the approval of the Planning Secretary, the Applicant may: prepare and submit any strategy, plan or program required by this consent on a staged basis (if a clear description is provided as to the specific stage and scope of the development to which the strategy, plan or program applies, the relationship of the stage to any future stages and the trigger for updating the strategy, plan or program);	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"> <li>• 21/02/2022: Letter was submitted to the Secretary seeking agreement to submit strategies/ plans on a staged basis: Stage 1 = Wind farm , Stage 2 = Battery facility.</li> <li>• 15/03/2022: Secretary grants approval to submit the plans on a staged basis per the request.</li> <li>• EMS v4, dated 19/06/2023, approved 27/06/2023</li> <li>• BMP v5 dated 31/08/2023, approved 22/09/2023</li> <li>• BBAMP v6a, dated 22/01/2024, approved 22/02/2024</li> <li>• HMP v5 dated 19/07/2024, approved 06/09/2024</li> <li>• TMP v4b, dated 22/08/2024, approved 7/11/2024</li> <li>• All updates have been submitted via the Major Projects portal with consultation from the relevant agencies.</li> </ul>	C	The Lead Auditor has sighted the following documents in accordance with CoA C3: <ul style="list-style-type: none"> <li>• DPHI letter of approval to submit the plans on a staged basis per the request.</li> <li>• EMS v4, dated 19/06/2023, approved 27/06/2023</li> <li>• EMS v5, dated 17/03/2025</li> <li>• BMP v5 dated 31/08/2023, approved 22/09/2023</li> <li>• BBAMP v6a, dated 22/01/2024, approved 22/02/2024</li> <li>• HMP v5 dated 19/07/2024, approved 06/09/2024</li> <li>• TMP v4b, dated 22/08/2024, approved 7/11/2024</li> </ul>
	b	combine any strategy, plan or program required by this consent (if a clear relationship is demonstrated between the strategies, plans or programs that are proposed to be combined); and			
	c	update any strategy, plan or program required by this consent (to ensure the strategies, plans and programs required under this consent are updated on a regular basis and incorporate additional measures or amendments to improve the environmental performance of the development).			
C4		If the Planning Secretary agrees, a strategy, plan or program may be staged or updated without consultation being undertaken with all parties required to be consulted in the relevant condition in this consent.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"> <li>• 21/02/2022: Letter was submitted to the Secretary seeking agreement to submit strategies/ plans on a staged basis: Stage 1 = Wind farm , Stage 2 = Battery facility.</li> <li>• 15/03/2022: Secretary grants approval to submit the plans on a staged basis per the request.</li> <li>• This condition was not triggered for the reporting period</li> </ul>	NT	CoA C4 has not been triggered.  The Lead Auditor has sighted the following documents in accordance with CoA C4: <ul style="list-style-type: none"> <li>• As per the approved Environmental Management Strategy section 1.2 and a letter dated 15/03/2022 titled 'Staging of Strategies, Plans and Programs Approval' the BESS (stage 2) of the development has not commenced.</li> </ul>
C5		If approved by the Planning Secretary, updated strategies, plans or programs supersede the previous versions of them and must be implemented in accordance with the condition that requires the strategy, plan or program.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"> <li>• 21/02/2022: Letter was submitted to the Secretary seeking agreement to submit strategies/ plans on a staged basis: Stage 1 = Wind farm , Stage 2 = Battery Energy Storage System (BESS).</li> <li>• 15/03/2022: Secretary grants approval to submit the plans on a staged basis per the request.</li> </ul>	C	The Lead Auditor has sighted the following documents in accordance with CoA C5: <ul style="list-style-type: none"> <li>• DPHI letter dated 15/03/2022 of approval to submit the plans on a staged basis per the request.</li> </ul>
C6		If the Planning Secretary agrees, a strategy, plan or program may be staged without addressing particular requirements of the relevant condition of this consent if those requirements are not applicable to the particular stage.	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> <ul style="list-style-type: none"> <li>• 21/02/2022: Letter was submitted to the Secretary seeking agreement to submit strategies/ plans on a staged basis: Stage 1 = Wind farm , Stage 2 = Battery facility.</li> <li>• 15/03/2022: Secretary grants approval to submit the plans on a staged basis per the request.</li> </ul>	C	The Lead Auditor has sighted the following documents in accordance with CoA C3: <ul style="list-style-type: none"> <li>• DPHI letter dated 15/03/2022 of approval to submit the plans on a staged basis per the request.</li> </ul>



Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
<b>NOTIFICATIONS</b>					
C7		Prior to commencing the construction, operations, upgrading or decommissioning of the development or the cessation of operations, the Applicant must notify the Department in writing via the Major Projects website portal of the date of commencement, or cessation, of the relevant phase. If any of these phases of the development are to be staged, then the Applicant must notify the Department in writing prior to commencing the relevant stage, and clearly identify the development that would be carried out during the relevant stage.	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> <li>28/3/25: Commencement Date notified to DPHI as the 31 March 2025 via letter in the portal</li> </ul>	C	The Lead Auditor has sighted a letter of notification to DPHI regarding commencement of construction dated 28 March 2025 and DPHI's response to the Proponent via a letter dated 01/04/2025. Date of commencement listed in the letter was 31 March 2025.
C8		Prior to commencing construction, the Applicant must submit detailed plans of the final layout of the development to the Department via the Major Projects website, including:	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> <li>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</li> <li>Final Layout Plan (v001) was submitted to the Department via the portal.</li> <li>The Final Layout Plan was revised (v002) in response to DPE comments.</li> </ul>	C	The Lead auditor has sighted the Final Layout Plan Rev 2A dated 7/11/2023.
	a	details on siting of wind turbines, including micro-siting of any wind turbines and/or ancillary infrastructure (including wind monitoring masts);			
	b	the GPS coordinates of the wind turbines; and			
	c	showing comparison to the approved layout.			
		The Applicant must ensure that the development is constructed in accordance with the Final Layout Plans.			
C9		Prior to commencing operations or following the upgrades of any wind turbines or ancillary infrastructure, the Applicant must submit work as executed plans of the development and showing comparison to the final layout plans to the Planning Secretary, via the Major Projects website.	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> <li>Operations not yet commenced</li> </ul>	NT	Operation not commenced yet.
C10		The Department must be notified via the Major Projects website portal immediately after the Applicant becomes aware of an incident. The notification must identify the development (including the development application number and the name of the development if it has one), and set out the location and nature of the incident. Subsequent notification requirements must be given, and reports submitted in accordance with the requirements set out in Appendix 9.	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> <li>Applicant is not aware of any reportable incident that has occurred on the site to date.</li> </ul>	NT	The Lead Auditor has sighted Monthly Report for May 2025 which details 12 minor incidents occurred on site till date. As evident in the project monthly reports, the Proponent reported that there were no reportable incidents occurred on site.
C11		The Planning Secretary must be notified in writing via the Major Projects website within seven days after the Applicant becomes aware of any non-compliance.	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> <li>29/01/2025: Notification of non compliance submitted via Portal against condition B9</li> </ul>	C	The Lead Auditor sighted DPHI response to the Proponent's notification of non-compliance (raised outside the audit periods IA#1 and IA#2) against condition B9 via a letter dated 10/04/2025.
C12		A non-compliance notification must identify the development and the application number for it, set out the condition of consent that the development is non-compliant with, the way in which it does not comply and the reasons for the non-compliance (if known) and what actions have been, or will be, undertaken to address the non-compliance.	<ul style="list-style-type: none"> <li>Auditee interviews and site inspection on 18/11/2025</li> <li>29/01/2025: Notification of non compliance submitted via Portal against condition B9</li> </ul>	C	The Lead Auditor sighted DPHI response to the Proponent's notification of non-compliance outside the audit period against condition B9 via a letter dated 10/04/2025. As sighted in the monthly reports, No non-compliances were raised between UWF Audit#1 and November 2025 (UWF Audit #2)

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
C13		A non-compliance which has been notified as an incident does not need to also be notified as a non-compliance.	<ul style="list-style-type: none"><li>Auditee interviews and site inspection on 18/11/2025</li><li>29/01/2025: Notification of non compliance submitted via Portal against condition B9</li></ul>	NT	No notifiable incidents occurred till date. As sighted in the monthly reports, No notifiable incidents occurred till date. No non-compliances were raised between UWF Audit#1 and November 2025 (UWF Audit #2)
C14	a	Prior to the commencement of construction, the Applicant must notify the owners of: the land listed in Table 1 and Table 2 of the conditions of this consent of their rights under condition B1 and B2 of Schedule 2; and <b>Note: Table 1 was deleted in Mod 1.</b> <b>Note: Table 2 related to blasting criteria, and had no relationship to visual mitigation or landowner rights.</b>	<ul style="list-style-type: none"><li>Auditee interviews and site inspection on 18/11/2025</li></ul> Relevant documents as detailed below were discussed with the Proponent during the site inspection: <ul style="list-style-type: none"><li>31/10/2023: Draft letter has been prepared - in Compliance Tracking folder 'C14 Landowner notification'.</li><li>22/1/2025: a) is an outdated reference from Mod 1 and is no longer relevant</li><li>04/03/2025: Letter sent to DPHI via Major Projects Planning portal, advising of the errors within Condition C14a. Confirmation of receipt was requested.</li><li>22/01/2025: Updated letter and recipients provided to team.</li><li>5/3/25: letters were emailed to non associated residences within 5 km.</li></ul>	C	The Lead Auditor has sighted the evidence of consultation within the relevant management plans (further details are noted against each condition below): <ul style="list-style-type: none"><li>B21a - Baseline mapping. Consultation with BCS.</li><li>B21b - Credit liabilities. Consultation with BCS.</li><li>B23 - BMP. Consultation with BCS.</li><li>B24 - BBAMP. Consultation with BCS.</li><li>B26 - HMP. Consultation with Heritage NSW.</li><li>B31 - Repair of damaged roads</li><li>B33 - TMP. Consultation with DRC and TfNSW.</li><li>B38 - Fire Hazard Analysis (battery)</li><li>B41 - Procedures to manage potential fires. Consultation with RFS.</li><li>B45 - Accommodation and Employment Strategy. DRC.</li></ul>
	b	any non-associated residence within 5 km of any approved wind turbine of their rights under condition B2 of Schedule 2.			
INDEPENDENT ENVIRONMENTAL AUDIT					
C15		Independent Audits of the development must be conducted and carried out at the frequency described and in accordance with the Independent Audit Post Approval Requirements (2020), unless otherwise agreed or directed by the Planning Secretary	<ul style="list-style-type: none"><li>Auditee interviews and site inspection on 18/11/2025</li><li>2/12/2024: DPHI provided endorsement of HBI as independent Auditors for the Construction Audit.</li></ul>	C	The Independent Auditors have been approved by DPHI on 16/10/2025.

Condition	Sub-condition ID	Requirement	Evidence	Compliance Status	Independent Audit Findings and Recommendations
<b>ACCESS TO INFORMATION</b>					
C16		<p>The Applicant must: make the following information publicly available on its website as relevant to the stage of the development:</p> <p>(i) the EIS; (ii) the final layout plans for the development; (iii) current statutory approvals for the development; (iv) approved strategies, plans or programs required under the conditions of this consent; (v) the proposed staging plans for the development if the construction, operation and/or decommissioning of the development is to be staged; (vi) a comprehensive summary of the monitoring results of the development, which have been reported in accordance with the various plans and programs approved under the conditions of this consent; (vii) a complaints register, which is to be updated on a monthly basis; (viii) minutes of CCC meetings; (ix) the annual Statement of Compliance with the EPL; (x) any independent environmental audit, and the Applicant's response to the recommendations in any audit; and</p>	<ul style="list-style-type: none"> <li>• Auditee interviews and site inspection on 18/11/2025</li> </ul> <p>Relevant documents as detailed below were discussed with the Proponent during the site inspection:</p> <p>i) EIS - On the website. ii) Final layout plans - v002 published on 07/11/2023. iii) Current Statutory approvals - Consent Mod 1, Mod 2 and EPBC approval are on the website. iv) Approved Strategies, plans or programs: TMP v003 (&amp; approval dated 13.07.2022). EMS v004, approved on 27/06/2023, published 29/06/2023. BMP v005, approved 22/09/2023, published 25/09/2023. AES v0, approved 14/06/2023, published 16/06/2023. BBAMP V6a, Approved 22/02/2024, published 26/02/2024 v) The proposed staging plans for the development: Approved staging march 2022. vi) Monitoring results - None yet available. vii) Complaints Register - On the Website. viii) Minutes of CCC meetings - On the website. ix) Annual Statement of Compliant with EPL - None yet available. x) Independent Environmental Audit - to be updated once final audit report is received. • 10/01/2025: Website audit completed showing compliance.</p> <p>xi) Other matters:</p>	C	<p>The Lead Auditor has sighted the relevant documents and the Proponent - UWF website 'https://www.squadronenergy.com/our-projects/Uungula-wind-farm'</p> <p>The following plans, strategies, approvals of the plans and other documents are published on the website:</p> <p>i) EIS - On the website. ii) Final layout plans - v002 published on 07/11/2023. iii) Current Statutory approvals - Consent Mod 1, Mod 2 and EPBC approval are on the website. iv) Approved Strategies, plans or programs: TMP v003 (&amp; approval dated 13.07.2022). EMS v004, approved on 27/06/2023, published 29/06/2023. BMP v005, approved 22/09/2023, published 25/09/2023. AES v0, approved 14/06/2023, published 16/06/2023. BBAMP V6a, Approved 22/02/2024, published 26/02/2024 v) The proposed staging plans for the development: Approved staging March 2022. vi) Monitoring results - None yet available. vii) Complaints Register - On the Website. viii) Minutes of CCC meetings - On the website. ix) Annual Statement of Compliant with EPL - None yet available. x) Independent Environmental Audit - to be updated once final audit report is received. • 10/01/2025: the Proponent completed an internal website audit completed showing compliance.</p>
	a	(xi) any other matter required by the Planning Secretary; and	<ul style="list-style-type: none"> <li>• 06/06/2023: Secretary requested the pre-construction Road Dilapidation survey be published online.</li> <li>• 7/11/2024: Secretary requested the OOHW approvals for Ilgingery d and TMR works be published online.</li> <li>• 10/01/2025: the Proponent completed internal audit of the website confirming compliance</li> </ul>		
	b	keep this information up to date.			<p>xi) Other matters:</p> <ul style="list-style-type: none"> <li>• 06/06/2023: Secretary requested the pre-construction Road Dilapidation survey be published online. The Lead Auditor sighted the records published on the website by the Proponent as per DPHI request.</li> <li>• 7/11/2024: Secretary requested the OOHW approvals for Ilgingery d and TMR works be published online. The Lead Auditor sighted the records published on the website by the Proponent as per DPHI request.</li> <li>• 10/01/2025: the Proponent completed internal audit of the website confirming compliance. The Lead Auditor sighted the records published on the website by the Proponent.</li> </ul>

## APPENDIX B – AGREEMENT OF INDEPENDENT AUDITORS



Department of Planning, Housing and Infrastructure

NSW Planning ref: SSD-6687-PA-43

Vince Chaplin  
Senior Environmental Advisor  
Uungula Wind Farm Pty Ltd  
16/10/2025

---

Sent via the Major Projects Portal only

**Subject: Uungula Wind Farm – Independent Environmental Audit # 2 auditor endorsement  
October 2025**

Dear Mr Chaplin

Reference is made to your post approval matter, SSD-6687-PA-43, request for the Planning Secretary's approval of suitably qualified, experienced, and independent person/s to conduct the first Independent Environmental Audit of the Uungula Wind Farm, submitted as required by Part C, Condition C15 of SSD-6687 as modified (the consent) to NSW Department of Planning, Housing and Infrastructure (NSW Planning) on 10 October 2025.

NSW Planning has reviewed the independent auditor nominations and based on the information you have provided is satisfied that the proposed persons are suitably qualified, experienced, and independent. In accordance with Part C Condition C15 of the consent and the NSW Planning, Independent Audit Post Approval Requirements (2020), as nominee of the Planning Secretary, I endorse the following independent audit team from Healthy Buildings International Pty Ltd:

- Maulik Bapodara as Lead Auditor and
- Swathi Gowda as audit support

Please note:

- This correspondence must be appended to the Independent Audit Report.
- The Independent Audit must be prepared, undertaken, and finalised in accordance with the conditions of consent and the NSW Planning *Independent Audit Post Approval Requirements* (2020). Failure to meet these requirements will require revision and resubmission.
- Construction Audits – The above audit team is approved for the duration of construction and the initial operational audit of the development. However, NSW Planning reserves the right to request an alternate auditor or audit team at any time.
- Any change to the auditor or auditor roles must be approved by the Planning Secretary prior to the audit commencing.
- The Lead Auditor must attend the site inspection component of the audit.

---

4 Parramatta Square, 12 Darcy Street, Parramatta NSW 2150  
Locked Bag 5022, Parramatta NSW 2124

[www.dphi.nsw.gov.au](http://www.dphi.nsw.gov.au)

1




Department of Planning, Housing and Infrastructure

- Endorsed experts/specialists must attend the site inspection component of the audit unless otherwise agreed by the Planning Secretary.
- The audit period is the day after the site inspection date of the previous audit, to the final site inspection date of the current audit.

Should you wish to discuss the matter further, please contact me on 0429400261 or email [compliance@planning.nsw.gov.au](mailto:compliance@planning.nsw.gov.au)

Yours sincerely



Katrina O'Reilly  
Team Leader - Compliance  
Compliance  
As nominee of the Planning Secretary





## APPENDIX C – AUDIT PLAN AND ATTENDANCE RECORDS

### Audit Plan

<b>Audit Site/Project:</b> <u>Uungula Wind Farm</u>  <b>Application Number:</b> SSD 6687 (as modified; the Approval)  <b>Proponent:</b> Uungula Wind Farm Pty Ltd  <b>Approval Authority:</b> A/Executive Director Energy, Industry and Compliance  <b>Determination Date:</b> 7/5/2021 (Mod-1: 21/4/22, Mod-2: 2/12/22; Mod-3: 1/9/25)	<b>Company</b>  <b>Client:</b> Uungula Wind Farm Pty Ltd  <b>Auditee/s or Project Team:</b> <ul style="list-style-type: none"><li>• Uungula Wind Farm Pty Ltd (the Proponent)</li><li>• Nacap Pty Ltd</li><li>• CPP</li><li>• Transgrid/Downer</li></ul>	
<b>Stage of works:</b> This Audit Plan provides a summary of the proposed <b>second</b> Independent Audit scheduled to commence with a site inspection on 18 November 2025 and pertains to post-approval requirements and compliance during Construction of the Uungula Wind Farm.		
<b>Key Auditee/s or Project Team Representatives and Contact Details:</b>  <b>Uungula Wind Farm Pty Ltd:</b>  Vince Chaplin   Senior Environmental Advisor   0 417 495 589 <a href="mailto:Vince.chaplin@aquadronenergy.com">Vince.chaplin@aquadronenergy.com</a>  Malcolm Moore   Site Representative   Malcolm.moore@squadronenergy.com  Mark Hunt   Project Manager   <a href="mailto:Mark.Hunt@squadronenergy.com">Mark.Hunt@squadronenergy.com</a>  <b>Nacap Pty Ltd:</b> Shaun Smith   Lands Environment and Cultural Heritage Manager  <b>CPP:</b> Wayne Miels   wmiels@conpower.com.au Ben Bennett   b.bennett@conpower.com.au  <b>Transgrid:</b> Maki Okamura   maki.okamura@transgrid.com.au Jose Silveira Do Nascimento (jnr)   <a href="mailto:jose.silveiradonascimentojunior@transgrid.com.au">jose.silveiradonascimentojunior@transgrid.com.au</a> David Gardner   david.gardner@transgrid.com.au Brad Parker   bradley.parker@transgrid.com.au	<b>Audit Identification:</b> Independent Audit No. 2 – Uungula Wind Farm  <b>Audit Dates and Indicative Program:</b> <ul style="list-style-type: none"><li>• Day 1 – 18 November 2025 (Day)</li><li>• Audit Program - Refer <b>Appendix A</b></li></ul>	
<b>Proposed Audit Schedule</b>		
<b>Time</b>	<b>Audit Attendees</b>	<b>Scope (Conditions of Approval)</b>
Opening Meeting: 09:00–09:15	All	Discuss the agenda of the audit, consultation feedback from DPHI and other stakeholders regarding IA#2
Site Inductions (as required) and Site Inspection 09:15 –11:00	Uungula Wind Farm Pty Ltd  Nacap Pty Ltd including relevant Site Supervisor(s) for Site Inspection Areas	<ul style="list-style-type: none"><li>• Site Inspection (key sites, site compounds, laydown areas)</li><li>• Uungula Wind Farm conditions of approval Parts A, B and C</li></ul>



## Audit Plan

Interviews / Verification of evidence: 11:00 –17:00 with Lunchbreak: 12:00 -12:30	Uungula Wind Farm Pty Ltd  Nacap Pty Ltd  CPP  Divalls  Transgrid/Downer	<ul style="list-style-type: none"> <li>• Consultation Scope (DPHI/DRC/TfNSW/NSW EPA/NSW DCCEEW CPHR/Heritage NSW)</li> <li>• Part A (Administrative Conditions)</li> <li>• Part B (Community Information and Reporting)</li> <li>• Part C (Construction Environmental Management)</li> <li>• An assessment of incidents, non-compliances and complaints that occurred or were made during the audit period</li> </ul>
Lunchbreak: 12:00 -12:30		
Interviews / Verification of evidence: 12:30– 16:30	Uungula Wind Farm Pty Ltd  Nacap Pty Ltd, CPP, Divalls, Transgrid/Downer relevant personnel – such as Community Stakeholder and Engagement, Traffic, Spoil, Design, Plant and Property /Interface Management Teams	<ul style="list-style-type: none"> <li>• Part E (Key Issues Conditions)</li> </ul>
Day 3: Initial Closing Meeting: 16:30- 17:00	All	<ul style="list-style-type: none"> <li>• Informal closing meeting to provide preliminary summary of the audit findings.</li> <li>• A formal closing meeting will be held once all evidence has been reviewed - refer <b>Appendix A.</b></li> </ul>
<b>Audit Team:</b> <ul style="list-style-type: none"> <li>• <b>Lead Auditor:</b> Maulik Bapodara (Exemplar Global Certification, Lead Auditor, Environmental Management Systems Auditor, Certificate No. C - 462181)</li> <li>• <b>Support Auditor/Reviewer:</b> Swathi Gowda (Exemplar Global Certification, Lead Auditor, Environmental Management Systems Auditor, Certificate No. C - 442234)</li> </ul>		
<b>Audit Objective:</b>  This Independent Audit has been prepared to satisfy <b>Condition C15</b> of State Significant Development (SSD) 6687 of the Project planning approval and aims to meet the minimum requirements of the Independent Audit Post Approval Requirements (IAPARs).		
<b>Audit Reference Documents:</b> <ul style="list-style-type: none"> <li>• <i>Independent Audit Post Approval Requirements [DPIE (now DPHI), 2020]</i></li> <li>• <i>ISO 14001: 2015 Environmental Management Systems</i></li> <li>• <i>AS/NZS ISO 19011.2019 – Guidelines for Auditing Management Systems</i></li> <li>• Evidence submitted for review during the audit</li> </ul>		
<b>Audit Period:</b> The temporal period covered by the audit is from the date of the last independent environmental audit (20 June 2025) to the date of the site inspection (18 November 2025).		
<b>Audit Scope:</b>  The audit will comprise four main parts: Document Review, Verification of Compliance, Assessment of Environmental Performance, and Reporting.  The proposed scope of the audit is as follows and has been prepared in consideration of Section 3.3 of the IAPARs:		





## Audit Plan

- an assessment of compliance with SSD 6687 (as modified), Parts A, B, and C, Appendices 1 to 9
- an assessment of compliance with post approval documents prepared to satisfy the conditions of consent, including an assessment of the implementation of Environmental Management Plans and Sub-plans;
- a review of the environmental performance of the development, including but not necessarily limited to, an assessment of:
  - actual impacts compared to predicted impacts documented in the environmental impact assessment;
  - the physical extent of the development in comparison with the approved boundary;
  - incidents, non-compliances and complaints that occurred or were made during the audit period;
  - the performance of the development having regard to agency policy and any particular environmental issues identified through consultation carried out when developing the scope of the audit;
  - feedback received from the Department, and other agencies and stakeholders on the environmental performance of the Project during the audit period;
  - the status of implementation of previous Independent Audit findings, recommendations and actions (if any or a note to that effect);
- a high-level assessment of whether Environmental Management Plans and Sub-plans are adequate.
- any other matters considered relevant by the auditor or the Department taking into account relevant regulatory requirements and legislation and knowledge of the development's past performance.

During the consultation period, the Department provided the following feedback in relation to the audit scope:

- *"Ensure you assess compliance with all conditions of consent applicable to the phase of the development that is being audited and all post approval and compliance documents prepared to satisfy the conditions of consent, including management plans.*
- *Review the environmental performance of the development including; actual impacts compared to predicted impacts, incidents, non-compliances, complaints, the physical extent of the development in comparison with the approved boundary.*
- *A high-level assessment and review of Environmental Management Plans and Sub-plans and whether they are adequate.*
- *Ensuring all notifications have been carried out for out of hours, incident/non-compliance reporting, commencement of construction/operation, plans etc.*
- *Ensuring all environmental controls have been installed, maintained, and are being used in a fit and proper manner.*
- *Erosion and sediment management and maintenance across the Project is being undertaken and adequate.*
- *Compliance with all commitments/actions/monitoring in all management plans, including evidence of the management plans being reviewed and revised as needed.*
- *Records are being kept monitoring the restrictions on clearing and habitat, specifically to ensure compliance with the limits of Condition B20*
- *Records are being kept monitoring compliance with the designated heavy and over-dimensional vehicle routes.*
- *Complaints are being recorded, investigated and dealt with in an appropriate and timely manner*
- *Review the project is managing and implementing the requirements for:*
  - *Traffic and Road impacts*
  - *Pre-clearance works, especially in relation to exclusions zones regarding biodiversity and heritage impacts*
  - *Out of Hours impacts*
  - *Noise and Vibration impacts*
  - *Visual and Lighting impacts*
  - *Storage and Handling of Dangerous Goods*

*In regards to consultation with other agencies, please consult with the following:*

- *Local Council – Dubbo Regional Council*
- *Environment Protection Authority*
- *Transport for NSW*
- *NSW DCCEEW CPHR*
- *Heritage NSW - Heritage NSW Group within NSW DCCEEW"*

NSW Heritage provided the below feedback in relation to the audit scope:

*"Please consider as a part of your audit scope any conditions relating to heritage within the Conditions of Consent for the*



## Audit Plan

project and any approved Management Plans. It is recommended that the Department of Planning Housing and Infrastructure Compliance Team be contacted via [compliance@planning.nsw.gov.au](mailto:compliance@planning.nsw.gov.au) to determine if there is any non-compliance with Conditions of Consent for the project."

NSW Heritage CPHR provided the below feedback in relation to the audit scope:

"Other than requesting that any comments CHPR have made in relation to post-approval plans have been incorporated into those plans, we have no no further issues that we wish to be addressed."

Consultation feedback from the other stakeholders is currently ongoing, and will be included in the audit plan revision 3.

Evaluation of compliance will be carried out in accordance with Sec 3.7 of the IAPARs and documented in an Audit Table, which will include the conditions of SSD 6687. The compliance status of each compliance requirement in the Audit Table will be determined using the relevant descriptors in Sec 3.8, Table 2 of the IAPARs. As part of the Audit evaluation, the auditor may make observations, including identifying any opportunities for improvement in relation to any compliance requirement or any other aspect of the Project.

The Audit Table maybe updated to incorporate Project-specific requirements where necessary.

**Documentation and Records:** The following list provides a high-level indication of documentation and records that may be requested for review prior to and during the audit (but not limited to):

- Project approval documentation including any ancillary facilities, minor ancillary facilities, Consistency Assessments
- Construction Monitoring Reports
- Construction Environmental Management Plan and associated sub-plans
- Relevant supporting correspondence from the Department, other agencies and stakeholders
- Erosion and Sediment Control Plans
- Out of Hours Works Applications and Permits
- Specialist Reports including (but not limited to):
  - Soil and Groundwater technical reports, including waste classification reports (and disposal records)
  - Heritage Assessments and clearance reports
  - Noise and Vibration Assessments and monitoring data
  - Water quality assessments and monitoring data
  - Ecological / Flora and Fauna / Tree Protection (Arborist) Reports
- Evidence of close-out of previous Environmental Independent Audit actions
- Any other applicable approvals, permits or Project-specific environmental requirements
- Evidence of submission of documents and records to agencies
- Inspection Reports and Monthly Reports
- Complaints Registers and complaint response records
- Incident and Non-Compliance Registers/Reports, evidence of action close-out

**Applicable Site Safety Rules/Inductions required:**

Site Induction (completed online by Maulik Bapodara prior to IA#1), any changes to the induction are to be advised by the auditees

**PPE Requirements:** As per IA#1

**Any Special Conditions or Requirements:** To be advised by the Auditees

**Prepared By:**

Maulik Bapodara  
Lead Auditor  
Healthy Buildings International Pty Ltd  
20 October 2025





## Audit Plan

### Appendix A – Independent Audit Indicative Audit Program

Indicative Audit Schedule	
<b>INDEPENDENT AUDIT - TASK/DETAILS</b>	<b>Uungula Wind Farm</b>
<b><u>STAKEHOLDER CONSULTATION</u></b>	-
DPHI scope consultation commencement	20/10/2025
Target DPHI consultation end date/DPHI scope consultation received	31/10/2025
Other stakeholder [NSW EPA/Councils (Dubbo Regional)] scope consultation on receipt of DPHI scope consultation	3-14/11/2025
Other stakeholder consultation period finishes	14/11/2025
<b><u>AUDIT PLANNING/PRELIMINARY DOCUMENT REVIEW (AVAILABLE INFORMATION)</u></b>	-
Pre-audit planning	3/11/2025 – 14/11/2025
<b><u>SITE VISIT/INTERVIEWS</u></b>	-
Opening Meeting, Site Inspection, Site Interviews and Verification of evidence	18/11/2025
Contingency day on-site for completion of Site Inspection, Interviews and Verification of evidence - to be determined further by Lead Auditor; and also dependent on scope consultation outcomes from DPHI and other stakeholders.	TBC
<b><u>POST SITE VISIT VERIFICATION</u></b>	-
Follow up period for verification of evidence (desktop) - It is the responsibility of the auditee representatives to provide all information within timeframes requested by the Lead Auditor/Auditor	24/11/2025 – 28/11/2025
Closing Meeting - Final (TBC)	4/12/2025
<b><u>DRAFT REPORTING</u></b>	-
Draft Consolidated Audit Report including Audit Table	4/12/2025
<b><u>REVIEW PERIOD</u></b>	-
Auditee Review Period (Squadron Energy/Contractor): - Comments back within one week (One set of consolidated comments is requested from review of Draft Audit Report). - The Draft Audit Report may only be revised in instances where Auditors are satisfied that the additional information or evidence provided is sufficient to determine that an error of fact or misunderstanding has taken place.	4/12/2025 – 11/12/2025
<b><u>FINAL REPORTING</u></b>	-
Final Consolidated Audit Report issued to Squadron Energy	12/12/2025
Final Consolidated Audit Report – Squadron Energy to DPHI	15/12/2025





HBI

Healthy Buildings International



HBI

Healthy Buildings International Pty Ltd

A.C.N. 03 270 693

A.B.N. 39 003 270 693

SSD 6687 – SQUADRON ENERGY – UUNGULA WIND FARM – INDEPENDENT AUDIT NO. 2

MEETING LOCATION: UWF SITE OFFICE, 1360 TWELVE MILE ROAD, WUULUMUN NSW

INDEPENDENT LEAD

Maulik Bapodara

Healthy Buildings  
International

ON-SITE OPENING MEETING – ATTENDANCE RECORD SHEET – 18 November 2025

NAME	ROLE/POSITION	COMPANY	SIGNATURE
Ben Bennett	Enviro Manager	CPV	
Sharon Smith	Env Manager	NACAP	
Vince Chaplin	Env Adv.	SOE	
Malcolm Moore	EP&S/WFG Supt	SOE	
Brittany Goss	Env Advisor	Downer	
Melody Mohammadi	"	Transgrid	
Jose Natchito	Env. BP	Transgrid	
Andrew Fan	Const. Manager	MACTA	
Matt Morgan	Superintendent	Nacys	
Jack Walsh	Relic Manager	CPV	
Online - Candice Somerville	Corporate Environment manager	SOE	
Online - James R.	project manager	Downer	







HBI

Healthy Buildings International



HBI

Healthy Buildings International Pty Ltd

A.C.N. 03 270 693

A.B.N. 39 003 270 693

## SSD 6687 – SQUADRON ENERGY – UUNGULA WIND FARM – INDEPENDENT AUDIT NO. 2

MEETING LOCATION: UWF SITE OFFICE, 1360 TWELVE MILE ROAD, WUULUMUN NSW

INDEPENDENT LEAD AUDITOR:	Maulik Bapodara	Healthy Buildings International
---------------------------	-----------------	---------------------------------

ON-SITE CLOSING MEETING – ATTENDANCE RECORD SHEET – 18 November 2025

NAME	ROLE/POSITION	COMPANY	SIGNATURE
Vince Chaplin	3rd Enviro	SQE	
Shawn Smith	Env Manager	NACAP	
Andrew Farn	Const. Manager	NACAP	
Matt Thayer	Superintendent	Nacay	
Manish Mooka	Enviro/WTG Supr	SQE	
Melody Mohammadi	Enviro advisor	Transgrid	
Jose Nascimento	Enviro. BP	Transgrid	
Brittany Goss	Enviro Advisor	Darner	
Brael Parker	Env-BP	Transgrid	



## APPENDIX D – CONSULTATION RECORDS

Monday, December 1, 2025 at 5:36:05 PM Australian Eastern Daylight Time

**Subject:** Consultation - Independent Audit - SSD 6687 - Uungula Wind Farm - NSW Planning  
**Date:** Tuesday, 21 October 2025 at 13:03:13 Australian Eastern Daylight Time  
**From:** Jennifer Rowe  
**To:** Maulik Bapodara  
**CC:** Vince Chaplin, Jo Robertson, Katrina O'Reilly  
**Attachments:** image001.png, image002.png, image003.png, image004.png

To Maulik

I have reviewed your request sent to NSW Planning, regarding consultation on the upcoming Independent Environmental Audit (IEA) for the Uungula Wind Farm Project, SSD-6687.

In response to the request for consultation, NSW Planning provides the following:

The Audit needs to ensure that it addresses all conditions of consent for the Project and meet the requirements of the *Independent Audit Post Approval Requirements (DPIE, 2020)*. <https://www.planning.nsw.gov.au/sites/default/files/2023-02/independent-audit-par-202005.pdf>

As part of your Audit can you please review the following aspects:

- Ensure you assess compliance with all conditions of consent applicable to the phase of the development that is being audited and all post approval and compliance documents prepared to satisfy the conditions of consent, including management plans.
- Review the environmental performance of the development including actual impacts compared to predicted impacts, incidents, non-compliances, complaints, the physical extent of the development in comparison with the approved boundary.
- A high-level assessment and review of Environmental Management Plans and Sub-plans and whether they are adequate.
- Ensuring all notifications have been carried out for out of hours, incident/non-compliance reporting, commencement of construction/operation, plans etc.
- Ensuring all environmental controls have been installed, maintained, and are being used in a fit and proper manner.
- Erosion and sediment management and maintenance across the Project is being undertaken and adequate.
- Compliance with all commitments/actions/monitoring in all management plans, including evidence of the management plans being reviewed and revised as needed.
- Records are being kept monitoring the restrictions on clearing and habitat, specifically to ensure compliance with the limits of Condition B20
- Records are being kept monitoring compliance with the designated heavy and over-dimensional vehicle routes.
- Complaints are being recorded, investigated and dealt with in an appropriate and

1 of 4





timely manner

- Review the project is managing and implementing the requirements for:
  - Traffic and Road impacts
  - Pre-clearance works, especially in relation to exclusions zones regarding biodiversity and heritage impacts
  - Out of Hours impacts
  - Noise & Vibration impacts
  - Visual & Lighting Impacts
  - Storage and Handling of Dangerous Goods

Regarding consultation with other agencies, please consult with the following:

- a. Local Council - Dubbo Regional Council
- b. Environment Protection Authority
- c. NSW DCCEEW CPHR (previously known as BCS)
- d. Transport for NSW
- e. Heritage NSW - Heritage NSW Group within NSW DCCEEW

This email is to be appended to the Audit Report.

The Proponent should review the Audit Report prior to submission to NSW Planning, to ensure all the requirements of the Consent relating to Independent Environmental Audits have been met.

Lastly, it is the expectation that the lead auditor attends audit site inspections and interviews. The Independent Audit Post Approval Requirements 2020 (IA PAR) requires the proponent to *provide the auditor with reasonable access to all requested development areas and activities*; thus the NSW Plannings expectation is the auditor is to attend the site inspection. The IA PARs do not differentiate between a "lead auditor" and an "auditor" - so all references to "the auditor" in the PARS includes all approved auditors (lead and otherwise).

Should you have any further questions, please don't hesitate to contact me on the details below.

Kind regards,

**Jennifer Rowe**

**Senior Compliance Officer**

Compliance | Department of Planning, Housing and Infrastructure

T 02 4247 1851 | M 0488 988 641 | E [jennifer.rowe@planning.nsw.gov.au](mailto:jennifer.rowe@planning.nsw.gov.au)

PO Box 5475 | Level 2/84 Crown Street Wollongong, NSW 2500

**(Work Days: Tuesday, Wednesday & Thursday)**

[www.dphi.nsw.gov.au](http://www.dphi.nsw.gov.au)



*The Department of Planning, Housing & Infrastructure acknowledges that it stands on Aboriginal land. We acknowledge the traditional custodians of the land and we show our respect for elders past, present and emerging*

2 of 4





*through thoughtful and collaborative approaches to our work, seeking to demonstrate our ongoing commitment to providing places in which Aboriginal people are included socially, culturally and economically.  
Please note that I work flexibly. I'm sending this message now because it's a good time for me, but I don't expect that you will read, respond to or action it outside of your own regular hours.*



---

**From:** Maulik Bapodara <[maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)>  
**Sent:** Monday, 20 October 2025 4:16 PM  
**To:** DPE PSVC Compliance Mailbox <[compliance@planning.nsw.gov.au](mailto:compliance@planning.nsw.gov.au)>  
**Cc:** Vince Chaplin <[vince.chaplin@squadronenergy.com](mailto:vince.chaplin@squadronenergy.com)>; Jo Robertson <[jrh@hbi.com.au](mailto:jrh@hbi.com.au)>  
**Subject:** Second Independent Audit - SSD 6687 - Ungula Wind Farm - DPHI Consultation

Dear Katrina

**RE: Second Independent Audit – SSD 6687 – Ungula Wind Farm Consultation**


As the independent auditor engaged by Ungula Wind Farm Pty Ltd (SSD-6687 -as modified; Approval), I am consulting with DPHI on the scope of the **second** Independent Audit in accordance with Section 3.2 of the Department's Independent Audit Post Approval Requirements (or IAPAR).

Please refer to the details in the attached letter. Also included for information with the letter, is the DPHI Auditor Appointment with respect to the SSD 6687 Independent Audit(s).

We look forward to hearing from you before 31 October 2025 (or earlier, if possible) to enable meeting the audit schedule and requirements.

Yours sincerely

Maulik Bapodara



Independent Lead Environmental Auditor

Mobile: 0433 494 595 | E: [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)

*Infrastructure Sustainability Accredited Professional*

*Exemplar Global - EM AU TL - Lead Environmental Management Systems Auditor*

**Healthy Buildings International Pty Ltd**

Suite 2.06, Level 2, 29-31 Solent Circuit, Norwest NSW 2153

P: 02 9659 5433 | W: [www.hbi.com.au](http://www.hbi.com.au)

3 of 4





HBI

Healthy Buildings International



Healthy Buildings International  
Leading with Experience



4 of 4



Wednesday, December 3, 2025 at 9:43:44 AM Australian Eastern Daylight Time

**Subject:** SSD 6687 – Uungula Wind Farm - 2nd Audit  
**Date:** Wednesday, 3 December 2025 at 09:23:38 Australian Eastern Daylight Time  
**From:** Darryll Quigley  
**To:** Maulik Bapodara  
**Attachments:** image001.png, ATT00001.png, ATT00002.jpg, ATT00003.jpg, AD25 40189 SSD-6687 - Uungula Wind Farm - 1365 Twelve Mile Road Wuuluman - PN 48176 - DRC response to auditor.DOC

Maulik,

Thanks for the email below and I apologise for the late response.

I've attached Council's initial audit response dated 6 May 2025.

Council's Peter James - Senior Transport Asset Specialist has provided the following comments:

*Squadron Energy have been very compliant with the road related planning conditions and have gone well beyond the minimum condition requirements by undertaking additional works at their cost following Council or community request.*

*Additional works include installing additional safety barriers at locations that Council had not previously required, additional strengthening works to significant areas of pavement, the removal and replacement of a large multicell box culvert, and numerous other smaller additional works that were not included in the approved construction plans.*

*To date Squadron Energy have been very compliant and keen to ensure that all conditions are completed satisfactorily.*

While there has been the odd complaint regarding delays associated with roadworks, they were often exaggerated and with all roads now open the issue no longer assists.

For any further information regarding this matter please contact me on (02) 6801-4000 during business hours or via return email.



**Darryll Quigley**  
Manager Building and Development Services  
Building & Development Services  
P 02 6801 4656  
Darryll.Quigley@dubbo.nsw.gov.au

*We acknowledge the traditional custodians of the Wiradjuri land where we work and their ongoing connections to land and community.*

Your experience matters!  
Click an Icon to let us know how we went.







[Click here](#)  
to view our  
closures over  
the festive season

This e-mail, together with any attachments, is for the exclusive and confidential use of the addressee(s). Any other distribution, use of, or reproduction without prior written consent is strictly prohibited. Views expressed in this e-mail are those of the individual, except where specifically stated otherwise. Dubbo Regional Council does not warrant or guarantee this message to be free of errors, interference or viruses.

**From:** Maulik Bapodara <[maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)>

**Sent:** Wednesday, 22 October 2025 4:24 PM

**To:** Darryll Quigley <[Darryll.Quigley@dubbo.nsw.gov.au](mailto:Darryll.Quigley@dubbo.nsw.gov.au)>; Dubbo Regional Council  
<[council@dubbo.nsw.gov.au](mailto:council@dubbo.nsw.gov.au)>

**Subject:** Second Independent Audit - SSD 6687 – Uungula Wind Farm - Consultation

**⚠ CAUTION:** This email came from outside the organisation. Be cautious clicking links and do not open attachments unless they are expected.

Good afternoon

**RE: Second Independent Audit - SSD 6687 – Uungula Wind Farm - Consultation**

As the independent auditor, engaged by Uungula Wind Farm Pty Ltd, for the Uungula Wind Farm project (SSD 6687 - as modified; Approval), I am consulting with Dubbo Regional Council on the scope of the **second** Independent Audit in accordance with Section 3.2 of the Department's Independent Audit Post Approval Requirements (or IAPAR).

The consent is available at the following link:

[Uungula Wind Farm \(SSD-6687\) – Development Consent - \(planningportal.nsw.gov.au\)](#)

The IAPAR is available at the following link:

[Independent Audit Post Approval Requirements - \(nsw.gov.au\)](#)

The audit is scheduled to commence with a site inspection on **18 November 2025** and pertains to post-approval requirements and compliance during Construction of the Uungula Wind Farm.

The proposed scope of the audit is as follows and has been prepared in consideration of Section 3.3 of the IAPARs:

- an assessment of compliance with SSD 6687 (as modified) Schedule 1, Parts A, B, C, and Appendices 1 to 9
- an assessment of compliance with post approval documents prepared to satisfy the conditions of consent, including an assessment of the implementation of Environmental Management Plans and Sub-plans
- a review of the environmental performance of the development, including but not

2 of 4



necessarily limited to, an assessment of:

- actual impacts compared to predicted impacts documented in the environmental impact assessment
- the physical extent of the development in comparison with the approved boundary
- incidents, non-compliances and complaints that occurred or were made during the audit period
- the performance of the development having regard to agency policy and any particular environmental issues identified through consultation carried out when developing the scope of the audit
- feedback received from the Department, and other agencies and stakeholders on the environmental performance of the project during the audit period
- the status of implementation of previous Independent Audit findings, recommendations and actions (if any or a note to that effect)
- a high-level assessment of whether Environmental Management Plans and Sub-plans are adequate
- any other matters considered relevant by the auditor or the Department considering relevant regulatory requirements and legislation and knowledge of the development's past performance.

In addition to the above, consultation has been undertaken with DPHI, and the following has been requested:

- Assess compliance with all conditions of consent applicable to the phase of the development that is being audited and all post approval and compliance documents prepared to satisfy the conditions of consent, including management plans.
- Review the environmental performance of the development including actual impacts compared to predicted impacts, incidents, non-compliances, complaints, the physical extent of the development in comparison with the approved boundary.
- A high-level assessment and review of Environmental Management Plans and Sub-plans and whether they are adequate.
- Ensuring all notifications have been carried out for out of hours, incident/non-compliance reporting, commencement of construction/operation, plans etc.
- Ensuring all environmental controls have been installed, maintained, and are being used in a fit and proper manner.
- Erosion and sediment management and maintenance across the Project is being undertaken and adequate.
- Compliance with all commitments/actions/monitoring in all management plans, including evidence of the management plans being reviewed and revised as needed.
- Records are being kept monitoring the restrictions on clearing and habitat, specifically to ensure compliance with the limits of Condition B20
- Records are being kept monitoring compliance with the designated heavy and over-dimensional vehicle routes.
- Complaints are being recorded, investigated and dealt with in an appropriate and






timely manner

- Review the project is managing and implementing the requirements for:
  - Traffic and Road impacts
  - Pre-clearance works, especially in relation to exclusions zones regarding biodiversity and heritage impacts
  - Out of Hours impacts
  - Noise and Vibration impacts
  - Visual and Lighting impacts
  - Storage and Handling of Dangerous Goods
- In providing input to the scope, we kindly request that DRC confirm any key issues it would like examined, relating to post-approval requirements and compliance.

We look forward to hearing from you before **12 November 2025** (or earlier, if possible) to enable meeting the audit schedule and requirements. Please contact Maulik Bapodara (Independent Lead Environmental Auditor) at [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)

Kind regards



Maulik Bapodara  
Independent Lead Environmental Auditor  
Mobile: 0433 494 595 | E: [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)

*Infrastructure Sustainability Accredited Professional*

*Exemplar Global - EM AU TL - Lead Environmental Management Systems Auditor*

**Healthy Buildings International Pty Ltd**

Suite 2.06, Level 2, 29-31 Solent Circuit, Norwest NSW 2153

P: 02 9659 5433 | W: [www.hbi.com.au](http://www.hbi.com.au)

4 of 4



Monday, December 1, 2025 at 5:41:03 PM Australian Eastern Daylight Time

**Subject:** Second Independent Audit - SSD 6687 – Uungula Wind Farm - Consultation  
**Date:** Wednesday, 22 October 2025 at 16:40:17 Australian Eastern Daylight Time  
**From:** Maulik Bapodara  
**To:** [elliott.carlin@epa.nsw.gov.au](mailto:elliott.carlin@epa.nsw.gov.au)  
**CC:** [Joshua.Loxley@epa.nsw.gov.au](mailto:Joshua.Loxley@epa.nsw.gov.au)  
**Attachments:** image004.png

Good afternoon

**RE: Second Independent Audit - SSD 6687 – Uungula Wind Farm - Consultation**

As the independent auditor, engaged by Uungula Wind Farm Pty Ltd, for the Uungula Wind Farm project (SSD 6687 - as modified; Approval), I am consulting with NSW EPA on the scope of the **second** Independent Audit in accordance with Section 3.2 of the Department's Independent Audit Post Approval Requirements (or IAPAR).

The consent is available at the following link:

[Uungula Wind Farm \(SSD-6687\) – Development Consent - \(planningportal.nsw.gov.au\)](#)

The IAPAR is available at the following link:

[Independent Audit Post Approval Requirements - \(nsw.gov.au\)](#)

The audit is scheduled to commence with a site inspection on **18 November 2025** and pertains to post-approval requirements and compliance during Construction of the Uungula Wind Farm.

The proposed scope of the audit is as follows and has been prepared in consideration of Section 3.3 of the IAPARs:

- an assessment of compliance with SSD 6687 (as modified) Schedule 1, Parts A, B, C, and Appendices 1 to 9
- an assessment of compliance with post approval documents prepared to satisfy the conditions of consent, including an assessment of the implementation of Environmental Management Plans and Sub-plans
- a review of the environmental performance of the development, including but not necessarily limited to, an assessment of:
  - actual impacts compared to predicted impacts documented in the environmental impact assessment
  - the physical extent of the development in comparison with the approved boundary
  - incidents, non-compliances and complaints that occurred or were made during the audit period
  - the performance of the development having regard to agency policy and any particular environmental issues identified through consultation carried out when developing the scope of the audit

1 of 3





- feedback received from the Department, and other agencies and stakeholders on the environmental performance of the project during the audit period
- the status of implementation of previous Independent Audit findings, recommendations and actions (if any or a note to that effect)
- a high-level assessment of whether Environmental Management Plans and Sub-plans are adequate
- any other matters considered relevant by the auditor or the Department considering relevant regulatory requirements and legislation and knowledge of the development's past performance.

In addition to the above, consultation has been undertaken with DPHI and the following has been requested:

- Assess compliance with all conditions of consent applicable to the phase of the development that is being audited and all post approval and compliance documents prepared to satisfy the conditions of consent, including management plans.
- Review the environmental performance of the development including; actual impacts compared to predicted impacts, incidents, non-compliances, complaints, the physical extent of the development in comparison with the approved boundary.
- A high-level assessment and review of Environmental Management Plans and Sub-plans and whether they are adequate.
- Ensuring all notifications have been carried out for out of hours, incident/non-compliance reporting, commencement of construction/operation, plans etc.
- Ensuring all environmental controls have been installed, maintained, and are being used in a fit and proper manner.
- Erosion and sediment management and maintenance across the Project is being undertaken and adequate.
- Compliance with all commitments/actions/monitoring in all management plans, including evidence of the management plans being reviewed and revised as needed.
- Records are being kept monitoring the restrictions on clearing and habitat, specifically to ensure compliance with the limits of Condition B20
- Records are being kept monitoring compliance with the designated heavy and over-dimensional vehicle routes.
- Complaints are being recorded, investigated and dealt with in an appropriate and timely manner
- Review the project is managing and implementing the requirements for:
  - Traffic and Road impacts
  - Pre-clearance works, especially in relation to exclusions zones regarding biodiversity and heritage impacts
  - Out of Hours impacts
  - Noise and Vibration impacts
  - Visual and Lighting impacts
  - Storage and Handling of Dangerous Goods
- In providing input to the scope, we kindly request that EPA confirm any key issues it





would like examined, relating to post-approval requirements and compliance.

We look forward to hearing from you before **12 November 2025** (or earlier, if possible) to enable meeting the audit schedule and requirements. Please contact Maulik Bapodara (Independent Lead Environmental Auditor) at [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)

Kind regards,

Maulik Bapodara  
Independent Lead Environmental Auditor  
Mobile: 0433 494 595 | E: [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)

*Infrastructure Sustainability Accredited Professional*

*Exemplar Global - EM AU TL - Lead Environmental Management Systems Auditor*

**Healthy Buildings International Pty Ltd**

Suite 2.06, Level 2, 29-31 Solent Circuit, Norwest NSW 2153

P: 02 9659 5433 | W: [www.hbi.com.au](http://www.hbi.com.au)



Thursday, December 4, 2025 at 11:45:56 AM Australian Eastern Daylight Time

**Subject:** RE: Second Independent Audit - SSD 6687 – Ungula Wind Farm - Consultation  
**Date:** Monday, 17 November 2025 at 11:16:07 Australian Eastern Daylight Time  
**From:** Alison Lamond  
**To:** Maulik Bapodara, OEH HD Heritage Mailbox  
**Attachments:** image005.png, image006.png, image007.png, image008.png, image009.png, image010.png, image011.png, image012.png

Hello Maulik,

Thank you for your referral seeking comment from Heritage NSW on the scope for the Independent Environmental Audit for your project. Please consider as a part of your audit scope any conditions relating to heritage within the Conditions of Consent for the project and any approved Management Plans. It is recommended that the Department of Planning Housing and Infrastructure Compliance Team be contacted via [compliance@planning.nsw.gov.au](mailto:compliance@planning.nsw.gov.au) to determine if there is any non-compliance with Conditions of Consent for the project. If you have any questions regarding these comments, please contact [heritagemailbox@environment.nsw.gov.au](mailto:heritagemailbox@environment.nsw.gov.au).

Kind regards,

**Alison Lamond** BSci, BA (Hons), (she/her)  
A/ Strategic Manager - Major Projects  
Heritage NSW  
Department of Climate Change,  
Energy, the Environment and Water

**M** 0419 762 918 **E** [alison.lamond@dcceew.nsw.gov.au](mailto:alison.lamond@dcceew.nsw.gov.au)

[dcceew.nsw.gov.au](http://dcceew.nsw.gov.au)

Level 3, 6 Stewart Ave  
Newcastle West NSW 2303

Locked Bag 1002, Dangar NSW 2309

**Working days** Monday to Friday, 9:00am - 5:00pm



I acknowledge the traditional custodians of the land and pay respects to Elders past and present. I also acknowledge all the Aboriginal and Torres Strait Islander staff working with NSW Government at this time.

Please consider the environment before printing this email.

---

**From:** Maulik Bapodara <[maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)>  
**Sent:** Thursday, 6 November 2025 2:08 PM  
**To:** OEH HD Heritage Mailbox <[HERITAGEMailbox@environment.nsw.gov.au](mailto:HERITAGEMailbox@environment.nsw.gov.au)>  
**Subject:** Second Independent Audit - SSD 6687 – Ungula Wind Farm - Consultation

1 of 6





Good afternoon

**RE: Second Independent Audit - SSD 6687 – Ungula Wind Farm - Consultation**

As the independent auditor, engaged by Ungula Wind Farm Pty Ltd, for the Ungula Wind Farm project (SSD 6687 - as modified; Approval), I am consulting with Heritage NSW on the scope of the **second** Independent Audit in accordance with Section 3.2 of the Department's Independent Audit Post Approval Requirements (or IAPAR).

The consent is available at the following link:

[Ungula Wind Farm \(SSD-6687\) – Development Consent - \(planningportal.nsw.gov.au\)](https://planningportal.nsw.gov.au/ungula-wind-farm-ssd-6687-development-consent)

The IAPAR is available at the following link:

[Independent Audit Post Approval Requirements - \(nsw.gov.au\)](https://nsw.gov.au/independent-audit-post-approval-requirements)

The audit is scheduled to commence with a site inspection on **18 November 2025** and pertains to post-approval requirements and compliance during Construction of the Ungula Wind Farm.

The proposed scope of the audit is as follows and has been prepared in consideration of Section 3.3 of the IAPARs:

- an assessment of compliance with SSD 6687 (as modified) Schedule 1, Parts A, B, C, and Appendices 1 to 9
- an assessment of compliance with post approval documents prepared to satisfy the conditions of consent, including an assessment of the implementation of Environmental Management Plans and Sub-plans
- a review of the environmental performance of the development, including but not necessarily limited to, an assessment of:
  - actual impacts compared to predicted impacts documented in the environmental impact assessment
  - the physical extent of the development in comparison with the approved boundary
  - incidents, non-compliances and complaints that occurred or were made during the audit period
  - the performance of the development having regard to agency policy and any particular environmental issues identified through consultation carried out when developing the scope of the audit
  - feedback received from the Department, and other agencies and stakeholders on the environmental performance of the project during the audit period
- the status of implementation of previous Independent Audit findings, recommendations and actions (if any or a note to that effect)
- a high-level assessment of whether Environmental Management Plans and Sub-plans are adequate
- any other matters considered relevant by the auditor or the Department considering relevant regulatory requirements and legislation and knowledge of the development's past performance.

In addition to the above, consultation has been undertaken with DPHI and the following has

2 of 6



been requested:

- Assess compliance with all conditions of consent applicable to the phase of the development that is being audited and all post approval and compliance documents prepared to satisfy the conditions of consent, including management plans.
- Review the environmental performance of the development including; actual impacts compared to predicted impacts, incidents, non-compliances, complaints, the physical extent of the development in comparison with the approved boundary.
- A high-level assessment and review of Environmental Management Plans and Sub-plans and whether they are adequate.
- Ensuring all notifications have been carried out for out of hours, incident/non-compliance reporting, commencement of construction/operation, plans etc.
- Ensuring all environmental controls have been installed, maintained, and are being used in a fit and proper manner.
- Erosion and sediment management and maintenance across the Project is being undertaken and adequate.
- Compliance with all commitments/actions/monitoring in all management plans, including evidence of the management plans being reviewed and revised as needed.
- Records are being kept monitoring the restrictions on clearing and habitat, specifically to ensure compliance with the limits of Condition B20
- Records are being kept monitoring compliance with the designated heavy and over-dimensional vehicle routes.
- Complaints are being recorded, investigated and dealt with in an appropriate and timely manner
- Review the project is managing and implementing the requirements for:
  - o Traffic and Road impacts
  - o Pre-clearance works, especially in relation to exclusions zones regarding biodiversity and heritage impacts
  - o Out of Hours impacts
  - o Noise and Vibration impacts
  - o Visual and Lighting impacts
  - o Storage and Handling of Dangerous Goods


- In providing input to the scope, we kindly request that Heritage NSW confirm any key issues it would like examined, relating to post-approval requirements and compliance.

We look forward to hearing from you before **14 November 2025** (or earlier, if possible) to enable meeting the audit schedule and requirements. Please contact Maulik Bapodara (Independent Lead Environmental Auditor) at [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)  
Kind regards


3 of 6







Maulik Bapodara  
Lead Auditor  
Mobile: 0433 494 595 | E: [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)  
*Infrastructure Sustainability Accredited Professional*  
*Exemplar Global - EM AU TL - Lead Environmental Management Systems Auditor*  
**Healthy Buildings International Pty Ltd**  
Suite 2.06, Level 2, 29-31 Solent Circuit, Norwest NSW 2153  
P: 02 9659 5433 | W: [www.hbi.com.au](http://www.hbi.com.au)



---

**From:** Maulik Bapodara

**Date:** Wednesday, 22 October 2025 at 17:08

**To:** [marika.low@environment.nsw.gov.au](mailto:marika.low@environment.nsw.gov.au)

**Subject:** Second Independent Audit - SSD 6687 – Ungula Wind Farm - Consultation

Good afternoon

**RE: Second Independent Audit - SSD 6687 – Ungula Wind Farm - Consultation**

As the independent auditor, engaged by Ungula Wind Farm Pty Ltd, for the Ungula Wind Farm project (SSD 6687 - as modified; Approval), I am consulting with Heritage NSW on the scope of the **second** Independent Audit in accordance with Section 3.2 of the Department's Independent Audit Post Approval Requirements (or IAPAR).

The consent is available at the following link:

[Uungula Wind Farm \(SSD-6687\) – Development Consent - \(planningportal.nsw.gov.au\)](https://planningportal.nsw.gov.au/Uungula-Wind-Farm-SSD-6687-Development-Consent)

The IAPAR is available at the following link:

[Independent Audit Post Approval Requirements - \(nsw.gov.au\)](https://nsw.gov.au/Independent-Audit-Post-Approval-Requirements)

The audit is scheduled to commence with a site inspection on **18 November 2025** and pertains to post-approval requirements and compliance during Construction of the Ungula Wind Farm.

The proposed scope of the audit is as follows and has been prepared in consideration of Section 3.3 of the IAPARs:

- an assessment of compliance with SSD 6687 (as modified) Schedule 1, Parts A, B, C, and Appendices 1 to 9
- an assessment of compliance with post approval documents prepared to satisfy the conditions of consent, including an assessment of the implementation of Environmental Management Plans and Sub-plans
- a review of the environmental performance of the development, including but not necessarily limited to, an assessment of:
  - actual impacts compared to predicted impacts documented in the environmental impact assessment
  - the physical extent of the development in comparison with the approved boundary

4 of 6



- incidents, non-compliances and complaints that occurred or were made during the audit period
- the performance of the development having regard to agency policy and any particular environmental issues identified through consultation carried out when developing the scope of the audit
- feedback received from the Department, and other agencies and stakeholders on the environmental performance of the project during the audit period
- the status of implementation of previous Independent Audit findings, recommendations and actions (if any or a note to that effect)
- a high-level assessment of whether Environmental Management Plans and Sub-plans are adequate
- any other matters considered relevant by the auditor or the Department considering relevant regulatory requirements and legislation and knowledge of the development's past performance.

In addition to the above, consultation has been undertaken with DPHI and the following has been requested:

- Assess compliance with all conditions of consent applicable to the phase of the development that is being audited and all post approval and compliance documents prepared to satisfy the conditions of consent, including management plans.
- Review the environmental performance of the development including; actual impacts compared to predicted impacts, incidents, non-compliances, complaints, the physical extent of the development in comparison with the approved boundary.
- A high-level assessment and review of Environmental Management Plans and Sub-plans and whether they are adequate.
- Ensuring all notifications have been carried out for out of hours, incident/non-compliance reporting, commencement of construction/operation, plans etc.
- Ensuring all environmental controls have been installed, maintained, and are being used in a fit and proper manner.
- Erosion and sediment management and maintenance across the Project is being undertaken and adequate.
- Compliance with all commitments/actions/monitoring in all management plans, including evidence of the management plans being reviewed and revised as needed.
- Records are being kept monitoring the restrictions on clearing and habitat, specifically to ensure compliance with the limits of Condition B20
- Records are being kept monitoring compliance with the designated heavy and over-dimensional vehicle routes.
- Complaints are being recorded, investigated and dealt with in an appropriate and timely manner
- Review the project is managing and implementing the requirements for:
  - o Traffic and Road impacts
  - o Pre-clearance works, especially in relation to exclusions zones regarding biodiversity and heritage impacts
  - o Out of Hours impacts
  - o Noise and Vibration impacts







Healthy Buildings International

- o Visual and Lighting impacts
- o Storage and Handling of Dangerous Goods
- In providing input to the scope, we kindly request that Heritage NSW confirm any key issues it would like examined, relating to post-approval requirements and compliance.

We look forward to hearing from you before **12 November 2025** (or earlier, if possible) to enable meeting the audit schedule and requirements. Please contact Maulik Bapodara (Independent Lead Environmental Auditor) at [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)  
Kind regards

Maulik Bapodara  
Independent Lead Environmental Auditor  
Mobile: 0433 494 595 | E: [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)  
*Infrastructure Sustainability Accredited Professional*

*Exemplar Global - EM AU TL - Lead Environmental Management Systems Auditor*

**Healthy Buildings International Pty Ltd**

Suite 2.06, Level 2, 29-31 Solent Circuit, Norwest NSW 2153

P: 02 9659 5433 | W: [www.hbi.com.au](http://www.hbi.com.au)



6 of 6



Thursday, December 4, 2025 at 11:51:04 AM Australian Eastern Daylight Time

**Subject:** RE: Second Independent Audit - SSD 6687 – Uungula Wind Farm - Consultation  
**Date:** Thursday, 23 October 2025 at 11:20:09 Australian Eastern Daylight Time  
**From:** David Geering  
**To:** Maulik Bapodara  
**Attachments:** image001.png, image002.png, image003.png, image004.png, image005.png

Hi Maulik

I note the comprehensive list of items you have highlighted for your audit. Other than requesting that any comments CHPR have made in relation to post-approval plans have been incorporated into those plans, we have no further issues that we wish to be addressed.

Regards

David

**David Geering**  
Senior Conservation Planning Officer  
North West Conservation Programs, Heritage & Regulation Group  
Department of Climate Change, Energy, the Environment and Water

[www.dpie.nsw.gov.au](http://www.dpie.nsw.gov.au)

48-52 Wingewarra Street, Dubbo 2830  
PO Box 2111 Dubbo NSW 2830  
T: 02-6883-5335 | E [david.geering@dcceew.nsw.gov.au](mailto:david.geering@dcceew.nsw.gov.au)  
48-52 Wingewarra Street, Dubbo NSW 2830



---

**From:** Maulik Bapodara <[maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)>  
**Sent:** Wednesday, 22 October 2025 4:49 PM  
**To:** David Geering <[David.Geering@dcceew.nsw.gov.au](mailto:David.Geering@dcceew.nsw.gov.au)>  
**Subject:** Second Independent Audit - SSD 6687 – Uungula Wind Farm - Consultation

Good afternoon

**RE: Second Independent Audit - SSD 6687 – Uungula Wind Farm - Consultation**

As the independent auditor, engaged by Uungula Wind Farm Pty Ltd, for the Uungula Wind Farm project (SSD 6687 - as modified; Approval), I am consulting with NSW DCCEEW CPHR on the scope of the **second** Independent Audit in accordance with Section 3.2 of the Department's Independent Audit Post Approval Requirements (or

1 of 4



IAPAR).

The consent is available at the following link:

[Uungula Wind Farm \(SSD-6687\) – Development Consent - \(planningportal.nsw.gov.au\)](https://planningportal.nsw.gov.au/Uungula-Wind-Farm-SSD-6687-Development-Consent)

The IAPAR is available at the following link:

[Independent Audit Post Approval Requirements - \(nsw.gov.au\)](https://nsw.gov.au/Independent-Audit-Post-Approval-Requirements)

The audit is scheduled to commence with a site inspection on **18 November 2025** and pertains to post-approval requirements and compliance during Construction of the Uungula Wind Farm.

The proposed scope of the audit is as follows and has been prepared in consideration of Section 3.3 of the IAPARs:

- an assessment of compliance with SSD 6687 (as modified) Schedule 1, Parts A, B, C, and Appendices 1 to 9
- an assessment of compliance with post approval documents prepared to satisfy the conditions of consent, including an assessment of the implementation of Environmental Management Plans and Sub-plans
- a review of the environmental performance of the development, including but not necessarily limited to, an assessment of:
  - actual impacts compared to predicted impacts documented in the environmental impact assessment
  - the physical extent of the development in comparison with the approved boundary
  - incidents, non-compliances, and complaints that occurred or were made during the audit period
  - the performance of the development having regard to agency policy and any environmental issues identified through consultation carried out when developing the scope of the audit
  - feedback received from the Department, and other agencies and stakeholders on the environmental performance of the project during the audit period
- the status of implementation of previous Independent Audit findings, recommendations and actions (if any or a note to that effect)
- a high-level assessment of whether Environmental Management Plans and Sub-plans are adequate
- any other matters considered relevant by the auditor or the Department considering relevant regulatory requirements and legislation and knowledge of the development's past performance.

In addition to the above, consultation has been undertaken with DPHI and the following has been requested:

- Assess compliance with all conditions of consent applicable to the phase of the development that is being audited and all post approval and compliance documents prepared to satisfy the conditions of consent, including management plans.

2 of 4







- Review the environmental performance of the development including; actual impacts compared to predicted impacts, incidents, non-compliances, complaints, the physical extent of the development in comparison with the approved boundary.
- A high-level assessment and review of Environmental Management Plans and Sub-plans and whether they are adequate.
- Ensuring all notifications have been carried out for out of hours, incident/non-compliance reporting, commencement of construction/operation, plans etc.
- Ensuring all environmental controls have been installed, maintained, and are being used in a fit and proper manner.
- Erosion and sediment management and maintenance across the Project is being undertaken and adequate.
- Compliance with all commitments/actions/monitoring in all management plans, including evidence of the management plans being reviewed and revised as needed.
- Records are being kept monitoring the restrictions on clearing and habitat, specifically to ensure compliance with the limits of Condition B20
- Records are being kept monitoring compliance with the designated heavy and over-dimensional vehicle routes.
- Complaints are being recorded, investigated and dealt with in an appropriate and timely manner
- Review the project is managing and implementing the requirements for:
  - Traffic and Road impacts
  - Pre-clearance works, especially in relation to exclusions zones regarding biodiversity and heritage impacts
  - Out of Hours impacts
  - Noise and Vibration impacts
  - Visual and Lighting impacts
  - Storage and Handling of Dangerous Goods
- In providing input to the scope, we kindly request that NSW DCCEEW CPHR confirm any key issues it would like examined, relating to post-approval requirements and compliance.

We look forward to hearing from you before **12 November 2025** (or earlier, if possible) to enable meeting the audit schedule and requirements. Please contact Maulik Bapodara (Independent Lead Environmental Auditor) at [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)

Kind regards,

Maulik Bapodara  
Independent Lead Environmental Auditor  
Mobile: 0433 494 595 | E: [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)



*Infrastructure Sustainability Accredited Professional*

*Exemplar Global - EM AU TL - Lead Environmental Management Systems Auditor*

**Healthy Buildings International Pty Ltd**

Suite 2.06, Level 2, 29-31 Solent Circuit, Norwest NSW 2153

P: 02 9659 5433 | W: [www.hbi.com.au](http://www.hbi.com.au)



Thursday, December 4, 2025 at 11:54:09 AM Australian Eastern Daylight Time

**Subject:** REN25/00011/016 - Second Independent Audit - SSD 6687 – Ungula Wind Farm - Consultation  
**Date:** Thursday, 23 October 2025 at 10:29:53 Australian Eastern Daylight Time  
**From:** Development Renewables  
**To:** Maulik Bapodara, Tim Mitchell  
**Attachments:** image004.png, image005.png, image006.png, image007.png, image001.png, image002.png

Hi Maulik,

I can confirm the Development Services Renewables team has received your email.

This has been registered and the matter has been assigned to case officer – [@Tim Mitchell](#)

TfNSW reference – REN25/00011/016

Development Services Renewables will prioritise responding to projects within the Major Projects Portal until 24th of December 2025. Any requests or responses outside the Major Projects Portal will be reviewed and allocated to a team member to respond to your enquiry or request within 21 days. Note that design reviews for strategic designs require 14 days for internal review, and meetings will be prioritised for projects within the assessment phase or nearing determination.

Please ensure all future correspondence is sent to –  
[development.renewables@transport.nsw.gov.au](mailto:development.renewables@transport.nsw.gov.au)

Kind Regards,

**Rosa Gillogly**

Development Assessment Support Officer  
Development Services West  
Transport Planning – Planning, Integration and Passenger  
**Transport for NSW**

E [rosa.gillogly@transport.nsw.gov.au](mailto:rosa.gillogly@transport.nsw.gov.au)

[transport.nsw.gov.au](https://transport.nsw.gov.au)

Level 1 51-55 Currajong Street  
Parkes NSW 2870

I work flexibly. Unless it suits you, I don't expect you to read or respond to my emails outside of your normal work hours.



**Transport  
for NSW**

I recognise and acknowledge that modern New South Wales is an overlay on Aboriginal land and that many of the transport routes of today follow songlines Aboriginal people have followed for tens of thousands of years. I pay my respects to the Aboriginal people of NSW and Elders past and present.

1 of 4





Please consider the environment before printing this email.

OFFICIAL

OFFICIAL

**From:** Maulik Bapodara <[maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)>  
**Sent:** Wednesday, 22 October 2025 5:03 PM  
**To:** Tim Mitchell <[Tim.Mitchell2@transport.nsw.gov.au](mailto:Tim.Mitchell2@transport.nsw.gov.au)>  
**Subject:** Second Independent Audit - SSD 6687 – Uungula Wind Farm - Consultation

You don't often get email from [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au). [Learn why this is important](#)  
**CAUTION:** This email is sent from an external source. Do not click any links or open attachments unless you recognise the sender and know the content is safe.

Good afternoon

**RE: Second Independent Audit - SSD 6687 – Uungula Wind Farm - Consultation**

As the independent auditor, engaged by Uungula Wind Farm Pty Ltd, for the Uungula Wind Farm project (SSD 6687 - as modified; Approval), I am consulting with TfNSW on the scope of the **second** Independent Audit in accordance with Section 3.2 of the Department's Independent Audit Post Approval Requirements (or IAPAR).

The consent is available at the following link:

[Uungula Wind Farm \(SSD-6687\) – Development Consent - \(planningportal.nsw.gov.au\)](#)

The IAPAR is available at the following link:

[Independent Audit Post Approval Requirements - \(nsw.gov.au\)](#)

The audit is scheduled to commence with a site inspection on **18 November 2025** and pertains to post-approval requirements and compliance during Construction of the Uungula Wind Farm.

The proposed scope of the audit is as follows and has been prepared in consideration of Section 3.3 of the IAPARs:

- an assessment of compliance with SSD 6687 (as modified) Schedule 1, Parts A, B, C, and Appendices 1 to 9
- an assessment of compliance with post approval documents prepared to satisfy the conditions of consent, including an assessment of the implementation of Environmental Management Plans and Sub-plans
- a review of the environmental performance of the development, including but not necessarily limited to, an assessment of:
  - actual impacts compared to predicted impacts documented in the

2 of 4



- environmental impact assessment
- the physical extent of the development in comparison with the approved boundary
- incidents, non-compliances and complaints that occurred or were made during the audit period
- the performance of the development having regard to agency policy and any particular environmental issues identified through consultation carried out when developing the scope of the audit
- feedback received from the Department, and other agencies and stakeholders on the environmental performance of the project during the audit period
- the status of implementation of previous Independent Audit findings, recommendations and actions (if any or a note to that effect)
- a high-level assessment of whether Environmental Management Plans and Sub-plans are adequate
- any other matters considered relevant by the auditor or the Department considering relevant regulatory requirements and legislation and knowledge of the development's past performance.

In addition to the above, consultation has been undertaken with DPHI and the following has been requested:

- Assess compliance with all conditions of consent applicable to the phase of the development that is being audited and all post approval and compliance documents prepared to satisfy the conditions of consent, including management plans.
- Review the environmental performance of the development including; actual impacts compared to predicted impacts, incidents, non-compliances, complaints, the physical extent of the development in comparison with the approved boundary.
- A high-level assessment and review of Environmental Management Plans and Sub-plans and whether they are adequate.
- Ensuring all notifications have been carried out for out of hours, incident/non-compliance reporting, commencement of construction/operation, plans etc.
- Ensuring all environmental controls have been installed, maintained, and are being used in a fit and proper manner.
- Erosion and sediment management and maintenance across the Project is being undertaken and adequate.
- Compliance with all commitments/actions/monitoring in all management plans, including evidence of the management plans being reviewed and revised as needed.
- Records are being kept monitoring the restrictions on clearing and habitat, specifically to ensure compliance with the limits of Condition B20
- Records are being kept monitoring compliance with the designated heavy and over-dimensional vehicle routes.
- Complaints are being recorded, investigated and dealt with in an appropriate and timely manner
- Review the project is managing and implementing the requirements for:

3 of 4






- Traffic and Road impacts
  - Pre-clearance works, especially in relation to exclusions zones regarding biodiversity and heritage impacts
  - Out of Hours impacts
  - Noise and Vibration impacts
  - Visual and Lighting impacts
  - Storage and Handling of Dangerous Goods
- In providing input to the scope, we kindly request that TfNSW confirm any key issues it would like examined, relating to post-approval requirements and compliance.

We look forward to hearing from you before **12 November 2025** (or earlier, if possible) to enable meeting the audit schedule and requirements. Please contact Maulik Bapodara (Independent Lead Environmental Auditor) at [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)

Kind regards,



Maulik Bapodara  
Independent Lead Environmental Auditor  
Mobile: 0433 494 595 | E: [maulik.bapodara@hbi.com.au](mailto:maulik.bapodara@hbi.com.au)

*Infrastructure Sustainability Accredited Professional*

*Exemplar Global - EM AU TL - Lead Environmental Management Systems Auditor*

**Healthy Buildings International Pty Ltd**

Suite 2.06, Level 2, 29-31 Solent Circuit, Norwest NSW 2153

P: 02 9659 5433 | W: [www.hbi.com.au](http://www.hbi.com.au)



This email is intended only for the addressee and may contain confidential information. If you receive this email in error please delete it and any attachments and notify the sender immediately by reply email. Transport for NSW takes all care to ensure that attachments are free from viruses or other defects. Transport for NSW assume no liability for any loss, damage or other consequences which may arise from opening or using an attachment.

 **Consider the environment. Please don't print this e-mail unless really necessary.**

4 of 4



## APPENDIX E – SITE INSPECTION OBSERVATIONS, NOTES AND PHOTOS

### SITE INSPECTION NOTES AND PHOTOS



Site entrance located at 1360 Twelve Mile Road, Wuuluman was observed to be a stabilised with gravel and with appropriate project related signage. A water cart was in attendance for dust suppression. No dirt was observed. Water cart was deployed for dust suppression around the access tracks.



Environment Policy was observed to be on the notice board with other contractor policies, site constraints maps and general information regarding the project.





Overhead wiring towers installed for high voltage connection of UWF to the existing grid (330kV)



Rain water tanks and generators were observed to be in use at the site sheds, offices and amenities.







Workshop area: refuelling tanks and generators were observed with fully stocked spill kits.



Workshop area: Various containers including correctly labelled/bunded/ventilated containers were observed within the workshop area. Dangerous goods and chemicals are stored in this area.





Workshop area: Fully stocked spill kits were observed.



Workshop area: Skip bins were observed to be in use with waste type labels and separation of waste was evident.







HBI

Healthy Buildings International



Workshop area: Skip bins were observed to be in use with waste type labels and separation of waste was evident.



Workshop area: Low point to collect sediment was evident. Appropriate sediment controls in place in accordance with CPESC endorsed ERS plan.





Workshop area: Previous sediment basin has now been decommissioned, and area has been sprayed with soil binder.



Workshop area: Laydown area was observed to be neat and tidy.







Workshop area: Soil binder containers (self-bundled) present and evidence of their use on embankments around site was evident.



Project boundary delineation fence with no-go zone signage was observed around the perimeter of the site.





Water carts were in use to suppress dust from access tracks and other site areas at the time of inspection.



Workshop area: Two large fuel tanks (70,000L) on site to provide fuel to the plant and equipment.







General: Sediment controls, rock check dams in place.



Access tracks: Visible dust observed during heavy vehicle and light vehicle movements. An observation (opportunity of improvement) has been raised for the construction contractors to consider the use of soil binder/emulsion products on heavy trafficable areas.





Retained vegetation after clearing



Weed hygiene clean down point was observed to be in place on access tracks with appropriate signage and instructions for inspection and cleaning of vehicles prior to entering the next property.







Weed hygiene clean down point was observed to be in place on access tracks with appropriate signage and instructions for inspection and cleaning of vehicles prior to entering the next property.



WTG foundation works ongoing





WTG foundation works ongoing



Ongoing rehabilitation works. Soil binder has been sprayed on the embankments to control dust emissions.







HBI

Healthy Buildings International



Concrete batching plant operations ongoing.



Erosion and sediment controls in place around the concrete batch plant boundary.





Earth bund sprayed with polymer was observed to be in place around the concrete batch plant boundary.



Imported material stockpiles at the concrete batch plant.





HBI

Healthy Buildings International



Speed limit signage in place around the site in accordance with traffic management plan



Access tracks construction completed in some areas.







WTG base blinding works, conduit installation works ongoing.



Transgrid Switching Station: Entry to Transgrid Switching Station was observed to be a hardstand. No tracking was visible. Appropriate project signage in place.







Transgrid Switching Station: Policies, Incidents and Hazard Reporting procedures, management plans, critical information on display.



Transgrid Switching Station: Rock check dams in place in accordance with approved erosion and sediment control plans endorsed by the CPESC.





Transgrid Switching Station: Switching Station works ongoing.



Transgrid Switching Station:  
Permanent road and kerb works  
ongoing around the Areas 1 and 2.







Transgrid Switching Station: Installation of Stormwater drains ongoing.



Transgrid Switching Station: Site boundary delineated using ATF.





Transgrid Switching Station: Sediment basin operational for collection of stormwater, treatment and discharge/reuse of water onsite for dust suppression.



Transgrid Switching Station: Existing Overhead Powerlines (550kV) to be connected to the Switching Station and UWF.







Transgrid Switching Station: Plastic lined concrete washout area was observed to be in place.



Transgrid Switching Station: Cable installation works underway.





Transgrid Switching Station: Topsoil stockpile was observed to be vegetated and silt fence at the low points was installed in accordance with ERSed Plan for the site.



Transgrid Switching Station: Waste separation was evident.







Transgrid Substation: Site boundary delineated using temporary fencing.



Transgrid Substation: Visible dust observed to be generated from crushing activities on site. A non-compliance has been raised against CoA B16 due to lack of dust suppression controls during the crushing activity.





Transgrid Substation: Visible dust observed to be generated from crushing activities on site. A non-compliance has been raised against CoA B16 due to lack of dust suppression controls during the crushing activity.



Transgrid Substation: Visible dust observed to be generated from crushing activities on site. A non-compliance has been raised against CoA B16 due to lack of dust suppression controls during the crushing activity.





## APPENDIX F – AUDIT REPORT DECLARATIONS



### INDEPENDENT AUDIT REPORT DECLARATION FORM

Independent Audit Report Declaration Form – MAULIK BAPODARA

Project Name	Uungula Wind Farm
Consent Number	SSD 6687
Description of Project	Development of a wind farm with up to 69 wind turbines, with energy storage facility (ESF) and associated infrastructure. The proposal is to construct, operate, and ultimately decommission and a rehabilitate a commercial scale wind farm indicatively producing 400 MW of clean energy to power the equivalent of 170,000 average NSW households each year. The inclusion of an ESF will allow for the Project to store and dispatch scheduled and reliable energy to and from the Project or the National Electricity Market (NEM).
Project Address	Uungula Wind Farm, 14 km east of Wellington NSW
Proponent	Uungula Wind Farm Pty Ltd
Date	4 December 2025

I declare that I have undertaken the Independent Audit and prepared the contents of the attached Independent Audit Report and to the best of my knowledge:

- i. the audit has been undertaken in accordance with relevant condition(s) of consent and the Independent Audit Compliance Requirements (Department 2019)
- ii. the findings of the audit are reported truthfully, accurately and completely
- iii. I have exercised due diligence and professional judgement in conducting the audit
- iv. I have acted professionally, objectively and in an unbiased manner
- v. I am not related to any proponent, owner or operator of the project neither as an employer, business partner, employee, or by sharing a common employer, having a contractual arrangement outside the audit, or by relationship as spouse, partner, sibling, parent, or child
- vi. I do not have any pecuniary interest in the audited project, including where there is a reasonable likelihood or expectation of financial gain or loss to me or spouse, partner, sibling, parent, or child
- vii. neither I nor my employer have provided consultancy services for the audited project that were subject to this audit except as otherwise declared to the Department prior to the audit; and
- viii. I have not accepted, nor intend to accept any inducement, commission, gift or any other benefit (apart from payment for auditing services) from any proponent, owner or operator of the project, their employees or any interested party. I have not knowingly allowed, nor intend to allow my colleagues to do so.

Notes:

- a) Under section 10.6 of the *Environmental Planning and Assessment Act 1979* a person must not include false or misleading information (or provide information for inclusion in) in a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is false or misleading in a material respect. The proponent of an approved project must not fail to include information in (or provide information for inclusion in) a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is materially relevant to the monitoring or audit. The maximum penalty is, in the case of a corporation, \$1 million and for an individual, \$250,000; and
- b) The *Crimes Act 1900* contains other offences relating to false and misleading information: section 307B (giving false or misleading information – maximum penalty 2 years imprisonment or 200 penalty units, or both)





HBI

Healthy Buildings International



Name of Proposed Auditor	MAULIK BAPODARA
Signature	
Qualification	Exemplar Global Certification, Lead Auditor, Environmental Management Systems Auditor, Certificate No. C-462181.
Company	Healthy Buildings International Pty Ltd.

